From: <u>Granger, Michelle</u>
To: <u>Bruce S Kennington</u>

Subject: RE: sampling schedule - Pohatcong OU3

Date: Thursday, March 01, 2018 1:26:00 PM

Hi, Bruce-

Thank you for the schedule. We are planning to have 1 or 2 our Edison lab folks come out and do a routine inspection of the mobile lab. They are available on March 14th. Is this date good for you?

Thank you! Michelle-

----Original Message-----

From: Bruce S Kennington [mailto:bkennington@ramboll.com]

Sent: Wednesday, February 28, 2018 9:55 PM

To: Granger, Michelle < Granger. Michelle @epa.gov>

Cc: Roy Duckett <Roy.duckett@riotinto.com>; Stan Popelar <SPopelar@ramboll.com>; Michael Kevin Eddings

<meddings@ramboll.com>; Scott Tarmann <starmann@ramboll.com>

Subject: RE: sampling schedule - Pohatcong OU3

Dear Michelle:

On behalf of Pechiney Plastics Packaging, Inc. and Roy Duckett (Project Coordinator, OU3), below is the current projected time schedule to perform the field activities included in the OU3 RDWP. We propose to periodically update this schedule based on drilling production and actual progress completed.

- 1.Mobilization Feb 26 to Mar 2
- 2.On-site HSE Training/Complete setup of Mobile Laboratory Mar 5
- 3.Initial Subsurface Utility clearance Mar 2 to Mar 6
- 4.Commence PDI Soil Borings (two drill rigs) Mar 6/7
- 5. Completion of PDI Soil Borings Apr 20
- 6.Install Pilot SVE Wells and Vapor Monitoring points Apr 20 to May 4
- 7.POHMW12 conversion May 15 to May 18
- 8. Conduct SVE pilot testing May 21 to Jun 8
- 9.POHMW49 (deep) and POHMW48 (shallow) installation and development May 28 to July 13

Crews plan to work 10 days ON, followed by 4 days OFF. With activities commencing on Mar 5, drilling will continue daily until Mar 14, with the first 4-day OFF period expected to be Mar 15 to Mar 18. To minimize impact on the Albéa facility production operations, beginning on Tue, Mar 6th our working hours will be during the 2nd Shift at the facility from 3 PM to 1 AM. The daily work schedule is planned as follows:

3:00 PM - Shift start (Safety Briefings/Equipment inspections)

3:30 PM - Commence Drilling work

12:30 AM to 1:00 AM - Secure equipment and work area; Shift ends

Please let me know if there are any questions on this anticipated time schedule.

Sincerely,

Bruce S. Kennington

Alternate Project Coordinator, OU3

D+1 312 288 3834

M +1 312 953 9965 bkennington@ramboll.com

Ramboll Environ
333 West Wacker Drive, Suite 2700
Chicago, IL 60606
USA
www.ramboll.com

----Original Message-----

From: Granger, Michelle [mailto:Granger.Michelle@epa.gov]

Sent: Monday, February 26, 2018 2:45 PM

To: Bruce S Kennington

 kennington@ramboll.com> Subject: RE: sampling schedule - Pohatcong OU3

Hi, Bruce-

Sounds good. Thank you, Bruce! Michelle-

From: Bruce S Kennington [bkennington@ramboll.com]

Sent: Monday, February 26, 2018 3:41 PM

To: Granger, Michelle

Subject: RE: sampling schedule - Pohatcong OU3

Hi. Michelle.

Yes, the earliest we expect to have samples collected is on March 6th. Our personnel are presently mobilizing equipment and setting up on site this week to be ready to go next week.

We are presently working to refine our time schedule for the PDI drilling activities and the SVE pilot testing. I expect to have this ready to send this along to you by tomorrow (Tue).

Sincerely, Bruce S. Kennington

Senior Managing Consultant

D +1 312 288 3834 M +1 312 953 9965 bkennington@ramboll.com

----Original Message-----

From: Granger, Michelle [mailto:Granger.Michelle@epa.gov]

Sent: Monday, February 26, 2018 2:38 PM

To: Bruce S Kennington bkennington@ramboll.com

Subject: sampling schedule - Pohatcong OU3

Hi, Bruce-

Just want to confirm the sampling schedule for OU3 as we coordinate oversight and split samples. Your last email mentioned that sampling is likely to start on March 6th or 7th. Are those dates still good. Do you have a recent draft schedule you could email me?

Thank you! Michelle-