

**United States Environmental Protection Agency
Region 5
POLLUTION REPORT**

EPA Region 5 Records Ctr.



201964

Date: Friday, September 19, 2003

From: Brian M. Kelly, OSC

To: Robert Paulson, U.S. EPA ERB CIC R Worley, USEPA
R Karl, USEPA Jason El-Zein, USEPA ERB
W Messenger, USEPA james cha, USEPA
a lilly, USEPA A Marouf, USEPA
M Hans, USEPA S Hill, USEPA
L Dykema, MDCH Tracy Johnson, USEPA
J Maritote, USEPA K Armbruster, MDEQ
Brian Maturen, MDEQ M Radtke, Blair Township

Subject: Excavation Complete - Continued Assessment
Carl's Tire Retreading
5175 Sawyer Woods Drive, Grawn, MI

POLREP No.:	4	Site #:	A514
Reporting Period:		D.O. #:	
Start Date:	7/14/2003	Response Authority:	CERCLA
Mob Date:	7/14/2003	Response Type:	TC
Completion Date:		NPL Status:	Non NPL
CERCLIS ID #:		Incident Category:	Removal Action
RCRIS ID #:		Contract #	

Site Description

See POLREP #1

Current Activities

U.S. EPA has completed excavation of 7,500 tons of contaminated source material and treated 418,000 gallons of contaminated water. U.S. EPA is using a Geoprobe to map out remaining smear zone contaminated soil and demobilizing heavy equipment and personnel. Excavation and backfilling continued daily until September 17th.

Site activities to date:

August 21 - 24, 2003 - Sampled water treatment system influent and effluent.

August 25 - September 5, 2003 - Three summa canister air samples were collected and shipped to the REAC. Analytical results showed no off-site impact. The soil washing unit was demobilized based on analytical results showing the soil to be non-hazardous.

September 6 - 17, 2003 - Five summa canister air samples were collected. Analytical results showed no off-site impact. Two additional polishing drums were added to the treatment system based projected breakthrough of contaminants. Excavation was completed.

Planned Removal Actions

Use a Geoprobe to sample the bottom of the excavation. Continue decontamination and demobilization of equipment.

Next Steps

Evaluate Geoprobe results need for a second phase.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$960,000.00	\$801,000.00	\$159,000.00	16.56%
RST/START	\$0.00	\$298,000.00	(\$298,000.00)	0.00%
Intramural Costs				
USEPA	\$65,000.00	\$45,000.00	\$20,000.00	30.77%
Total Site Costs	\$1,025,000.00	\$1,144,000.00	(\$119,000.00)	-11.61%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.