

Protecting Our Water Environment

Metropolitan Water Reclamation District of Greater Chicago

100 EAST ERIE STREET

CHICAGO, ILLINOIS 60611

312 / 751-5600

CECIL LUE-HING

Director of Research & Development

BOARD OF COMMISSIONERS

Nicholas J. Meles

President

Nancy Drew Sheehan

Vice President

Gloria Alitto Majewski

Chairman, Committee on Finance

Thomas S. Fuller

Frank E. Gardner

Joseph E. Gardner

Kathleen Therese Meany

Terrence J. O'Brien

Harry "Bus" Yourell

October 23, 1991

Mr. Ed Marek
Regional Coordinator
Chicago Area Region
Field Operations Section
Illinois Environmental
Protection Agency
1701 First Avenue
Maywood, Illinois 60153

Dear Mr. Marek:

Subject: Progress Report for the 103rd and Doty
Closure Plan for August and September
1991

This letter transmits information and data for the months of August and September 1991 on the closure plan for the 103rd and Doty site.

Total amount of sludge delivered to the Doty site was 29,777 dry tons in August and 27,522 dry tons in September.

Total precipitation recorded at the site was 3.15 inches in August and 3.80 inches in September.

Seeding of the east and south berms completed as part of Phase I was completed on August 24.

Phase II construction start date was August 9. During August the contractor (T.J. Lambrecht) completed most of the survey work. Actual construction began on September 4.

RECEIVED

OCT 28 1991

Illinois Environmental Protection Agency
Division of Water Pollution Control
Permit Section-Springfield
State of Illinois

WMA 66C
Gen File
Records Unit

EPA Region 5 Records Ctr.



300902

Mr. Ed Marek


-2-

October 23, 1991

SUBJECT: Progress Report for the 103rd and Doty
Closure Plan for August and September
1991

The District's monthly engineering report for September summarizing work activities and approximate percentage completion is presented in Table 1. Overall completion of Phase II as of the end of September was 10 percent.

Very truly yours,



Cecil Lue-Hing, D.Sc., P.E.
Director
Research and Development

CLH:JG:ns

cc/att: Chappel (IEPA)
Keller (IEPA)
Rogers (IEPA)
Gould (IEPA)
DiVita
Knight
Murray
Neubauer
Hall

METROPOLITAN WATER RECLAMATION DISTRICT OF GREATER CHICAGO

TABLE 1

CONTRACT NO. 90-211-2P
CONTINUING LANDFILL CLOSURE PLAN
PHASE 2
103RD ST. AND DOTY AVE.

MONTH: September

OVERALL COMPLETE: 10%

ITEM	DESCRIPTION/LOCATION	COMPLETE (APP.)
Sludge Drying	North Area	10%
	South Area	100%
Sludge to fill	North Area	45%
	South Area	85%
Subgrade Preparation	North Area	0%
	South Area	80%
Clay Capping	North Area:	
	1st lift of clay (8")	0%
	2nd lift of clay (16")	0%
	3rd lift of clay (24")	0%
	South Area:	
	1st lift of clay (8")	45%
Sludge Cover For Seeding	North Area	0%
	South Area	0%
Seeding	North Area:	
	Seedbed preparation	0%
	Sowing seed	0%
	Mulching	0%
	South Area:	
	Seedbed preparation	0%
Cleaning Exist 6" Pipe.	Sowing seed	0%
	Mulching	0%
Cleaning Exist 6" Pipe.	Between existing ditch and pond (approx. 200')	0%