

# 30 Day Progress Report to the US EPA

RE: Statoil Eisenbarth Well Pad Site, Clarington, Ohio, Docket No. V-W-14-C-012, Administrative Settlement Agreement and Order on Consent for Removal Action, US EPA Region 5 (effective August 20, 2014)  
Reporting Period July 16, 2017 – August 15, 2017

Prepared for  
Statoil USA Onshore Properties Inc.  
By  
Moody and Associates, Inc.

## Table of Contents

EXECUTIVE SUMMARY .....	2
1.0 INTRODUCTION .....	3
2.0 SIGNIFICANT DEVELOPMENTS OF THE PRECEDING 30 DAYS (JULY 16, 2017 TO AUGUST 15, 2017)	3
2.1 Actions Performed	3
2.2 Problems Encountered	3
2.3 Analytical Data Received	3
3.0 ANTICIPATED DEVELOPMENTS (AUGUST 16, 2017 TO SEPTEMBER 15, 2017) .....	3
3.1 Schedule of Actions	3
3.2 Anticipated Problems	3
3.3 Planned Resolutions	3
4.0 CONCLUSIONS .....	3

**EXECUTIVE SUMMARY**

Statoil USA Onshore Properties Inc. (Statoil) and the United States Environmental Protection Agency (US EPA), Region 5, entered into an Administrative Settlement Agreement and Order on Consent for Removal Action (AOC), Docket No. V-W-14-C-012, effective August 20, 2014. On March 2, 2015, Statoil received US EPA's conditional approval of Statoil's Draft Work Plan, which was submitted to US EPA pursuant to the AOC on September 3, 2014 (initial submittal), and December 23, 2014 (revised submittal per US EPA comments). Statoil received EPA's final approval of the Work Plan on May 5, 2015. As specified in Paragraph 19.a of the AOC, Statoil is required to submit a progress report to US EPA every 30th day following receipt of US EPA's approval of the Work Plan. Statoil is submitting this Progress Report (PR) pursuant to Paragraph 19.a.

Also as specified in Paragraph 19.a, this PR describes all significant developments during the preceding period, including actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems. For purposes of this PR, the reporting period is July 16, 2017 through August 15, 2017.

**1.0 INTRODUCTION**

This Progress Report (PR) prepared by Moody and Associates, Inc. (Moody) on behalf of Statoil addresses the areas specified in AOC Paragraph 19.a for the period of July 16, 2017 to August 15, 2017 (i.e., the preceding period) as well as anticipated developments for August 16, 2017 to September 15, 2017 (i.e., the next reporting period).

**2.0 SIGNIFICANT DEVELOPMENTS OF THE PRECEDING 30 DAYS (JULY 16, 2017 TO AUGUST 15, 2017)****2.1 Actions Performed**

No actions were performed in the preceding 30 days.

**2.2 Problems Encountered**

No problems were encountered in the preceding 30 days.

**2.3 Analytical Data Received**

No laboratory data was received during the reporting period.

**3.0 ANTICIPATED DEVELOPMENTS (AUGUST 16, 2017 TO SEPTEMBER 15, 2017)****3.1 Schedule of Actions**

No actions are scheduled for the next reporting period. Statoil will continue to submit monthly progress reports to the EPA until written authorization to cease is provided.

**3.2 Anticipated Problems**

Statoil does not anticipate and problems for the next reporting period.

**3.3 Planned Resolutions**

There are not any planned resolutions for the next reporting period.

**4.0 CONCLUSIONS**

On August 1, 2017 via email, Statoil requested authorization from the US EPA to cease submittal of the monthly progress reports pursuant to the AOC. Statoil will continue to submit monthly progress reports to the US EPA until written authorization to cease is provided.

Statoil's next progress report will be submitted to the US EPA on October 1, 2017 for the August 16, 2017 to September 15, 2017 reporting period.

