




French Ltd. Project

FLTG, Inc.
Crosby, Texas

MONTHLY PROGRESS REPORT



Submitted to:

U.S. Environmental Protection Agency - Region 6
and
Texas Water Commission

March, 1994



French Ltd. Project

FLTG, Inc.

Crosby, Texas

"FOR REFERENCE USE ONLY"

MONTHLY PROGRESS REPORT

CY HARRIS COUNTY PUBLIC LIBRARY
CROSBY BRANCH LIBRARY

Submitted to:

**U.S. Environmental Protection Agency - Region 6
and
Texas Water Commission**

March, 1994

CONTENTS

1.0	INTRODUCTION	1-1
2.0	SUMMARY	2-1
2.1	Summary of Activities and Progress	2-1
2.1.1	Health and Safety	2-1
2.1.2	Quality/QAQC/Data Base Management.....	2-2
2.1.3	Lagoon Remediation.....	2-3
2.1.4	Ambient Air Management	2-3
2.1.5	Aquifer Remediation.....	2-3
2.1.6	Groundwater Treatment	2-5
2.1.7	Wetlands Restoration	2-5
2.1.8	Site Management and Issues.....	2-6
2.2	Problem Areas and Recommended Solutions	2-11
2.3	Problems Resolved	2-12
2.4	Deliverables Submitted.....	2-13
2.5	Upcoming/Ongoing Events and Activities	2-13
2.6	Key Staffing Changes	2-15
2.7	Percent Complete	2-15
2.8	Schedule	2-15
2.9	Operations and Air Monitoring Data	2-15
2.10	Credits Accrued/Applied.....	2-16
2.11	Community Relations	2-17
3.0	LAGOON BIOREMEDIATION	3-1
3.1	Summary of Activities.....	3-1
3.2	Problems and Response Action	3-1
3.3	Problems Resolved	3-1
3.4	Deliverables Submitted.....	3-1
3.5	Upcoming Events and Activities	3-2
4.0	GROUNDWATER AND SUBSOIL REMEDIATION	4-1
4.1	Summary of Activities.....	4-1
4.1.1	Operation of Production and Injection Well Systems	4-1
4.1.2	Operational Monitoring	4-1
4.1.3	Data Management and Evaluation.....	4-1

CONTENTS (Continued)

4.2	Problems and Response Actions.....	4-1
4.3	Pending Issues	4-9
4.3.1	DNAPL Study	4-9
4.3.2	Western Area Well Installation	4-9
4.3.3	Eastern Area Well Installation.....	4-9
4.3.4	Unit Pulse Pumping	4-14
4.4	Operational Refinements	4-14
4.5	Data Summary and Discussion.....	4-17
4.5.1	Groundwater Production and Injection.....	4-17
4.5.2	Groundwater Levels and Flow Directions	4-17
4.5.3	TOC in Shallow Groundwater	4-20
4.5.4	In-Situ Bioremediation	4-20
4.6	Schedule	4-20
5.0	GROUNDWATER TREATMENT PLANT.....	5-1
5.1	Summary of Activities	5-1
5.2	Inoculum/Nutrient Addition	5-2
5.3	Maintenance	5-2
5.4	Operating Data.....	5-2
6.0	AMBIENT AIR MANAGEMENT	
6.1	Summary of Activities.....	6-1
6.2	Problems and Response Action	6-1
6.3	Problems Resolved	6-1
6.4	On-going Events/Activities.....	6-2
7.0	QUALITY ASSURANCE/QUALITY CONTROL	7-1
7.1	Summary of Activities.....	7-1
7.1.1	Sampling.....	7-1
7.1.2	Data Validation Activities Summary	7-4
7.1.2.1	Treated Water Samples	7-4
7.1.2.2	Groundwater Samples	7-4
7.1.2.3	Lagoon Subsoil Samples	7-4
7.1.2.4	Other Samples	7-4
7.2	Data Validation QC Summary and Discussion	7-4
7.2.1	Level I and Level II QC Philosophy	7-4

CONTENTS (Continued)

7.2.2	QA Issues	7-5
7.2.3	Completeness Summaries	7-8
8.0	SITE MAINTENANCE	8-1
8.1	Summary of Activities.....	8-1
8.1.1	General Housekeeping	8-1
8.1.2	Purchasing	8-1
8.1.3	Equipment Maintenance.....	8-1
8.2	Visitors	8-1
8.3	Emergency Equipment.....	8-3
8.3.1	Flood Gate Test.....	8-3
8.3.2	P-8 Auxiliary Pump.....	8-3
8.3.3	Fire Extinguishers.....	8-3
8.4	Security	8-3
8.5	Operator Training	8-3
8.6	Data Management	8-3
8.7	Personnel Monitoring	8-3
8.8	OVMS System	8-4
8.9	Repository	8-4
9.0	WETLANDS RESTORATION	9-1
9.1	Summary of Activities and Progress	9-1
9.2	Problem Areas and Solutions	9-2
9.3	Problems Resolved	9-2
9.4	Deliverables Submitted.....	9-2
9.5	Upcoming Events and Activities	9-2

LIST OF ILLUSTRATIONS

LIST OF FIGURES

4-1	Groundwater Production Rate	4-7
4-2	Groundwater Injection Rate	4-8
4-3	Proposed INT Wells	4-11
4-4	Proposed S1 Wells, S1-13 Area	4-12

CONTENTS (Continued)

4-5	Proposed S1 Wells, S1-16 Area	4-13
4-6	Regional Groundwater Elevations in the S1 Unit.....	4-18
4-7	Regional Groundwater Elevations in the INT Unit.....	4-19
4-8	Total Organic Carbon in the S1 Unit, March 1994.....	4-23
4-9	Total Organic Carbon in the INT Unit, March 1994.....	4-24
4-10	Dissolved Oxygen in the S1 Unit, March 1994	4-25
4-11	Dissolved Oxygen in the INT Unit, March 1994	4-26

LIST OF TABLES

2-1	Ambient Air Management Time Integrated Exposure Data	2-7
2-2	Project Quality	2-8
2-3	Treated Water Results Summary	2-9
4-1	Groundwater System Operation, March 1994.....	4-2
4-2	Daily Flows, TOC Concentrations and TOC Loadings, March 1994	4-3
4-3	Daily Injection Flows, S1 and INT Injection Well Systems, March 1994.....	4-4
4-4	Average Production and Injection Flow Rates, March 1994.....	4-5
4-5	Operational Monitoring, March 1994	4-6
4-6	Well Installation Program - Progress.....	4-10
4-7	Pulse Pumping Program.....	4-15
4-8	French Ltd. Site Groundwater Monitoring Program Quarterly (March '94)	4-16
4-9	History of TOC Concentrations at S1 Production Wells.....	4-21
4-10	History of TOC Concentrations at INT Production Wells.....	4-22
5-1	Preventive Maintenance	5-3
5-2	Treated Water Results Summary	5-4
7-1	Monthly Sampling Summary	7-1
7-2	Treated Water QC Failure Summary	7-6
7-3	Completeness Summary, M03 Treated Water - Volatile Organics Analyses.....	7-9
7-4	Completeness Summary, M03A Treated Water - Semivolatile Organic Analyses	7-10
7-5	Completeness Summary, M03A Treated Water - PCB Analyses.....	7-11

CONTENTS (Continued)

7-6	Completeness Summary, M03A Treated Water - Metals Analyses	7-12
7-7	Completeness Summary, M03A Treated Water - Miscellaneous Parameters Analyses	7-15
7-8	Sample Failure Summary, 1993 Annual Groundwater Monitoring, Volatile Organics Analyses	7-16
7-9	Sample Failure Summary, 1993 Annual Groundwater Monitoring, Miscellaneous Parameters Analyses.....	7-17
7-10	Sample Failure Summary, 1993 Annual Groundwater Monitoring, Pesticide/PCB Analyses.....	7-18
7-11	Sample Failure Summary, 1993 Annual Groundwater Monitoring, Metals Analyses	7-19
7-12	Sample Failure Summary, 1993 Annual Groundwater Monitoring, Miscellaneous Parameters Analyses.....	7-20
7-13	1993 Annual Groundwater Completeness Summary, Volatile Organics Analysis	7-21
7-14	1993 Annual Groundwater Completeness Summary, Semivolatile Organics Analysis.....	7-22
7-15	1993 Annual Groundwater Completeness Summary, PCB Analysis	7-23
7-16	1993 Annual Groundwater Completeness Summary, Metals Analysis	7-24
8-1	On-Site Employee Contaminant Limits	8-5

LIST OF ATTACHMENTS

4A	Soil Boring Log and Well Construction Details
4B	Refinement Notice RN-76
5A	Rochem Environmental, Inc. - Progress Report
8A	Repository Status Report: March, 1994

CONTENTS (Continued)

LIST OF APPENDICES

Appendix A - None

Appendix B - None

Appendix C - Analytical Results -

Samples dated March 1 - March 31, 1994

<u>Project I.D.</u>	<u>Date Received</u>	<u>Project I.D.</u>	<u>Date Received</u>
M03A0209	3/07/94	S19F0001	3/18/94
S14L0015	3/07/94	M01D0038	3/18/94
S19E0003	3/07/94	M03A0214	3/21/94
M03A0210	3/09/94	M03A0215	3/21/94
S14A0063	3/09/94	M03A0216	3/21/94
S17H0002	3/09/94	M06C0014	3/21/94
M03A0206	3/10/94	S14A0065	3/21/94
S14A0064	3/10/94	S19C0003	3/21/94
S14D0002	3/10/94	S19A0003	3/25/94
M03A0211	3/11/94	S19A0004	3/25/94
M03A0212	3/11/94	S19A0005	3/25/94
M03A0213	3/11/94	M03A0217	3/28/94
S19B0005	3/11/94	S14A0066	3/28/94
M08A0013	3/18/94	S14A0067	3/28/94
S14J0004	3/18/94	S16F0042	3/28/94
S14L0016	3/18/94	S17H0003	3/31/94

Appendix D - FLTG Operator Logs
- FLTG Sample Technician Logs
- Cumulative Groundwater Flowmeter Data
- FLTG Dredge Operator Logs

1.0 INTRODUCTION

This report covers the activities of FLTG, Inc. and the French Limited Project for March, 1994. FLTG, Inc. manages the project for the French Limited Task Group of Potentially Responsible Parties.

During March, 1994, the project team focused on the following activities and issues:

- Health, Safety, and Quality
- Safety awareness.
- Contractor safety.
- HAZOP of daily work assignments.
- Detecting and correcting work place hazards.
- Response to changing site conditions.
- Safety aspects of residue stabilization.
- Safe lifting procedures.
- Slipping, tripping, and falling hazards.
- Safe work practices in congested conditions.
- Treatment of Cell D/F water to meet effluent specifications.
- Backfill Cell F.
- Maintain DO, OUR, HMB, and plate count in Cell F.
- Stabilize biomass in Cell E.

- Operation and maintenance of the aquifer remediation system.
- In-situ aquifer bioremediation.
- DNAPL response options.
- Layout and design INT-11 area containment.
- RFP for INT-11 area containment.
- Water treatment plant operation and maintenance.
- Management of carbon blending system to minimize carbon consumption.
- Water treatment plant sludge handling to Cell D.
- Operation of the data base management system.
- Identification and evaluation of potential wetlands sites.

This report includes:

- A summary of March activities, issues, and progress.
- Lagoon Demobilization activities, issues, and progress.
- Groundwater and Subsoil Remediation activities, issues, and progress.
- Groundwater Treatment Plant activities, issues, and progress.
- Ambient Air Management status.
- QA/QC status and data.
- Site management activities, issues, and progress.
- Wetlands restoration status.

2.0 SUMMARY

2.1 Summary of Activities and Progress

2.1.1 Health and Safety

There were no personal injury or equipment damage incidents.

Conducted safety meetings and job inspections at the start of each shift; reviewed safety issues before starting all jobs.

Conducted daily mini-HAZOP of all specific jobs.

Supervision made 384 specific on-the-job safety contacts.

Emphasized hand and body pinch points.

Emphasized slips, trips, and falls.

All employees and contractors attended daily safety meetings.

Reviewed hazards associated with wet and cold weather.

Reviewed hazards associated with changing conditions.

Reviewed personal protective equipment requirements with all site workers.

Inspected and certified all fire extinguishers.

Conducted specific fire extinguisher use training.

Inspected all contractor equipment before on-site use.

Inspected all vendor delivery trucks before site entry.

Conducted 30 specific health and safety inspections.

Documented site health and safety inspections; conducted follow-up inspections.

Logged all safety issues each shift; less than 24-hour response to all safety issues.

Continued lottery ticket daily safety awareness incentive program; all regular site employees receive a Texas lottery ticket each day; tickets can be "lost" due to safety violations; employee response has been excellent.

Conducted personnel exposure monitoring, and all results were within acceptable levels. The most recent results are in Table 2-1.

Updated employee training records.

2.1.2 Quality/QAQC/Data Base Management

The total quality process was used. The status of the goals is shown on Table 2-2. The safety, health, security, ambient air management, migration control, aquifer remediation, lagoon remediation, analytical cost, and overtime goals were met.

The technical support MH goal was exceeded due to additional pumping and injection wells and design of INT-11 area containment.

Backfill was prevented on 11 days due to wet weather.

Raw data is being validated as per the plan.

The data base management system operated full on-line with no major problems or delays.

There were no data or reports rejected due to errors.

Selected American Analytical for project analytical work based on responsiveness and commercial terms.

2.1.3 Lagoon Remediation

Dismantling and decontamination of lagoon equipment and systems on the South side is complete, except for the dredges and the work boat.

Maintained a high level of biological activity in Cell D/F; OUR, HMB, and plate counts are high. Added O₂ to Cell D/F using downdraft aerators.

Installed sheetpile to isolate Cell D from Cell F, so Cell D can be used to store and treat water treatment plant biomass.

The Lefco unit treated and discharged about 3.1 million gallons of water; the Lefco unit operated with a minimum of problems.

About 12,200 cubic yards of backfill were placed in Cell F.

Stabilized the biomass in the NE corner of Cell E.

Revised lagoon demobilization plan in response to EPA and TNRCC comments.

Started interim grading and topsoil placement in Cell E.

Continued on-call schedule and specific procedures to close the west end floodwall access in the event of a flood.

2.1.4 Ambient Air Management

Ambient air quality was manually checked daily with portable analyzers, and no response action was required.

Time-integrated samples were collected in three work areas, and the results indicated no exposure; the data is shown in Table 2-1.

2.1.5 Aquifer Remediation

Monitored status of DNAPL plumes.

DNAPL flow to S1-13 and S1-16 is erratic; S1-12 showed low levels of DNAPL.

Direct drive pump in S1-16 continued to perform well.

Discussed DNAPL remedial response objectives and criteria with EPA and TNRCC.

Developed responses to agency comments on the DNAPL risk assessment.

Continued to develop and evaluate DNAPL response options.

Completed layout, design, and specifications for the INT-11 area containment wall.

Continued routine S1 and INT oxygen and nutrient injection; continued to improved the measurement and control of nutrient additions.

Issued weekly well status and performance reports.

Inspected and adjusted all wells each day.

Continued daily maintenance of recovery and injection wells.

Chlorinated six production wells to decrease the biomass build up and to increase well flow, and the results were very positive.

Removed silt buildup from six wells to increase well flow.

Developing a plan to redevelop persistent low flow wells.

Biomonitoring continued to indicate an active and diverse in-situ biological system.

Completed quarterly well measurements and sampling.

Awarded contracts for bid for cone penetrometer work (Terra Tech), and for well installation/development (Layne).

Started installation of additional monitoring, injection, and pumping wells in selected INT and S1 areas to expedite the in-situ bioremediation.

Maintained O₂ content of injection water at about 30-40 ppm.

Expanded the pulse pumping area in sections of the S1 zone South of Gulf Pump Road; the results continue to look positive.

2.1.6 Groundwater Treatment

All discharge criteria were met (see Table 2-3).

The revised discharge criteria was approved.

The carbon blending system was put on line and operated with no problems.

The carbon absorbers were flushed and recharged on one occasion.

The water treatment plant operated 97% of the time; most of the downtime was due to the carbon change.

The in-line filters on the discharge lines from the bioreactors continue to be effective in removing media pieces.

TOC input to T-101 continued to decrease as the flows from the wells inside the floodwall decreased.

TOC reduction through the Water Treatment Plant has responded to the variations in input TOC; TOC reduction through the bioreactors increased as the biomass diversified.

Biological cultures developed from the lagoon biomass continue to work well in the reactors.

The process operators collected all the process water and ground water samples.

2.1.7 Wetlands Restoration

Completed conceptual design and costs for four potential sites.

Reviewed site evaluation process and results with the agency review committee.

Completed archeology, hydrology, and contaminant studies of the two final sites.

Recommended the Brownwood site.

2.1.8 Site Management and Issues

Used the on-site laboratory to process all the operational control samples.

Reviewed lagoon and aquifer progress and plans in detail with EPA and TWC on a regular basis.

Continued equipment salvage and sales.

Reviewed project status and issues each day to ensure focus on critical issues - safety, quality and cost.

Issued weekly cost, schedule, and maintenance reports.

Reviewed progress on issues and action plans each week.

Reduced technical support MH's.

Tested the flood gate on one occasion.

Final results on fish tissue samples from the North fishing hole and from Riverdale lake were issued; the results indicate no high levels.

TABLE 2-1

Ambient Air Management
Time Integrated Exposure Data

Compound	PEL 8 hour PPM	M01D0038 10-Mar-94 Inside Wall		M01D0038 10-Mar-94 Outside Wall		M01D0038 10-Mar-94 Demob. Oper.	
		% of PEL	PPM	% of PEL	PPM	% of PEL	PPM
Chloromethane	50	0.000	0.000	0.000	0.000	0.000	0.000
Bromomethane	5	0.000	0.000	0.000	0.000	0.000	0.000
Vinyl chloride	1	0.000	0.000	0.000	0.000	0.000	0.000
Chloroethane	1000	0.000	0.000	0.000	0.000	0.000	0.000
Dichloromethane	50	0.000	0.000	0.002	0.001	0.004	0.002
Acetone	750	0.000	0.000	0.000	0.000	0.000	0.000
Carbon disulfide	10	0.000	0.000	0.000	0.000	0.000	0.000
1,1-Dichloroethene	5	0.000	0.000	0.000	0.000	0.000	0.000
1,1-Dichloroethane	100	0.000	0.000	0.001	0.001	0.000	0.000
trans-1,2-Dichloroethene	200	0.000	0.000	0.001	0.002	0.000	0.000
Chloroform	10	0.011	0.001	0.224	0.022	0.012	0.001
1,2-Dichloroethane	10	0.011	0.001	0.045	0.004	0.011	0.001
2-Butanone	200	0.000	0.000	0.000	0.000	0.000	0.000
1,1,1-Trichloroethane	350	0.000	0.000	0.004	0.012	0.001	0.002
Carbon Tetrachloride	5	0.006	0.000	0.057	0.003	0.000	0.000
Vinyl acetate	10	0.000	0.000	0.000	0.000	0.000	0.000
Bromodichloromethane			0.000		0.000		0.000
1,2-Dichloropropane	75	0.000	0.000	0.000	0.000	0.000	0.000
cis-1,3-Dichloropropene	1	0.000	0.000	0.000	0.000	0.000	0.000
Trichloroethene	50	0.000	0.000	0.009	0.004	0.000	0.000
Dibromochloromethane			0.000		0.000		0.000
1,1,2-Trichloroethane	10	0.000	0.000	0.000	0.000	0.010	0.001
Benzene	1	0.265	0.003	0.134	0.001	0.547	0.005
trans-1,3-Dichloropropene	1	0.000	0.000	0.000	0.000	0.000	0.000
2-Chloroethylvinyl ether			0.000		0.000		0.000
Bromoform	0.5	0.000	0.000	0.000	0.000	0.000	0.000
4-Methyl-2-pentanone	50	0.000	0.000	0.000	0.000	0.000	0.000
2-Hexanone	5	0.000	0.000	0.000	0.000	0.000	0.000
Tetrachloroethene	50	0.001	0.000	0.022	0.011	0.001	0.001
1,1,2,2-Tetrachloroethane	1	0.000	0.000	0.000	0.000	0.000	0.000
Toluene	100	0.004	0.004	0.002	0.002	0.012	0.012
Chlorobenzene	10	0.000	0.000	0.000	0.000	0.000	0.000
Ethylbenzene	100	0.001	0.001	0.001	0.001	0.003	0.003
Styrene	50	0.000	0.000	0.000	0.000	0.000	0.000
Xylene (total)	100	0.003	0.003	0.002	0.002	0.013	0.013
Hexane			0.002		0.009		0.016

TABLE 2-2

Project Quality

Status as of
3/31/94

Goals

- | | |
|-----------|---|
| Yes | 1) No OSHA recordable injuries. |
| Attention | 2) 100% compliance with all safety rules and procedures. |
| Yes | 3) No citations for violations of applicable, relevant and appropriate regulations. |
| Yes | 4) 100% attendance (including subcontractors) at daily safety meetings. |
| Attention | 5) Less than 24-hour response time on health and safety issues. |
| Yes | 6) 100% sign-in and security clearance. |
| Yes | 7) No invalidation of reported data due to QA/QC issues. |
| | 8) Spend less than: |

MH/Month

- | | | |
|-----------|---|-------|
| Yes | • Direct hire | 3,000 |
| Yes | • FLTG management (5 people) | 700 |
| Attention | • Technical support (5 people) | 900 |
| Yes | • Maintenance support | 120 |
| Attention | 9) Pump at least 140 gpm; inject at least 100 gpm. | |
| Attention | 10) Remediate shallow alluvial zone aquifer in 60 months. | |
| Action | 11) Pump and treat 3.8 million gallons of lagoon water per month. | |
| Action | 12) Place 30,000 yds. ³ of fill in the lagoon per month. | |
| Yes | 13) Hold analytical cost to less than \$20,000 per month (1994 only). | |
| Yes | 14) No unscheduled overtime (per day or per week). | |
| Yes | 15) No agency contacts which require 3rd party resolution. | |
| Yes | 16) Documented training of site personnel for all work assignments. | |
| Yes | 17) Weekly audit of actual performance versus goals. | |

MONTHLY PROGRESS REPORT
Summary

French Ltd. Project
FLTG, Incorporated

TABLE 2-3
Treated Water Results Summary

Collected	Set No.	pH		TSS		TOC		O&G		Benzene		Chlor HC's		Total PCBs		Napthalene	
		(6-9)		5 PPM		55 PPM		15 PPM		150 PPB		500 PPB		0.65 PPB		300 PPB	
		Daily	R Avg	Daily	R Avg	Daily	R Avg	Daily	R Avg	Daily	R Avg	Daily	R Avg	Daily	R Avg	Daily	R Avg
2 Dec-93	M03A0189	7.64		1		10		2.75		2.5		14		.13		5	
6 Dec-93	M03A0190	7.59		1		5		2.15		2.5		4		.25		5	
9 Dec-93	M03A0191	7.63		1		5.1		2.15		2.5		8		.13		5	
13 Dec-93	M03A0192	7.5		2		13.4		2.15		2.5		4		.25		5	
16 Dec-93	M03A0193	7.58		2		15		2.15		2.5		50		.13		5	
20 Dec-93	M03A0194	8.13		1.1		1.4		2.15		2.5		50		.13		5	
23 Dec-93	M03A0195	7.82		1		1.8		2.95		2.5		50		.13		5	
27 Dec-93	M03A0196	7.63		1		6.7		2.15		2.5		50		.13		5	
31 Dec-93	M03A0197	7.98	7.77	1.1	1.24	.5	6.03	2.3	2.32	2.5	2.5	50	31.11	.13	.15	5	5
3 Jan-94	M03A0198	7.8	7.78	1	1.24	4.7	5.44	2.8	2.33	2.5	2.5	50	35.11	.13	.15	5	5
6 Jan-94	M03A0199	7.78	7.76	1	1.24	.5	5.44	2.65	2.38	2.5	2.5	50	40.22	.13	.14	5	5
10 Jan-94	M03A0200	8.21	7.83	2	1.36	4.2	5.34	2.15	2.38	2.5	2.5	50	44.89	.13	.14	5	5
13 Jan-94	M03A0201	8.17	7.9	4	1.58	7.9	4.74	2.8	2.46	2.5	2.5	50	50	.13	.13	5	5
17 Jan-94	M03A0203	7.79	7.92	1.05	1.47	9	4.08	2.7	2.52	2.5	2.5	8	45.33	.13	.13	5	5
20 Jan-94	M03A0202	7.75	7.88	1	1.46	6.1	4.6	2.7	2.58	2.5	2.5	8	40.67	.13	.13	5	5
24 Jan-94	M03A0204	7.6	7.86	2	1.57	12	5.73	2.7	2.55	2.5	2.5	19	37.22	.13	.13	5	5
27 Jan-94	M03A0205	7.5	7.84	1	1.57	11	6.21	2.7	2.61	2.5	2.5	16	33.44	.13	.13	5	5
31 Jan-94	M03A0206	8.02	7.85	2.1	1.68	6.2	6.84	2.8	2.67	2.5	2.5	50	33.44	.13	.13	5	5
3 Feb-94	M03A0207	7.6	7.82	1	1.68	3.8	6.74	2.8	2.67	2.5	2.5	26	30.78	.13	.13	5	5
7 Feb-94	M03A0208	7.57	7.8	1.1	1.69	12	8.02	2.15	2.61	2.5	2.5	19	27.33	.13	.13	5	5
10 Feb-94	M03A0209	7.98	7.78	2	1.69	9.7	8.63	2.8	2.68	2.5	2.5	45	26.78	.13	.13	5	5
14 Feb-94	M03A0210	8.04	7.76	1	1.36	3.8	8.18	2.8	2.68	2.5	2.5	37	25.33	.13	.13	5	5
17 Feb-94	M03A0211	7.87	7.77	2	1.47	4.2	7.64	2.15	2.62	2.5	2.5	15	26.11	.13	.13	5	5
21 Feb-94	M03A0212	7.53	7.75	1	1.47	8.6	7.92	2.15	2.56	2.5	2.5	21	27.56	.13	.13	5	5
24 Feb-94	M03A0213	8.14	7.81	2.2	1.49	4	7.03	2.8	2.57	2.5	2.5	19	27.56	.13	.13	5	5
28 Feb-94	M03A0214	7.94	7.85	1	1.49	4.8	6.34	2.8	2.58	2.5	2.5	19	27.89	.13	.13	5	5
3 Mar-94	M03A0215	7.62	7.81	1	1.37	8.1	6.56	2.8	2.58	2.5	2.5	50	27.89	.13	.13	5	5
7 Mar-94	M03A0216	7.78	7.83	1	1.37	10	7.24	2.15	2.51	2.5	2.5	105	36.67	.13	.13	5	5
10 Mar-94	M03A0217	7.73	7.85	2	1.47	17	7.8	2.7	2.57	2.5	2.5	122	48.11	.13	.13	5	5
14 Mar-94	M03A0218	7.87	7.84	2	1.47	3.3	7.09	2.8	2.57	2.5	2.5	26	46	.13	.13	5	5
17 Mar-94	M03A0219	7.75	7.8	1	1.47	.5	6.72	2.8	2.57	2.5	2.5	14	43.44	.13	.13	5	5
21 Mar-94	M03A0220	7.87	7.8	4.2	1.71	18	8.26	2.8	2.64	2.5	2.5	243	68.78	.13	.13	5	5
24 Mar-94	M03A0221	7.52	7.8	2	1.82	20.2	9.54	2.95	2.73	2.5	2.5	78	75.11	.13	.13	5	5
28 Mar-94	M03A0222	8	7.79	1	1.69	10	10.21	2.8	2.73	2.5	2.5	98	83.89	.13	.13	5	5
31 Mar-94	M03A0223	7.93	7.79														

MONTHLY PROGRESS REPORT
Summary

French Ltd. Project
FLTG, Incorporated

TABLE 2-3 (Continued)
Treated Water Results Summary

Collected	Set No.	As		Ba		Cd		Cr		Cu		Pb		Mn		Hg		Ni		Se		Ag		Zn	
		150 PPB		200 PPB		50 PPB		500 PPB		15 PPB		66 PPB		300 PPB		1 PPB		148 PPB		20 PPB		5 PPB		162 PPB	
		Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg
2 Dec-93	M03A0189	13.4		8.3		2.		3.		4.7		17.		9.3		.1		7.5		1.5		2.		25.	
6 Dec-93	M03A0190	11.9		18.		2.		3.		2.		17.		24.4		.1		7.5		1.5		2.		16.	
9 Dec-93	M03A0191	9.6		17.6		2.		3.		2.		17.		19.3		.1		7.5		1.5		2.		12.4	
13 Dec-93	M03A0192	7.6		15.		2.		3.		2.		17.		19.		.1		7.5		1.5		2.		7.6	
16 Dec-93	M03A0193	14.2		20.5		2.		3.		2.		17.		22.7		.1		7.5		1.5		2.		12.	
20 Dec-93	M03A0194	14.		5.7		2.		3.		2.		17.		4.5		.1		7.5		1.5		2.		17.8	
23 Dec-93	M03A0195	11.1		14.		2.		3.		2.		17.		12.6		.1		7.5		3.5		2.		19.9	
27-Dec-93	M03A0196	12.8		19.3		2.		3.		2.		17.		15.3		.1		7.5		3.2		2.		22.5	
31 Dec-93	M03A0197	20.7	12.8	22.3	15.6	2.	2.	3.	3.	2.	2.3	17.	17.	17.1	16.	.1	.1	7.5	7.5	3.5	2.1	2.	2.	13.6	16.3
3 Jan-94	M03A0198	9.7	12.4	18.7	16.8	2.	2.	3.	3.	2.	2.	17.	17.	17.5	16.9	.1	.1	7.5	7.5	1.5	2.1	2.	2.	13.5	15.
6 Jan-94	M03A0199	17.3	13.	17.	16.7	2.	2.	3.	3.	2.	2.	17.	17.	21.3	16.6	.1	.1	7.5	7.5	1.5	2.1	2.	2.	17.6	15.2
10 Jan-94	M03A0200	15.9	13.7	13.3	16.2	2.	2.	3.	3.	2.	2.	17.	17.	13.8	16.	.1	.1	7.5	7.5	1.5	2.1	2.	2.	23.	16.4
13 Jan-94	M03A0201	10.8	14.1	8.8	15.5	2.5	2.1	2.	2.9	2.5	2.1	21.	17.4	12.3	15.2	.1	.1	9.5	7.7	3.4	2.3	2.	2.	27.9	18.6
17 Jan-94	M03A0203	7.4	13.3	15.3	14.9	2.5	2.1	2.	2.8	2.5	2.1	21.	17.9	15.2	14.4	.1	.1	9.5	7.9	1.5	2.3	2.	2.	21.2	19.7
20 Jan-94	M03A0202	10.9	13.	12.1	15.6	2.5	2.2	2.	2.7	2.5	2.2	21.	18.3	14.8	15.5	.1	.1	9.5	8.2	1.5	2.3	2.	2.	15.6	19.4
24 Jan-94	M03A0204	10.	12.8	13.2	15.6	2.5	2.2	2.	2.6	2.5	2.2	21.	18.8	22.9	16.7	.1	.1	9.5	8.4	1.5	2.1	2.	2.	24.4	19.9
27 Jan-94	M03A0205	11.2	12.7	10.	14.5	2.5	2.3	3.5	2.6	2.5	2.3	21.	19.2	24.	17.7	.1	.1	9.5	8.6	1.5	1.9	2.	2.	30	20.8
31 Jan-94	M03A0206	17.6	12.3	12.	13.4	2.5	2.3	3.5	2.7	2.5	2.3	21.	19.7	17.	17.6	.1	.1	9.5	8.8	1.5	1.7	2.	2.	32.	22.8
3 Feb-94	M03A0207	11.8	12.5	16.4	13.1	2.5	2.4	3.5	2.7	2.5	2.4	21.	20.1	22.5	18.2	.1	.1	9.5	9.1	.5	1.6	2.	2.	28.2	24.4
7 Feb-94	M03A0208	9.9	11.7	17.1	13.1	2.5	2.4	2.	2.6	2.5	2.4	21.	20.6	25.7	18.7	.1	.1	9.5	9.3	1.5	1.6	1.5	1.9	19.	24.6
10 Feb-94	M03A0209	9.3	11.	11.6	12.9	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	11.6	18.4	.1	.1	9.5	9.5	1.5	1.6	1.5	1.9	18.4	24.1
14 Feb-94	M03A0210	8.7	10.8	9.8	13.1	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	9.1	18.1	.1	.1	9.5	9.5	1.5	1.4	1.5	1.8	12.8	22.4
17 Feb-94	M03A0211	13.4	11.4	10.1	12.5	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	24.1	19.1	.1	.1	9.5	9.5	1.5	1.4	1.5	1.8	11.2	21.3
21 Feb-94	M03A0212	11.1	11.4	19.4	13.3	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	24.6	20.2	.1	.1	22.	10.9	1.5	1.4	1.5	1.7	24.8	22.3
24 Feb-94	M03A0213	12.1	11.7	8.8	12.8	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	5.	18.2	.1	.1	9.5	10.9	1.5	1.4	1.5	1.7	20.2	21.8
28 Feb-94	M03A0214	8.8	11.4	10.8	12.9	2.5	2.5	2.	2.3	2.5	2.5	21.	21.	12.2	16.9	.1	.1	9.5	10.9	.5	1.3	1.5	1.6	18.8	20.6
3-Mar-94	M03A0215	8.4	10.4	20.6	13.8	2.5	2.5	2.	2.2	2.	2.4	21.	21.	27.5	18.	.1	.1	9.5	10.9	.5	1.2	1.5	1.6	14.4	18.6
7-Mar-94	M03A0216	10.	10.2	21.7	14.4	2.5	2.5	2.	2.	2.5	2.4	21.	21.	20.8	17.8	.1	.1	9.5	10.9	.5	1.2	1.5	1.5	20.3	17.8
10-Mar-94	M03A0217	8.2	10.	25.6	15.4	2.5	2.5	2.	2.	2.5	2.4	20.5	20.9	20.8	17.3	.1	.1	9.5	10.9	.5	1.1	1.5	1.5	10.4	16.8
14-Mar-94	M03A0218	7.1	9.8	30.3	17.5	2.5	2.5	2.	2.	2.5	2.4	20.5	20.9	8.4	16.9	.1	.1	9.5	10.9	.5	.9	1.5	1.5	17.9	16.8
17-Mar-94	M03A0219	9.4	9.8	39.	20.7	2.5	2.5	2.	2.	2.5	2.4	20.5	20.8	7.3	16.7	.1	.1	9.5	10.9	.5	.8	1.5	1.5	13.3	16.8
21-Mar-94	M03A0220	12.2	9.7	31.	23.	2.5	2.5	2.	2.	2.5	2.4	20.5	20.8	32.3	17.7	.1	.1	9.5	10.9	1.	.8	1.5	1.5	17.6	17.5
24-Mar-94	M03A0221	12.8	9.9	19.6	23.	2.5	2.5	2.	2.	2.5	2.4	20.5	20.7	27.4	18.	.1	.1	9.5	9.5	1.5	.8	1.5	1.5	21.9	17.2
28-Mar-94	M03A0222	19.7	10.7	24	24.7	2.5	2.5	2.	2.	2.5	2.4	20.5	20.7	27.	20.4	.1	.1	9.5	9.5	1.5	.8	1.5	1.5	11	16.2
31-Mar-94	M03A0223																								

2.2 Problem Areas and Recommended Solutions

<u>Problem</u>	<u>Solution</u>
Maintain high level of safety awareness.	Continue daily lottery ticket program. Daily safety meetings. Supervisory safety contacts.
On-the-Job safety attention.	Contact all employees at least twice per day on safety issues. Review job details as work proceeds.
Changing conditions.	Review status and conditions daily and any time conditions change.
Congested work areas.	Closely coordinate work assignments.
Hazard detection and response.	Safety inspections.
DNAPL migration in S1-16 and S1-13 area.	Maintain active pumping in S1-16 and S1-13 area to control DNAPL gradient.
Response action plan for DNAPL and DNAPL affected areas.	Complete RIFS and develop response action plan. Install containment wall around INT-11 area.
DNAPL in S1-12.	Monitor status.
Keystone response time is too slow.	Replace Keystone with American Analytical.
Stabilize biomass sludge in NE corner of Cell E.	Use trackhoe mixer and pebble lime to stabilize biomass sludge.

MONTHLY PROGRESS REPORT
Summary

French Ltd. Project
FLTG, Incorporated

Measurement of biological activity in the aquifer.

Measure plate count, OUR, and HMB monthly. Results show high level of biological activity in aquifer. Coupon measurements confirm activity.

Cell D/F water treatment.

Allow settling time in the lagoon; run test volumes through water treatment plant.

INT zone groundwater sample results indicate plume migration to southwest.

Install 12 new INT wells.

Aquifer compliance criteria.

Continued discussions of approaches.

Non-uniform distribution of nutrients in INT zone.

Operate 39 injection wells; install five new INT injection wells.

Rebound of chemicals in S1 zone on west end.

Continued pulse pumping test in this zone.

Wetlands site selection.

Recommended "best" site.

2.3 Problems Resolved

<u>Problem</u>	<u>Solution</u>
Poor laboratory response time.	Replace Keystone with American Analytical.
Expedite bioremediation in INT-11 area.	Install containment wall around DNAPL in INT-11 area.

Expedite bioremediation in INT zone to SW.

Install 12 additional INT wells.

Treated water effluent criteria.

Agencies approved new criteria.

Property acquisition for wetlands restoration.

Recommended Brownwood site.

Long term handling of water treatment plant sludge.

Pump to Cell D and stabilize.

2.4 Deliverables Submitted

Phase II wetlands site evaluation report.

INT and S1 zone well installation work plan.

February, 1994 Monthly Report.

Final lagoon demobilization plan.

2.5 Upcoming/Ongoing Events and Activities

Daily safety meetings and inspections.

Lottery ticket safety awareness program.

Respond to HAZOP audits.

Redevelop low flow injection wells and pumping wells.

Daily well pump checks and maintenance.

Add INT monitoring wells, production wells, and injection wells in the landfill area.

Add S1 production wells and injection wells in S1-16 and S1-13 areas.

Dismantle and decontaminate lagoon equipment.

Test securing west end floodwall access.

Continue dewater and backfill of Cell F.

Grade Cell E for 0.5% downslope to the North.

Place topsoil in Cell E.

Stabilize biomass sludge in NE corner of Cell E.

Operate Data Base Management System.

Decontaminate scrap steel and pipe and put in the bottom of Cell F.

Total Quality process.

Continue rebound test for S1 wells South of Gulf Pump Road.

Continue biological activity monitoring in S1 wells and INT wells.

Define extent of affected groundwater to the SW.

Respond to EPA comments on DNAPL risk assessment.

Develop DNAPL response plan and aquifer compliance criteria.

Request bids for INT-11 area containment wall.

Continue QA/QC data confirmation.

Strengthen biomass in Water Treatment Plant.

Issue request for bid to construct water collection and handling system.

Optimize carbon usage in Water Treatment Plant.

Continue wetlands restoration project.

2.6 Key Staffing Changes

Ron Jansen to handle QAQC validation, replacing Don Flory.

2.7 Percent Complete

Research & Development	- 97%
Facilities	- 100%
Slough	- 100%
Subsoil Investigation	- 100%
Floodwall	- 100%
Lagoon Remediation	- 100%
Groundwater	- 49%
Lagoon Dewatering/Fixation	- 55%
Water Treatment	- 45%
Wetlands	- 25%
Demobilization	- 45%
Monitoring	- 37%

2.8 Schedule

All deliverables are on schedule.

Complete active aquifer remediation by January 1, 1996.

2.9 Operations and Air Monitoring Data

The operations and monitoring data are submitted as parts of Sections 3.0, 4.0, 5.0, and 6.0 of this report and are stored in secure storage at the French project office.

MONTHLY PROGRESS REPORT
Summary

French Ltd. Project
FLTG, Incorporated

2.10 Credits Accrued/Applied

Status of Credits

	Accrued this period	Accrued to date	Applied this period	Applied to date	Running total
December 1990	34	34	0	0	34
January 1991	28	62	0	0	62
February 1991	6	68	0	0	68
March 1991	0	68	0	0	68
April 1991	22	90	0	0	90
May 1991	3	93	0	0	93
June 1991	6	99	0	0	99
July 1991	1	100	0	0	100
August 1991	0	100	0	0	100
September 1991	0	100	0	0	100
October 1991	0	100	0	0	100
November 1991	0	100	0	0	100
December 1991	0	100	0	0	100
January 1992	0	100	2	2	98
February 1992	0	100	0	2	98
March 1992	0	100	0	2	98
April 1992	1	101	0	2	99
May 1992	0	101	0	2	99
June 1992	0	101	0	2	99
July 1992	0	101	0	2	99
August 1992	0	101	0	2	99
September 1992	0	101	0	2	99
October 1992	0	101	0	2	99
November 1992	0	101	0	2	99
December 1992	0	101	0	2	99
January 1993	0	101	0	2	99
February 1993	0	101	0	2	99
March 1993	0	101	0	2	99
April 1993	0	101	0	2	99
May 1993	0	101	0	2	99
June 1993	0	101	0	2	99
July 1993	0	101	2	4	97
August 1993	2	103	0	4	99
September 1993	0	103	0	4	99
October 1993	0	103	0	4	99
November 1993	1	104	0	4	100
December 1993	0	104	0	4	100
January 1994	0	104	0	4	100
February 1994	0	104	0	4	100
March 1994	0	104	0	4	100

2.11 Community Relations

Maintained 24-hour, call-in Hot Line.

Conducted seven site tours for interested parties.

Reviewed site status with Crosby Chamber of Commerce.

Contacted nearby local residents with update on site operation.

Contacted several Riverdale residents with site status report.

Responded to numerous contacts in regards to wetlands site selection.

3.0 LAGOON BIOREMEDIATION

3.1 Summary of Activities

Completed dewater and backfill in Cell E; continued to stabilize the biomass in Cell E with pebble lime; continued to grade Cell E to create 0.5% downslope from South to North; Started to place topsoil on Cell E.

Continued to dismantle and decontaminate equipment and facilities in Cell D/F; the demobilization of Cell D/F is complete, except for the workboat and the dredges. Started to dewater and backfill Cell D/F; pumped and treated 3.1 million gallons and placed 12,400 yards of backfill.

Maintained DO, OUR, and HMB in Cell F to reduce the biomass.

3.2 Problems and Response Action

<u>Problem</u>	<u>Recommended Solution</u>
Dusty conditions when handling lime.	Eliminate pneumatic transfer. Mix lime and biomass in shallow layers.

3.3 Problems Resolved

Changed handling procedures to minimize dust.

Install the Cell D/F wall to isolate the water treatment plant bio sludge in Cell D for treatment.

3.4 Deliverables Submitted

Final lagoon demobilization plan.

3.5 Upcoming Events and Activities

Maintain pH, DO, OUR, and nutrient levels in Cell D/F; operate aerator/mixer in Cell D/F. Continue to dewater and backfill Cell F. Stabilize biomass sludge in Cell E. Grade Cell E. Place topsoil on Cell E.

4.0 GROUNDWATER AND SUBSOIL REMEDIATION

4.1 Summary of Activities

4.1.1 Operation of Production and Injection Well Systems

Operation of the production and injection wells systems during March 1994 is summarized in Table 4-1. Flows from the production well system are summarized in Table 4-2 and Figure 4-1. Flows into the injection well system are summarized in Table 4-3 and Figure 4-2. Individual well flows are summarized in Table 4-4.

4.1.2 Operational Monitoring

Operational monitoring associated with the groundwater and subsoil remediation system during March 1994 is summarized in Table 4-5.

4.1.3 Data Management and Evaluation

Operational monitoring data from the groundwater and subsoil remediation system for this reporting period were entered into FLTG's database. Tables and figures for this section of the Monthly Progress Report were generated from this database.

4.2 Problems and Response Actions

The groundwater production and injection rates were both above target. However, certain wells continue to show low flows. To increase flows at low-yielding wells, a program of well development is scheduled to start on April 5, using Layne Environmental Services' Smeal (well development) rig, equipped with surging, bailing, airlifting, and jetting tools. This program will evaluate whether programmed well development can enhance production and injection rates. Initial efforts will be focused on the following lower-performing wells:

INT INJECTION	INT-73, 82
INT PRODUCTION	INT-3, 4, 6, 7, 14, 17, 20, 33, 56
S1 PRODUCTION	S1-4, 12, 20, 29

To reduce high back pressures, a replacement 4-inch production header for wells south of Gulf Pump Road was installed between March 9 and 17.

Table 4-1

Groundwater System Operation - March 1994 <i>Reporting Period: February 28 - March 30 (31 days)</i>	
Production System	
No. of production wells: 99 (S1 unit, 49; INT unit, 50)	
No. of operational wells: 97 (S1 unit, 47; INT unit, 50)	
Changes in system since last month: none	
No. of wells off line since bounceback test: 2; S1-35, S1-43	
No. of wells on pulse pumping schedule: 6; S1-23, -33, -34, -36, -38, -42	
No. of wells pumping DNAPL: 1; S1-16; ~25 gallons removed in 3/94	
Groundwater produced: 8.1 M gal; 169.5 M gal since startup based on main meter	
Total production rate: avg. 182 gpm (target 140 gpm); range 135 - 214 gpm	
S1 production rate: avg. 138 gpm; avg. 2.9 gpm per well	
INT production rate: avg. 44 gpm; avg. 0.9 gpm per well	
Total flow rate apportioned between S1 and INT units based on individual well meter readings	
TOC (non-volatile) concentration avg. 120 ppm; range 45 - 245 ppm	
TOC mass removed: 8,170 lb (319,650 lb since startup); 264 lb/day	
Injection System	
No. of injection wells: 47 (S1 unit, 11; INT unit, 36); all operational	
Rainfall during period: not measured	
Changes in system since last month: After March 13, RO product replaced groundwater treatment plant product as injection water supplement.	
Groundwater injected: 4.5 M gal (77.7 M gal since startup) based on main meters	
Percentage of injected water recycled from treatment plant: ~25%	
S1 unit injected: 2.1 M gal (45.8 M gal since startup)	
INT unit injected: 2.4 M gal (31.9 M gal since startup)	
Total injection rate: avg. 102 gpm (target 100 gpm); range 82 - 110 gpm	
S1 injection rate: avg. 48 gpm; avg. 4.4 gpm per well	
INT injection rate: avg. 53 gpm; avg. 1.5 gpm per well	
Total flow rate apportioned between S1 and INT units based on individual well meter readings	
Avg. DO in injection water: S1, 25.9 ppm; INT, 26.8 ppm (target 40 ppm)	
Volume of 4.7% w/w KNO ₃ nutrient solution added to INT unit: 21,589 gal	
Nutrient flow rate: 696 gpd (0.48% of INT inflow rate)	
Calculated injection water NO ₃ concentration: 32 mg/L-N (target 50 mg/L-N)	

Table 4-2

Daily Flows, TOC Concentrations and TOC Loadings
March 1994

Date	Project Day	T-101 Outflow Rate (FQ-101A)	T-101 Outflow Rate	T-101 Influent Ave. TOC	T-101 Influent TOC Loading
		(gpd)	(gpm)	(mg/L)	(kg/day)
28-Feb	782	238,800	166	114	103
1-Mar	783	268,100	186	47	47
2-Mar	784	252,900	176	135	129
3-Mar	785	261,300	181	61	60
4-Mar	786	275,200	191	86	89
5-Mar	787	254,000	176	51	49
6-Mar	788	247,200	172	143	134
7-Mar	789	245,300	170	91	85
8-Mar	790	247,800	172	182	171
9-Mar	791	261,400	182	104	103
10-Mar	792	271,000	188	167	172
11-Mar	793	279,600	194	245	260
12-Mar	794	194,500	135	69	51
13-Mar	795	272,200	189	173	179
14-Mar	796	233,200	162	190	168
15-Mar	797	258,400	179	45	44
16-Mar	798	281,000	195	172	183
17-Mar	799	280,100	195	199	211
18-Mar	800	248,100	172	138	129
19-Mar	801	269,600	187	164	167
20-Mar	802	279,700	194	66	70
21-Mar	803	267,000	185	51	52
22-Mar	804	307,500	214	131	152
23-Mar	805	282,800	196	158	169
24-Mar	806	251,600	175	87	83
25-Mar	807	238,900	166	71	64
26-Mar	808	272,800	189	111	114
27-Mar	809	271,100	188	67	68
28-Mar	810	239,500	166	173	156
29-Mar	811	300,200	208	151	171
30-Mar	812	255,600	178	84	81
Month Average		261,497	182	120	120
Month Total		8,106,400			3,714
Project Average		208,775	145	255	179
Project Total		169,525,456			145,292

MONTHLY PROGRESS REPORT
Groundwater and Subsoil Remediation

French Ltd. Project
FLTG, Incorporated

Table 4-3

Daily Injection Flows
S1 and INT Injection Well Systems
March 1994

Date	Project Day	S1 (pre 1/3/94) Injection Wells Meter FQ-905		S1 Injection Wells (905-909)		INT North Injection Wells Meter FQ-906		INT South Injection Wells Meter FQ-909		Total Injection Rate	
		(gpd)	(gpm)	(gpd)	(gpm)	(gpd)	(gpm)	(gpd)	(gpm)	(gpd)	(gpm)
28-Feb	782	126,800	88	73,200	51	25,400	18	53,600	37	152,200	106
1-Mar	783	126,000	88	73,500	51	25,300	18	52,500	36	151,300	105
2-Mar	784	127,300	88	74,300	52	25,800	18	53,000	37	153,100	106
3-Mar	785	130,700	91	76,900	53	28,000	19	53,800	37	158,700	110
4-Mar	786	127,500	89	75,100	52	27,200	19	52,400	36	154,700	107
5-Mar	787	125,800	87	73,900	51	26,600	18	51,900	36	152,400	106
6-Mar	788	121,200	84	69,800	48	26,200	18	51,400	36	147,400	102
7-Mar	789	125,300	87	72,900	51	26,500	18	52,400	36	151,800	105
8-Mar	790	128,600	89	75,200	52	26,800	19	53,400	37	155,400	108
9-Mar	791	127,500	89	74,100	51	26,700	19	53,400	37	154,200	107
10-Mar	792	124,100	86	72,200	50	26,400	18	51,900	36	150,500	105
11-Mar	793	121,200	84	69,000	48	26,700	19	52,200	36	147,900	103
12-Mar	794	107,800	75	60,600	42	24,200	17	47,200	33	132,000	92
13-Mar	795	121,800	85	69,600	48	28,200	20	52,200	36	150,000	104
14-Mar	796	120,600	84	67,700	47	27,200	19	52,900	37	147,800	103
15-Mar	797	118,200	82	66,300	46	26,500	18	51,900	36	144,700	100
16-Mar	798	117,000	81	65,300	45	26,400	18	51,700	36	143,400	100
17-Mar	799	114,600	80	63,500	44	26,100	18	51,100	35	140,700	98
18-Mar	800	110,400	77	60,800	42	25,400	18	49,600	34	135,800	94
19-Mar	801	96,600	67	53,100	37	24,800	17	43,500	30	121,400	84
20-Mar	802	93,290	65	50,190	35	25,100	17	43,100	30	118,390	82
21-Mar	803	104,500	73	61,100	42	26,100	18	43,400	30	130,600	91
22-Mar	804	124,000	86	73,000	51	28,700	20	51,000	35	152,700	106
23-Mar	805	125,900	87	74,700	52	28,400	20	51,200	36	154,300	107
24-Mar	806	125,900	87	74,300	52	28,000	19	51,600	36	153,900	107
25-Mar	807	126,800	88	74,400	52	27,300	19	52,400	36	154,100	107
26-Mar	808	127,300	88	74,500	52	27,900	19	52,800	37	155,200	108
27-Mar	809	124,300	86	72,400	50	25,900	18	51,900	36	150,200	104
28-Mar	810	118,000	82	67,800	47	26,500	18	50,200	35	144,500	100
29-Mar	811	117,700	82	66,500	46	26,900	19	51,200	36	144,600	100
30-Mar	812	115,700	80	65,600	46	26,400	18	50,100	35	142,100	99
Month Average		120,077	83	69,080	48	26,568	18	50,997	35	146,645	102
Month Total		3,722,390		2,141,490		823,600		1,580,900		4,545,990	
Project Average		76,003	53	47,957	33	32,698	23	62,940	44	108,701	75
Project Total		54,341,883		4,124,290		23,379,228		5,412,800		77,721,111	

MONTHLY PROGRESS REPORT
Groundwater and Subsoil Remediation

French Ltd. Project
FLTG, Incorporated

Table 4-4

Average Production and Injection Flow Rates - March 1994

S1 Production Wells (49)		S1 Injection Wells (11)		INT Production Wells (50)		INT Injection Wells (36)	
Well ID	gpm	Well ID	gpm	Well ID	gpm	Well ID	gpm
S1-1	0.80	S1-49	3.67	INT-1	0.94	INT-63	2.75
S1-2	0.58	S1-50	4.49	INT-2	0.39	INT-64	3.15
S1-3	0.45	S1-51	2.05	INT-3	0.12	INT-71	2.67
S1-4	0.14	S1-52	4.40	INT-4	0.18	INT-72	0.70
S1-5	0.35	S1-53	4.46	INT-5	0.72	INT-73	0.29
S1-6	2.43	S1-54	5.06	INT-6	0.08	INT-74	1.33
S1-7	0.91	S1-55	2.63	INT-7	0.22	INT-75	1.77
S1-8	0.67	S1-56	4.61	INT-8	0.83	INT-76	2.87
S1-9	2.06	S1-57	3.49	INT-9	0.54	INT-77	2.64
S1-10	2.81	S1-58	1.48	INT-10	2.68	INT-78	1.92
S1-11	2.82	S1-59	3.69	INT-11	0.20	INT-79	0.94
S1-12	0.00			INT-12	1.23	INT-80	1.68
S1-13	NM	Total	40.0	INT-13	0.29	INT-81	1.05
S1-14	0.43			INT-14	0.20	INT-82	0.05
S1-15	1.00	Average	3.64	INT-15	0.76	INT-83	1.15
S1-16	NM			INT-16	0.30	INT-84	1.78
S1-17	0.88			INT-17	0.20	INT-85	1.23
S1-18	1.02			INT-18	0.58	INT-86	1.53
S1-19	2.28			INT-19	1.10	INT-87	0.79
S1-20	0.32			INT-20	0.08	INT-88	0.73
S1-21	1.70			INT-21	0.29	INT-89	3.65
S1-22	3.90			INT-22	0.49	INT-90	2.65
S1-23	5.15 (PP)			INT-23	0.22	INT-91	1.79
S1-24	4.83			INT-24	0.54	INT-92	2.83
S1-25	1.55			INT-25	0.43	INT-93	0.76
S1-26	4.43			INT-26	0.36	INT-94	1.99
S1-27	0.78			INT-27	1.99	INT-95	1.65
S1-28	2.21			INT-28	0.49	INT-96	0.84
S1-29	0.33			INT-29	2.34	INT-97	0.41
S1-30	5.33			INT-30	0.95	INT-98	1.81
S1-31	2.65			INT-31	1.24	INT-99	1.97
S1-32	2.63			INT-32	1.05	INT-100	1.17
S1-33	4.50 (PP)			INT-33	0.09	INT-201	1.84
S1-34	2.57 (PP)			INT-55	3.90	INT-202	0.93
S1-35	OFF			INT-56	0.21	INT-203	1.63
S1-36	4.29 (PP)			INT-57	1.55	INT-204	1.00
S1-37	3.83 (PP)			INT-58	NM		
S1-38	3.98 (PP)			INT-59	0.26	Total	57.9
S1-39	5.90			INT-60	2.03		
S1-40	2.33			INT-61	0.57	Average	1.61
S1-41	5.34			INT-62	0.29		
S1-42	9.70 (PP)			INT-65	1.47		
S1-43	OFF			INT-66	0.61		
S1-44	3.80			INT-205	0.63		
S1-45	9.04			INT-206	1.57		
S1-46	11.74			INT-207	0.71		
S1-47	3.51			INT-208	1.51		
S1-48	1.76			INT-209	0.51		
S1-60	4.07			INT-210	2.93		
				INT-211	1.62		
Total	131.6			Total	42.5		
Average	2.93			Average	0.87		

Notes
PP - pulse pumping
OFF - well off, no bounceback
NM - well running but not metered

Table 4-5

Operational Monitoring - March 1994

Activity	Frequency	Purpose
Check production and injection wells for pump, meter, and level control operation, injection pressure, gas buildup, and flow meter readings.	Daily	Identify and respond to individual well problems; maintain operating efficiency.
Read groundwater treatment plant inflow and outflow meters; nutrient injection flow meters; oxygen flows, pressure and temperature; and injection header back pressure.	Daily (shift changes)	Identify and respond to treatment plant problems; control nutrient and injection flow rates.
Measure T-101 influent and effluent TOC concentrations.	Daily (shift changes)	Track removal of TOC.
Measure rainfall.	Daily	Assists interpretation of water level maps.
Sample for nutrients (K, NO ₃) at INT injection wells. Four wells are sampled per week on a three-week schedule, so that a complete survey of the injection system is performed every three weeks.	Weekly	Check on nutrient injection rate.
Measure dissolved oxygen at S1 and INT injection wells.	Weekly	Main control for oxygen injection rate.
Sample T-101 influent for TCL VOC, TOC, and nutrient analysis, (1) from all operating production wells, and (2) from all wells located outside the floodwall.	Monthly	Develop chemical mass balance.
Monitor groundwater levels at all monitoring wells.	Monthly	Verify capture zones.
Monitor in-situ DO at all monitoring wells.	Monthly	Monitor development of aerobic conditions.
Sample groundwater at all production wells for on-site TOC analysis.	Monthly	Track TOC removal.
Measure DNAPL thickness at selected monitoring wells.	Quarterly	Monitor presence and level of DNAPL.
Sample pulse pumping wells.	Special (Table 4-7)	Monitor effect of pulse pumping.

Figure 4-1

Groundwater Production Rate





Figure 4-2

Groundwater Injection Rate



Both nutrient and dissolved oxygen concentrations in injection water were below target levels. Low nutrient levels were due to a combination of the increase in injection rates, and the physical limitations on nutrient storage at the site. To remedy this, FLTG will obtain a more concentrated nutrient formula from the nutrient supplier. DO levels have been limited by the flow meter limit on the S1 header, and because offgassing was significant on the INT headers. However, offgassing is acceptable if required to maintain target DO levels. To reach target DO concentrations, a larger capacity flow meter will be installed on the S1 header, and oxygen injection rates will be increased on the INT headers.

4.3 Pending Issues

4.3.1 DNAPL Study

An additional soil boring (NT-143) was performed in the INT-11 DNAPL area on March 24, to further refine DNAPL definition in this area. The boring was fully sampled over the lower part of the S1 unit and all the INT unit. OVM readings were low; zero to slight bores were noted; little staining was observed; and no DNAPL was detected. Based on this data, the length of a cutoff structure required to contain this DNAPL-affected area has been reduced by 15%. INT-143 was completed as a 4-inch monitoring well. The boring log and well construction details are presented in Attachment 4A. Six additional CPT soundings (SW-1 through SW-6) were performed on March 25-28, to obtain detailed stratigraphic information for the INT-11 DNAPL area.

4.3.2 Western Area Well Installation

A program of additional NT monitoring, injection, and production wells, to enhance remediation rates in the western part of the plume and to explore its western extension, was started on March 15. For this program, and the eastern area program (see Section 4.3.3), all well locations were first characterized by CPT sounding. This work was performed by Terra Technologies, Inc. Well installation was performed by Levine Environmental Services. Progress to date is summarized in Table 4-6. Well locations are shown on Figure 4-3.

4.3.3 Eastern Area Well Installation

The above well installation program is combined with a program for additional injection and production wells in the S1-13 and S1-16 areas, outside the floodwall. The purpose of these wells is to enhance bioremediation rates in the VOC plumes that were defined by the DNAPL study in these two areas. Progress to date is summarized in Table 4-6. Well locations are shown on Figures 4-4 and 4-5.

MONTHLY PROGRESS REPORT
Groundwater and Subsoil Remediation

French Ltd. Project
FLTG, Incorporated

Table 4-6

Well Installation Program - Progress

Well number	Type of well	CPT date	Depths (ft BGS)				Well construction																			
			S1	C1	INT	C2	Method	Dia. (in)	Casing	TD (ft)	Sump (ft)	Screen (ft)	Top of Screen	Material	Slot Size	Filter Grade	Top of Filter	Top of Seal	Stickup (ft)	Casing installed	Well installed	Well developed	Gallons removed	Well vols removed	Pad completed	
INT-136	M	3/16/94	7.2	19.7	36.0	51.5	HSA	4	NA	52	2	15	35	PVC	10***	20/40	33	31	flush	NA	3/18/94	3/31 - 4/1	393	25.5	3/28/94	
INT-140	M	3/17/94	8.9	17.4	31.5	51.5	HSA	4	NA	54	2	20	32	PVC	10	20/40	30	28	flush	NA	3/21/94	3/31 - 4/1	438	20.0	3/28/94	
INT-141	M	3/17/94	11.0	20.0	34.0	56.0	HSA	4	NA	59	2	20	37	PVC	10	20/40	35	33	flush	NA	3/22/94	3/31 - 4/1	478	20.4	3/28/94	
INT-142	M	3/16/94	10.0	24.0	40.0	59.0	HSA	4	NA	60	2	20	38	PVC	10	20/40	37	35	flush	NA	3/17/94	3/31 - 4/1	460	21.3	3/28/94	
INT-143	M	No CPT	16.0	33.0	34.6	50.0	HSA	4	NA	53	2	15	36	SS	10	20/40	34	32	2	NA	3/24/94					
INT-212	P	3/15/94	9.5	22.3	34.8	63.0	WR**	6	NA	63	2	25	36	SS	10	20/40	34	32	2	NA						
INT-213#	P	3/30/94*	12.8	21.2	31.5	59.0	WR**	6	NA	59	2	25	32	SS	10	20/40	30	28	2	NA						
INT-214#	P	3/31/94	13.1	23.3	25.3	47.2	WR**	6	NA	49	2	20	27	SS	10	20/40	25	23	2	NA						
INT-215#	P	3/31/94	11.5	NA	25.3	45.3	WR**	6	NA	49	2	20	27	SS	10	20/40	25	23	2	NA						
INT-216	P	3/16/94	14.0	25.6	36.0	59.0	WR**	6	NA	59	2	20	37	SS	10	20/40	35	33	2	NA						
INT-217#	P	4/4/94	12.1	20.8	31.8	54.4	WR**	6	NA	54	2	20	32	SS	10	20/40	30	28	2	NA						
INT-218	I	3/22/94*	7.5	25.0	35.5	63.5	MR/WR	2	36	63	2	25	36	SS	10	20/40	33	30	2	3/25/94	4/6/94					
INT-219	I	3/21/94	10.8	20.7	33.1	53.5	MR/WR	2	33	55	2	20	33	SS	10	20/40	31	29	2	4/4/94	4/8/94					
INT-220	I	3/21/94	13.8	NA	23.0	50.5	MR/WR	2	32	52	2	20	30	SS	10	20/40	28	26	2	3/30/94	NEXT					
INT-221	I	3/15/94	12.0	NA	30.0	59.0	MR/WR	2	39	61	2	20	39	SS	10	20/40	37	35	2	3/23/94	4/5/94					
INT-222	I	3/21/94	8.5	25.3	40.0	50.2	MR/WR	2	39	52	2	10	40	SS	10	20/40	37.5	35.5	2	3/31/94	4/7/94					
INT-223	I	3/22/94	12.0	25.0	29.0	55.0	MR/WR	2	34	57	2	20	35	SS	10	20/40	31	29	2	3/29/94	4/7/94					
S1-61	P	3/29/94	14.8	28.4	37.7	NA	HSA	6	NA	30	2	10	18	SS	20	10/20	16	14	1	NA						
S1-62	P	3/30/94	14.8	27.2	35.8	NA	HSA	6	NA	29	2	10	17	SS	20	10/20	15	13	1	NA						
S1-63	P	3/22/94	12.5	33.5	36.0	NA	HSA	6	NA	36	2	20	14	SS	20	10/20	12	10	1	NA						
S1-64	P	3/23/94	8.0	31.8	36.7	NA	HSA	6	NA	34	2	20	12	SS	20	10/20	10	8	1	NA						
S1-65	I	3/25/94	12.8	27.9	33.5	NA	HSA	4	NA	30	2	15	13	PVC	20	10/20	12	10	2	NA						
S1-66	I	3/24/94	10.5	25.3	31.2	NA	HSA	4	NA	27	2	15	10	PVC	20	10/20	9	7	2	NA						
S1-67	I	3/24/94	9.8	25.6	33.0	NA	HSA	4	NA	28	2	15	11	PVC	20	10/20	10	8	2	NA						
S1-68	I	3/24/94	10.2	24.3	34.0	NA	HSA	4	NA	26	2	15	9	PVC	20	10/20	8	6	2	NA						
S1-69	I	3/23/94	10.2	27.0	33.8	NA	HSA	4	NA	29	2	15	12	PVC	20	10/20	10	8	2	NA						
S1-70	I	3/24/94	11.8	27.9	34.8	NA	HSA	4	NA	30	2	15	13	PVC	20	10/20	12	10	2	NA						
SW-1	SW	3/28/94	11.8	32.8	34.1	56.7	(SW-1 through SW-6 not to be completed as wells - CPTs are for slurry wall design only)																			
SW-2	SW	3/28/94	12.1	32.1	33.5	52.2																				
SW-3	SW	3/29/94	9.2	30.8	34.1	53.0																				
SW-4	SW	3/25/94	7.9	26.7	33.8	51.2																				
SW-5	SW	3/25/94	7.5	25.6	31.8	49.9																				
SW-6	SW	3/28/94	13.1	30.5	34.4	55.0																				

Notes:

INT-143 logged in detail for DNAPL: no DNAPL detected

Layne prepunched; (1) set 2" casings; (2) backfilled with compacted sand

Black tarry waste with odor at INT-215: sample collected 3/29/94

* INT-218: 3/15/94: refusal at 52 ft; CPT repeated 3/22/94

INT-213: 3/23/94: refusal at 49 ft; CPT repeated 3/30/94

** may use HSA as temp conductor casing if required

*** 35-40 ft, 010 slot; 40-50 ft, 020 slot

Conductor casing - 6" ID low-carbon steel

Casing and sumps - PVC Schedule 40

Casings, screens, and sumps - flush-threaded

Filter sand placed 2 ft above screen (1 ft for S1 injection)

Bentonite pellet seal at least 2 ft.

Grout - Portland Type I, 2-6% bentonite


HSA: hollow-stem auger


MR: mud rotary

WR: wet rotary

INT injection wells have a minimum 5-ft separation between the base of the S1 unit and the top of the filter pack







4.3.4 S1 Unit Pulse Pumping

Pulse pumping continued at selected S1 unit production wells which are close to cleanup criteria. The pulse pumping schedule is weekly and started on January 24. The current pulse pumping program, which includes wells S1-23, -33, -34, -36, 37, -38, and -42 is shown in Table 4-7. Wells S1-35 and S1-43 have been taken off line since they did not show bounceback effects. Results of the first sampling set since pulse pumping started were encouraging: VOCs were either not detected or well below cleanup criteria.

4.4 Operational Refinements

Quarterly groundwater monitoring was performed during March. A refinement notice (RN-76) describing modifications to the groundwater sampling and analysis program for this event was submitted and approved. The 20 wells normally sampled quarterly are unchanged. However, the following analytical parameters were removed from the program:

Field parameters:	Nutrients
Lab parameters:	TOC, TOC-FLTG, TIC, TOX, TPH, cations except K, anions, semivolatiles

Refinement Notice RN-76 is included in Attachment 4B, and the amended March 1994 program is shown in Table 4-8. The modifications recognize that the primary purpose of quarterly sampling is to track remedial progress and identify areas that may require enhanced bioremediation. Specific justification for not performing individual analyses follows:

Nutrients	Field analyses are less accurate than lab analyses, which continue.
TOC	Field TOC correlates well with lab results; lab analyses are redundant.
TOC-FLTG/TIC/TOX/TPH	Indirect indicators of cleanup parameters; no longer useful for analysis of remedial progress.
Cations and anions	Indirect indicators of injection water; only potassium (K) is now useful.
Semivolatiles	Generally not detected or well below cleanup criteria in December 1993 results; semivolatile compounds migrate slowly relative to volatile compounds; little change from December results is expected.

Table 4-7

Pulse Pumping Program

Date	S1-23, 38, 42	S1-33, 34, 36, 37	Sampling
1/3/94	ON	ON	None
1/10/94	ON	ON	None
1/17/94	ON	ON	None
1/24/94	OFF	OFF	Water level monitoring only
1/31/94	ON	ON	None
2/7/94	ON	OFF	None
2/14/94	OFF	ON	S1-33, 34, 36, & 37 *
2/21/94	ON	OFF	S1-23, 38, & 42 *
2/28/94	OFF	ON	None
3/7/94	ON	OFF	None
3/14/94	OFF	OFF	None
3/21/94	OFF	ON	S1-33, 34, 36, & 37
3/28/94	ON	OFF	S1-23, 38, & 42
4/4/94	OFF	ON	None
4/11/94	ON	OFF	None
4/18/94	OFF	ON	S1-33, 34, 36, & 37
4/25/94	ON	OFF	S1-23, 38, & 42

* Results of these analyses showed VOCs meeting cleanup criteria.

Samples (when required) will be collected on the weeks shown, at the start of the ON cycle; samples will be collected after running the well pump for 60 minutes; analysis is for VOCs (EPA Method 8240) only.

Table 4-8

French Ltd. Site
Groundwater Monitoring Program
Quarterly (March '94)

Group	Location of Wells	Wells numbers	No of Wells	On-site analyses		Off-site analyses			ARCOG Group	Containers required	
				Temp EC pH Diss O2	TOC	VOA	K	NO3N NH3N OP-P T-P		Bottle	Preserv.
2	S1 unit, outside floodwall, n of Gulf pump road	S1-102, -103, -104, -105	4	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
3	INT unit, outside floodwall, N of Gulf pump road	INT-101, -102, -103, -113	4	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
4	S of Gulf pump road, area of S1 injection wells	S1-106, -110	2	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
5	S of Gulf pump road	FLTG-7, -8; S1-108, -111; INT-105, -106, -108, -109, -110, -112	10	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig

Q = Analysis to be performed quarterly, including semi-annual and annual sampling event.

4.5 Data Summary and Discussion

4.5.1 Groundwater Production and Injection

Groundwater production increased from 164 to 182 gpm. Groundwater injection increased from 95 to 102 gpm. Increases in flows are attributed to good well and system maintenance (including frequent chlorination at biofouled production wells), limited downtime, and increased injection water availability due to recycling treated groundwater.

4.5.2 Groundwater Levels and Flow Directions

Water level readings for the S1 and INT units were measured on March 3. Regional groundwater elevation contours for the S1 and INT units in the groundwater remediation area are presented in Figures 4-6 and 4-7. These figures also show the baseline (December 1991) extent of groundwater contamination. The current extent of contaminated groundwater is contained within the S1 and INT extraction system capture zones.

Water levels at the new INT monitoring wells INT-132 through INT-139 rose between 3 and 12 feet, following resetting control probes at production wells INT-205 through INT-211 on February 22. As previously noted, INT transmissivity appears to be higher than normal in this area. As summarized in the following table, production from wells INT-205 through INT-211 dropped from 16.6 gpm to 9.5 gpm following the probe resetting. Despite this decrease, pumping from INT wells in this area continues to create a large capture zone.

Average Flow Rates (gpm)

	Jan	Feb	Mar
INT-205	1.96	1.48	0.63
INT-206	2.62	2.51	1.57
INT-207	2.54	1.95	0.71
INT-208	3.95	2.80	1.51
INT-209	0.56	0.59	0.51
INT-210	2.88	3.50	2.93
INT-211	2.12	2.31	1.62
Total	16.63	15.14	9.48

Normalized to January Flows

	Jan	Feb	Mar
INT-205	100%	76%	32%
INT-206	100%	96%	60%
INT-207	100%	77%	28%
INT-208	100%	71%	38%
INT-209	100%	105%	91%
INT-210	100%	122%	102%
INT-211	100%	109%	76%
Total	100%	91%	57%

Figure 4-6





Figure 4-7



4.5.3 TOC in shallow groundwater

Samples were collected from 96 out of 99 production wells on March 4 and 5 for TOC analyses on-site. Summaries of TOC concentrations from the start of remediation to date for each unit are presented in Tables 4-9 and 4-10. TOC contour maps are presented in Figures 4-8 and 4-9. TOC distributions in both units were generally similar to February. The large decrease at S1-38 may reflect a bounceback effect followed by a decrease caused by pulse pumping. The history of daily flows, TOC concentration, and TOC input to T-101 is presented in Table 4-2. On-site TOC analyses (used to generate Tables 4-2, 4-9, and 4-10) measure non-purgeable organic carbon.

4.5.4 In-Situ Bioremediation

No major changes in in-situ bioremediation system operation or response occurred in March. The emphasis continues to be to maximize delivery of oxygen and nutrients to the INT system. The additional INT wells being installed in the western area should assist in this goal. Oxygen delivery continues to be evidenced by higher-than-ambient DO concentrations at certain monitoring wells (see Figures 4-10 and 4-11), but is not widespread over the shallow aquifer.

4.6 Schedule

The program of installation of additional INT unit monitoring, injection, and production wells in the landfill area, and S1 unit injection and production wells in the S1-13 and S1-16 areas outside the floodwall, started on March 15 and will continue through April.

Table 4-9

HISTORY OF TOC CONCENTRATIONS AT S1 PRODUCTION WELLS								
Well ID	Baseline Nov-Dec 91 (ppm)	Maximum Feb-Dec 92 (ppm)	Minimum 1993 (ppm)	Maximum 1993 (ppm)	Average 1993 (ppm)	Jan 1994 (ppm)	Feb 1994 (ppm)	Mar 1994 (ppm)
S1-1	290	475	390	910	834	1025	1150	1317
S1-2	190	798	480	1204	832	1037	909	1510
S1-3	370	1071	384	1810	862	1090	1120	1037
S1-4	47	868	560	1044	786	848	1300	1025
S1-5	51	848	548	950	714	1079	824	1151
S1-6	51	800	482	1084	816	1202	1340	1315
S1-7	200	787	710	1084	879	NS	1290	1327
S1-8	64	927	485	1072	789	1118	1290	1516
S1-9	77	508	225	1530	830	1809	2020	2085
S1-10	48	214	147	2105	1381	2251	2610	2540
S1-11	120	281	270	1848	1193	2004	2210	NS
S1-12	140	1002	585	2260	1200	2313	2390	2129
S1-13	520	894	404	760	598	771	930	990
S1-14	590	1730	628	2304	1214	1502	1077	1816
S1-15	5300	4910	338	3696	2374	3373	2758	2778
S1-16	8900	8900	180	3122	1851	NS	2058	2732
S1-17	6800	5550	405	1108	750	627	388	344
S1-18	2200	2043	52	198	112	90	101	44
S1-19	20	914	53	220	110	28	37	33
S1-20	120	1360	80	192	128	25	95	141
S1-21	65	418	23	1020	134	113	48	17
S1-22	290	1080	8	1010	123	12	6	4
S1-23	350	234	7	1315	137	24	14	27
S1-24	250	240	16	200	52	25	18	18
S1-25	550	660	11	91	35	26	18	18
S1-26	540	575	14	84	34	25	25	22
S1-27	220	219	52	400	119	51	62	60
S1-28	370	520	11	380	84	275	29	12
S1-29	670	498	16	182	47	50	62	23
S1-30	370	711	27	604	113	51	50	78
S1-31	14	712	15	70	34	0	57	29
S1-32	18	347	30	910	185	100	132	85
S1-33	10	30	12	55	30	101	99	18
S1-34	11	50	24	94	50	79	90	75
S1-35	24	154	22	95	68	25	43	45
S1-36	200	162	10	106	58	60	49	44
S1-37	13	71	12	180	44	50	52	55
S1-38	59	73	1	52	21	NS	1540	6
S1-39	290	414	17	98	35	15	25	22
S1-40	150	210	25	268	70	38	25	33
S1-41	170	118	14	84	31	1	48	12
S1-42	88	103	5	35	17	0	11	37
S1-43	4	36	6	50	24	1	21	NS
S1-44	280	204	9	45	25	25	19	44
S1-45	4400	588	14	174	51	37	20	30
S1-46	480	462	4	78	18	1	11	10
S1-47	1200	1390	25	155	79	150	72	61
S1-48	1200	1505	15	133	52	50	34	31
S1-60	48	91	8	126	28	25	11	15

NS = Not Sampled

Table 4-10

HISTORY OF TOC CONCENTRATIONS AT INT PRODUCTION WELLS								
Well ID	Baseline Nov-Dec 91 (ppm)	Maximum Feb-Dec 92 (ppm)	Minimum 1993 (ppm)	Maximum 1993 (ppm)	Average 1993 (ppm)	Jan 1994 (ppm)	Feb 1994 (ppm)	Mar 1994 (ppm)
INT-1	3600	3600	460	1584	1029	1050	718	800
INT-2	1800	1120	215	900	414	174	230	290
INT-3	5200	2030	218	1935	1389	2080	1928	1188
INT-4	610	928	330	793	526	587	1300	1300
INT-5	960	1689	190	536	356	263	248	205
INT-6	280	973	90	1140	556	720	451	510
INT-7	100	245	24	1100	308	99	74	99
INT-8	75	666	24	196	90	112	103	84
INT-9	800	1413	101	358	178	188	174	142
INT-10	1900	1328	57	186	109	100	93	112
INT-11	590	1816	80	171	117	175	186	NS
INT-12	3300	1820	141	1255	399	364	239	108
INT-13	590	924	40	251	122	99	67	63
INT-14	24	1026	58	492	266	226	154	112
INT-15	19	1760	9	38	20	12	34	20
INT-16	2000	2230	6	147	28	13	12	15
INT-17	7	252	39	184	81	152	25	13
INT-18	4	129	139	270	183	225	230	162
INT-19	1400	1800	52	332	158	112	76	55
INT-20	3500	3742	901	3141	2123	2147	1960	2525
INT-21	29	301	130	325	260	362	327	240
INT-22	8	68	18	76	45	43	58	55
INT-23	18	74	43	112	73	48	53	40
INT-24	240	434	38	472	293	202	174	136
INT-25	36	376	58	272	169	75	60	65
INT-26	120	970	143	837	430	203	173	152
INT-27	180	324	107	268	196	75	109	116
INT-28	630	648	57	288	200	187	80	48
INT-29	1100	1120	74	450	245	162	130	104
INT-30	1400	606	43	294	129	112	60	32
INT-31	70	540	29	120	62	12	67	52
INT-32	880	470	48	208	119	124	28	16
INT-33	120	1710	25	1620	910	1374	1006	255
INT-55	NS	NS	53	53	53	235	113	115
INT-56	NS	NS	668	668	668	901	824	925
INT-57	NS	NS	28	28	28	12	29	40
INT-58	NS	NS	102	102	102	10	94	76
INT-59	NS	NS	121	121	121	100	104	115
INT-60	NS	NS	172	172	172	201	169	195
INT-61	NS	NS	56	56	56	79	80	95
INT-62	NS	NS	52	52	52	75	197	100
INT-66	NS	NS	114	114	114	125	132	175
INT-205	NS	NS	31	31	31	39	132	120
INT-206	NS	NS	24	24	24	218	48	44
INT-207	NS	NS	66	66	66	101	71	56
INT-208	NS	NS	27	27	27	19	53	20
INT-209	NS	NS	35	35	35	40	62	52
INT-210	NS	NS	36	36	36	42	48	24
INT-211	NS	NS	109	109	109	151	127	88

NS = Not Sampled

Figure 4-8




Figure 4-9




Figure 4-10





Figure 4-11



ATTACHMENT 4A

Soil Boring Log and Well Construction Details

Well: INT-143

SOIL BORING LOG

Driller: Ruperto Aguilar (Layne)

Geologist: Jim Thomson (AHA)

Drilled: 3/24/94

Site: French Limited, Crosby, Texas

Project: INT-11 DNAPL Area

Task: 10

Depth (ft)	OVM	Lithology
0 - 16	0 ppm	SANDY CLAY (UNC) , dark brown, no odor; no samples: cuttings logged from 0 to 20' @8', moist
16 - 33	0 ppm	SAND (S1) , fine to coarse, light tan, no odor or staining; no DNAPL; top contact uncertain: logged below 20' @ 20 - 21.6', CLAY, red mottled gray, stiff @ 21.6 - 33', SAND
33 - 34.6	0 - 7 ppm	CLAY (C1) , red mottled gray, stiff, no odor or staining; no DNAPL
34.6 - 50	0 - 0.8 ppm	SILTY SAND AND SILT, interbedded (INT) ; SAND, fine, silty, light tan; SILT, clayey to sandy, light tan, mostly no odor or staining; thin (<0.25 ft) to finely laminated; no DNAPL @ 36 - 39.5', mainly SILT, slight odor; staining at 39 - 39.5'; higher OVM (0 - 31 ppm) @ 39.5-42', mainly SAND, coarse 2 mm layer stained at 41.75' @ 42 - 43', SAND @ 45 - 50', speckled Fe staining @ 49', 2 mm gray CLAY
50 - 52	19 - 38 ppm	CLAY (C2) , gray patched red-brown, stiff to very stiff; occasional black and Fe staining on partings and slickensides, notably at 51.5 - 52'; no DNAPL

Well: INT-143

WELL CONSTRUCTION DETAILS

Driller: Ruperto Aguilar (Layne)	Geologist: Jim Thomson (AHA)
Drilled: 3/24/94	Site: French Limited, Crosby, Texas
Project: INT-11 DNAPL Area	Task: 10

Depth: 52'

Stickup:	5 ft (approx.)	
Casing:	35' x 4" PVC Sch 40	0 - 35'
Screen:	15' x 4" wire-wrapped stainless steel; 010 slot	35 - 50'
Sump:	2' x 4" PVC Sch 40	50 - 52'
Surface seal:	bentonite cement grout	0 - 31'
Upper seal:	bentonite pellets	31 - 33'
Sand:	20/40	33 - 50'
Lower seal:	bentonite pellets (frozen)	50 - 52'

ATTACHMENT 4B

Refinement Notice RN-76

**FRENCH LIMITED REMEDIATION PROJECT
REFINEMENT NOTIFICATION**

Number: RN-076

Date: 03-17-94

By: J. Thomson

DESCRIPTION OF REFINEMENT:

GROUNDWATER MONITORING PROGRAM

The following analytical parameters will not be performed for the March, 1994, sampling event:

Field Parameters: Nutrients

Lab Parameters: TOC, TOC-FLTG, TIC, TOX, TPH, cations except K, anions, semi-volatiles

The amended March, 1994, program is attached.

JUSTIFICATION FOR REFINEMENT:

The primary purpose of the March, 1994, sampling event is to track remedial progress and identify areas that may require enhanced bioremediation. Justification for not performing specific analyses follows:

Nutrients

Field analyses are less accurate than lab analyses, which continue

TOC

Field TOC correlates well with lab results; lab analyses are redundant.

TOC-FLTG/TIC/TOX/TPH

Indirect indicators of cleanup parameters; no longer useful for analysis of remedial progress.

Cations and anions

Indirect indicators of injection water; only potassium (K) is now useful.

Semi-volatiles

Generally not detected or well below cleanup criteria in December, 1993, results; semi-volatile compounds migrate slowly relative to volatile compounds; little change from December results is expected.

REFERENCE DOCUMENT:

Shallow Aquifer and Subsoil Remediation
Facilities Design Report, Vol. I, Appendix A

SUPPORTING INFORMATION: None

IMPACTS:

Remedial Effectiveness: Will reduce analytical time and speed response actions.

Operations and Maintenance: No impact, will reduce monitoring costs.

Construction Schedule: No impact.

Construction Cost: Not applicable.

APPROVALS:

FLTG Project Coordinator: _____

Date: _____

EPA Project Manager: Judith Black

Date: 3-22-94

DISTRIBUTION OF APPROVED NOTIFICATION:

EPA - Judith Black

File

CH2M Hill-J. McLeod

TNRCC - James Sher

**French Ltd. Site
Groundwater Monitoring Program
Quarterly (March '94)**

Group	Location of Wells	Wells numbers	No of Wells	On-site analyses		Off-site analyses			ARCOC Group	Containers required	
				Temp EC pH Diss O2	TOC	VOA	K	NO3N NH3N OP-P T-P		Bottle	Preserv.
2	S1 unit, outside floodwall, n of Gulf pump road	S1-102, -103, -104, -105	4	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
3	INT unit, outside floodwall, N of Gulf pump road	INT-101, -102, -103, -113	4	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
4	S of Gulf pump road, area of S1 injection wells	S1-106, -110	2	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig
5	S of Gulf pump road	FLTG-7, -8; S1-108, -111; INT-105, -106, -108, -109, -110, -112	10	Q	Q	Q	Q	Q	B	2-40 ml VOA 2-32 oz plast	HCl refrig

Q = Analysis to be performed quarterly, including semi-annual and annual sampling event.

French, Ltd. Project

FLTG, Incorporated

15010 FM 2100, SUITE 200, CROSBY, TEXAS 77532
R. L. SLOAN, PROJECT COORDINATOR

PHONE 713-328-3541 FAX 713-328-4687

March 21, 1994

Ms. Judith Black
EPA Superfund Coordinator - French
Superfund Compliance Section (6H-ET)
USEPA
1445 Ross Avenue
Dallas, Texas 75202-2733

Re: Refinement Notice #RN-076, Quarterly Groundwater Monitoring

Dear Ms. Black:

RN-076 proposes to focus the quarterly groundwater sampling on those wells and parameters necessary to track remedial progress and to identify areas that may benefit from enhanced bioremediation.

Please contact me if you have any questions or comments.

Sincerely,

R. L. Sloan
R.L. Sloan

RS/ks

cc: James Sher
John McLeod



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 6
1445 ROSS AVENUE, SUITE 1200
DALLAS, TX 75202-2733

MAR 22 1994

Mr. Richard L. Sloan
FLTG, Inc.
15010 FM 2100 Suite 200
Crosby, Texas 77531


Re: French Limited Superfund Site
Design Refinement Notice 076
Treated Water Discharge Criteria

Dear Mr. Sloan:

The Agency has completed its technical review of the Refinement Notice 076 that you recently submitted for EPA approval. The Refinement Notice is herein approved. Approval of this Notice does not release FLTG, Inc. or any responsible party from liability should the remedy fail to perform as expected at the French Limited Site.

Should you have any questions, please call me at (214) 655-6739.

Sincerely yours,


Judith R. Black
Project Coordinator

enclosures

cc: Jim Sher - TWC
Jon McLeod - CH2M Hill

5.0 GROUNDWATER TREATMENT PLANT

5.1 Summary of Activities

With the GWT plant permit amended to 30 day averaging for discharge standards, operations concentrated on activating the carbon filter blending system on March 4.

Initially, low set points were calibrated into the controller until sufficient laboratory data had been reviewed to get a "feel" for daily grabs and the effects it would have in case of a plant upset with a possible spike in one or more of the parameters. As evidenced by Table 5-2 a gradual increase is being recorded in most standards.

Flows through the blending valve started at 15 gpm for ten days until laboratory analysis revealed that higher volumes could be tolerated without an excursion.

At the present time the blending system is bypassing 110 gpm or 55% of the process water.

Since the new analytical laboratory has taken over the contract for Treated Water Analysis, faster response time is anticipated for further valve adjustment.

There have been no major mechanical failures for the month of March.

The new T.O.C. analyzer/sampling building was installed in March which affords better temperature and humidity control that affects analyzer results.

Total flows for March:

Water discharged to the San Jacinto River - 9,393,900 gallons

Water discharged to the Lagoon - 0 gallons

Sludge discharged to the Lagoon - 45,400 gallons

Water processed through the GWT - 8,094,900 gallons

Water discharged to the South Pond - 0 gallons

Water processed from Cell E to GWT - 3,119,700 gallons
(included in Attachment 5A)

Water blended passed Carbon Filter - 1,610,200 gallons

5.2 Inoculum/Nutrient Addition

The following have been introduced into the bioreactors/clarifier:

Nutrients:

945 gallons 11-37-0

Microbes:

16 oz. French Limited Isolated Microbes

Coagulant:

37 gallons Percol 787 Anionic Polymer

5.3 Maintenance

Table 5-1 lists the preventive maintenance items performed in March.

5.4 Operating Data

1. Operator logs and records are included in Appendix D.
2. Table 5-2 summarizes the laboratory analysis of the treated water discharged to the San Jacinto River.

TABLE 5-1

Preventive Maintenance

Day	Action
March 1	Rotated Sala Pumps.
March 4	Completed inspection of all electrical equipment.
March 7	Rotated Sala Pumps.
March 8	Lubed all equipment in GWT.
March 11	Carbon filter transfer.
March 14	Rotated Sala Pumps.
March 17	Lubed pressure sprayer.
March 21	Rotated Sala Pumps.
March 24	Carbon filter transfer.
March 30	Lubed all equipment in GWT. Lubed Sump Pump in Chemical Storage. Lubed all gate rollers and chain on electric gate. Lubed padlocks on gates. Rotated Sala Pumps.

MONTHLY PROGRESS REPORT
Groundwater Treatment Plant

French Ltd. Project
FLTG, Incorporated

TABLE 5-2
Treated Water Results Summary

Collected	Set No.	pH		TSS		TOC		O&G		Benzene		Chlor HC's		Total PCBs		Napthalene	
		(6-9)		5 PPM		55 PPM		15 PPM		150 PPB		500 PPB		0.65 PPB		300 PPB	
		Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg
2-Dec-93	M03A0189	7.64		1.		10.		2.75		2.5		14.		.13		5.	
6-Dec-93	M03A0190	7.99		1.		.5		2.15		2.5		4.		.25		5.	
9-Dec-93	M03A0191	7.63		1.		5.1		2.15		2.5		8.		.13		5.	
13-Dec-93	M03A0192	7.5		2.		13.3		2.15		2.5		4.		.25		5.	
16-Dec-93	M03A0193	7.58		2.		15.		2.15		2.5		50.		.13		5.	
20-Dec-93	M03A0194	8.13		1.1		1.4		2.15		2.5		50.		.13		5.	
23-Dec-93	M03A0195	7.82		1.		1.8		2.95		2.5		50.		.13		5.	
27-Dec-93	M03A0196	7.63		1.		6.7		2.15		2.5		50.		.13		5.	
31-Dec-93	M03A0197	7.98	7.77	1.1	1.24	.5	6.03	2.3	2.32	2.5	2.5	50.	31.11	.13	.15	5.	5.
3-Jan-94	M03A0198	7.8	7.78	1	1.24	4.7	5.44	2.8	2.33	2.5	2.5	50.	35.11	.13	.15	5.	5.
6-Jan-94	M03A0199	7.78	7.76	1.	1.24	.5	5.44	2.65	2.38	2.5	2.5	50.	40.22	.13	.14	5.	5.
10-Jan-94	M03A0200	8.21	7.83	2.	1.36	4.2	5.34	2.15	2.38	2.5	2.5	50.	44.89	.13	.14	5.	5.
13-Jan-94	M03A0201	8.17	7.9	4.	1.58	7.9	4.74	2.8	2.46	2.5	2.5	50.	50.	.13	.13	5.	5.
17-Jan-94	M03A0203	7.79	7.92	1.05	1.47	9.	4.08	2.7	2.52	2.5	2.5	8.	45.33	.13	.13	5.	5.
20-Jan-94	M03A0202	7.75	7.88	1.	1.46	6.1	4.6	2.7	2.58	2.5	2.5	8.	40.67	.13	.13	5.	5.
24-Jan-94	M03A0204	7.6	7.86	2.	1.57	12.	5.73	2.7	2.55	2.5	2.5	19.	37.22	.13	.13	5.	5.
27-Jan-94	M03A0205	7.5	7.84	1.	1.57	11.	6.21	2.7	2.61	2.5	2.5	16.	33.44	.13	.13	5.	5.
31-Jan-94	M03A0206	8.02	7.85	2.1	1.68	6.2	6.84	2.8	2.67	2.5	2.5	50.	33.44	.13	.13	5.	5.
3-Feb-94	M03A0207	7.6	7.82	1.	1.68	3.8	6.74	2.8	2.67	2.5	2.5	26.	30.78	.13	.13	5.	5.
7-Feb-94	M03A0208	7.57	7.8	1.1	1.69	12.	8.02	2.15	2.61	2.5	2.5	19.	27.33	.13	.13	5.	5.
10-Feb-94	M03A0209	7.98	7.78	2.	1.69	9.7	8.63	2.8	2.68	2.5	2.5	45.	26.78	.13	.13	5.	5.
14-Feb-94	M03A0210	8.04	7.76	1.	1.36	3.8	8.18	2.8	2.68	2.5	2.5	37.	25.33	.13	.13	5.	5.
17-Feb-94	M03A0211	7.87	7.77	2.	1.47	4.2	7.64	2.15	2.62	2.5	2.5	15.	26.11	.13	.13	5.	5.
21-Feb-94	M03A0212	7.53	7.75	1.	1.47	8.6	7.92	2.15	2.56	2.5	2.5	21.	27.56	.13	.13	5.	5.
24-Feb-94	M03A0213	8.14	7.81	2.2	1.49	4.	7.03	2.8	2.57	2.5	2.5	19.	27.56	.13	.13	5.	5.
28-Feb-94	M03A0214	7.94	7.85	1.	1.49	4.8	6.34	2.8	2.58	2.5	2.5	19.	27.89	.13	.13	5.	5.
3-Mar-94	M03A0215	7.62	7.81	1.	1.37	8.1	6.56	2.8	2.58	2.5	2.5	50.	27.89	.13	.13	5.	5.
7-Mar-94	M03A0216	7.78	7.83	1.	1.37	10.	7.24	2.15	2.51	2.5	2.5	105.	36.67	.13	.13	5.	5.
10-Mar-94	M03A0217	7.73	7.85	2.	1.47	17.	7.8	2.7	2.57	2.5	2.5	122.	48.11	.13	.13	5.	5.
14-Mar-94	M03A0218	7.87	7.84	2.	1.47	3.3	7.09	2.8	2.57	2.5	2.5	26.	46.	.13	.13	5.	5.
17-Mar-94	M03A0219	7.75	7.8	1.	1.47	.5	6.72	2.8	2.57	2.5	2.5	14.	43.44	.13	.13	5.	5.
21-Mar-94	M03A0220	7.87	7.8	4.2	1.71	18	8.26	2.8	2.64	2.5	2.5	243.	68.78	.13	.13	5.	5.
24-Mar-94	M03A0221	7.52	7.8	2.	1.82	20.2	9.54	2.95	2.73	2.5	2.5	78.	75.11	.13	.13	5.	5.
28-Mar-94	M03A0222	8.	7.79	1.	1.69	10.	10.21	2.8	2.73	2.5	2.5	98.	83.89	.13	.13	5.	5.
31-Mar-94	M03A0223	7.93	7.79														

MONTHLY PROGRESS REPORT
Groundwater Treatment Plant

French Ltd. Project
FLTG, Incorporated

TABLE 5-2 (Continued)
Treated Water Results Summary

Collected	Set No.	As		Ba		Cd		Cr		Cu		Pb		Mn		Hg		Ni		Se		Ag		Zn	
		150 PPB		200 PPB		50 PPB		500 PPB		15 PPB		66 PPB		300 PPB		1 PPB		148 PPB		20 PPB		5 PPB		162 PPB	
		Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg	Daily	R-Avg
2-Dec-93	M03A0189	13.4		8.3		2.		3.		4.7		17.		9.3		.1		7.5		1.5		2.		25.	
6-Dec-93	M03A0190	11.9		18.		2.		3.		2.		17.		24.4		.1		7.5		1.5		2.		16.	
9-Dec-93	M03A0191	9.6		17.6		2.		3.		2.		17.		19.3		.1		7.5		1.5		2.		12.4	
13-Dec-93	M03A0192	7.6		15.		2.		3.		2.		17.		19.		.1		7.5		1.5		2.		7.6	
16-Dec-93	M03A0193	14.2		20.5		2.		3.		2.		17.		22.7		.1		7.5		1.5		2.		12.	
20-Dec-93	M03A0194	14.		5.7		2.		3.		2.		17.		4.5		.1		7.5		1.5		2.		17.8	
23-Dec-93	M03A0195	11.1		14.		2.		3.		2.		17.		12.6		.1		7.5		3.5		2.		19.9	
27-Dec-93	M03A0196	12.8		19.3		2.		3.		2.		17.		15.3		.1		7.5		3.2		2.		22.5	
31-Dec-93	M03A0197	20.7	12.8	22.3	15.6	2.	2.	3.	3.	2.	2.3	17.	17.	17.1	16.	.1	.1	7.5	7.5	3.5	2.1	2.	2.	13.6	16.3
3-Jan-94	M03A0198	9.7	12.4	18.7	16.8	2.	2.	3.	3.	2.	2.	17.	17.	17.5	16.9	.1	.1	7.5	7.5	1.5	2.1	2.	2.	13.5	15.
6-Jan-94	M03A0199	17.3	13.	17.	16.7	2.	2.	3.	3.	2.	2.	17.	17.	21.3	16.6	.1	.1	7.5	7.5	1.5	2.1	2.	2.	17.6	15.2
10-Jan-94	M03A0200	15.9	13.7	13.3	16.2	2.	2.	3.	3.	2.	2.	17.	17.	13.8	16.	.1	.1	7.5	7.5	1.5	2.1	2.	2.	23.	16.4
13-Jan-94	M03A0201	10.8	14.1	8.8	15.5	2.5	2.1	2.	2.9	2.5	2.1	21.	17.4	12.3	15.2	.1	.1	9.5	7.7	3.4	2.3	2.	2.	27.9	18.6
17-Jan-94	M03A0203	7.4	13.3	15.3	14.9	2.5	2.1	2.	2.8	2.5	2.1	21.	17.9	15.2	14.4	.1	.1	9.5	7.9	1.5	2.3	2.	2.	21.2	19.7
20-Jan-94	M03A0202	10.9	13.	12.1	15.6	2.5	2.2	2.	2.7	2.5	2.2	21.	18.3	14.8	15.5	.1	.1	9.5	8.2	1.5	2.3	2.	2.	15.6	19.4
24-Jan-94	M03A0204	10.	12.8	13.2	15.6	2.5	2.2	2.	2.6	2.5	2.2	21.	18.8	22.9	16.7	.1	.1	9.5	8.4	1.5	2.1	2.	2.	24.4	19.9
27-Jan-94	M03A0205	11.2	12.7	10.	14.5	2.5	2.3	3.5	2.6	2.5	2.3	21.	19.2	24.	17.7	.1	.1	9.5	8.6	1.5	1.9	2.	2.	30.	20.8
31-Jan-94	M03A0206	17.6	12.3	12.	13.4	2.5	2.3	3.5	2.7	2.5	2.3	21.	19.7	17.	17.6	.1	.1	9.5	8.8	1.5	1.7	2.	2.	32.	22.8
3-Feb-94	M03A0207	11.8	12.5	16.4	13.1	2.5	2.4	3.5	2.7	2.5	2.4	21.	20.1	22.5	18.2	.1	.1	9.5	9.1	.5	1.6	2.	2.	28.2	24.4
7-Feb-94	M03A0208	9.9	11.7	17.1	13.1	2.5	2.4	2.	2.6	2.5	2.4	21.	20.6	25.7	18.7	.1	.1	9.5	9.3	1.5	1.6	1.5	1.9	19.	24.6
10-Feb-94	M03A0209	9.3	11.	11.6	12.9	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	11.6	18.4	.1	.1	9.5	9.5	1.5	1.6	1.5	1.9	18.4	24.1
14-Feb-94	M03A0210	8.7	10.8	9.8	13.1	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	9.1	18.1	.1	.1	9.5	9.5	1.5	1.4	1.5	1.8	12.8	22.4
17-Feb-94	M03A0211	13.4	11.4	10.1	12.5	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	24.1	19.1	.1	.1	9.5	9.5	1.5	1.4	1.5	1.8	11.2	21.3
21-Feb-94	M03A0212	11.1	11.4	19.4	13.3	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	24.6	20.2	.1	.1	22.	10.9	1.5	1.4	1.5	1.7	24.8	22.3
24-Feb-94	M03A0213	12.1	11.7	8.8	12.8	2.5	2.5	2.	2.5	2.5	2.5	21.	21.	5.	18.2	.1	.1	9.5	10.9	1.5	1.4	1.5	1.7	20.2	21.8
28-Feb-94	M03A0214	8.8	11.4	10.8	12.9	2.5	2.5	2.	2.3	2.5	2.5	21.	21.	12.2	16.9	.1	.1	9.5	10.9	.5	1.3	1.5	1.6	18.8	20.6
3-Mar-94	M03A0215	8.4	10.4	20.6	13.8	2.5	2.5	2.	2.2	2.	2.4	21.	21.	27.5	18.	.1	.1	9.5	10.9	.5	1.2	1.5	1.6	14.4	18.6
7-Mar-94	M03A0216	10.	10.2	21.7	14.4	2.5	2.5	2.	2.	2.5	2.4	21.	21.	20.8	17.8	.1	.1	9.5	10.9	.5	1.2	1.5	1.5	20.3	17.8
10-Mar-94	M03A0217	8.2	10.	25.6	15.4	2.5	2.5	2.	2.	2.5	2.4	20.5	20.9	20.8	17.3	.1	.1	9.5	10.9	.5	1.1	1.5	1.5	10.4	16.8
14-Mar-94	M03A0218	7.1	9.8	30.3	17.5	2.5	2.5	2.	2.	2.5	2.4	20.5	20.9	8.4	16.9	.1	.1	9.5	10.9	.5	.9	1.5	1.5	17.9	16.8
17-Mar-94	M03A0219	9.4	9.8	39.	20.7	2.5	2.5	2.	2.	2.5	2.4	20.5	20.8	7.3	16.7	.1	.1	9.5	10.9	.5	.8	1.5	1.5	13.3	16.8
21-Mar-94	M03A0220	12.2	9.7	31.	23.	2.5	2.5	2.	2.	2.5	2.4	20.5	20.8	32.3	17.7	.1	.1	9.5	10.9	1.	.8	1.5	1.5	17.6	17.5
24-Mar-94	M03A0221	12.8	9.9	19.6	23.	2.5	2.5	2.	2.	2.5	2.4	20.5	20.7	27.4	18.	.1	.1	9.5	9.5	1.5	.8	1.5	1.5	21.9	17.2
28-Mar-94	M03A0222	19.7	10.7	24.	24.7	2.5	2.5	2.	2.	2.5	2.4	20.5	20.7	27.	20.4	.1	.1	9.5	9.5	1.5	.8	1.5	1.5	11	16.2
31-Mar-94	M03A0223																								

ATTACHMENT 5A

Rochem Environmental, Inc. - Progress Report



610 N. Milby Street
Houston, Texas 77003

Phone: (713) 224-7626
Fax: (713) 224-7627

April 1, 1994

Mr. Mark Collins
French Limited Project
15010 F.M. 2100, Suite 200
Crosby, Texas 77532


Dear Mark:

We are submitting our report for the month March.

During the month, we treated 3,119,700 gallons of water. On contract we have 23,026,000 gallons to date.

All continues to go well. Pond water temperatures are still depressed resulting in lower permeate flow rates. We expect this to begin to improve in the upcoming months.

Sincerely,



Kenneth A. Miller
President

/plz

6.0 AMBIENT AIR MANAGEMENT

Ambient air quality management continued on an "as-needed" basis to protect the environment and human health.

6.1 Summary of Activities

Collected and analyzed three time-integrated personnel exposure samples; the measured levels of volatile organic compounds were well below the action levels.

Sampled the ambient air in all work areas several times per shift and on a random "spot-check" basis; there were no levels of volatile organic compounds which required response action.

6.2 Problems and Response Action

<u>Response</u>	<u>Solution</u>
Calibrate portable vapor meters.	Train operators to calibrate; refurbish all meters.
Sampling "hot" wells.	Require respirator use when sampling "hot" wells.
Ambient air quality in all work areas.	Check all work areas with portable meter several times per day.

6.3 Problems Resolved

None.

6.4 On-going Events/Activities

Measure ambient air quality in all work areas several times per day.

Conduct time-integrated sampling in all major work areas.

Require respiratory protection when sampling "hot" wells.

Conduct necessary air sampling and analyses to issue "burn" permits.

Closely monitor ambient air quality in the vicinity of new projects/activities.

Conduct respirator fit tests on all employees.

7.0 QUALITY ASSURANCE/QUALITY CONTROL

7.1 Summary of Activities

7.1.1 Sampling

One set of personal air monitoring samples was collected in March. The following is a summary of current routine and special air matrix code sample specifics:

MATRIX CODE	SAMPLE SPECIFICS
M01D	TF at three locations

TF = Tenax® front tube

Table 7-1 is a summary of the air, soil and water samples collected for the month of March:

TABLE 7-1

Monthly Sampling Summary

Matrix Description/ (Code)	Tubes Analyzed	Analysis Parameters	QC Level
AIR SAMPLING:			
Personal Air (M01D)	3	TO-1	II

TABLE 7-1 (Continued)

Monthly Sampling Summary

Matrix Description/ (Code)	Samples	Analysis Parameters	QC Level
PROCESS AND TREATED WATER:			
Treated Water (M03A)	8	GFAA-TW, HG, ICP-TW, OILS, PCB, SV&TCL, TOC, TSS	II
Process Water (M06C)	5	K, NUTRIENTS, TDS, TOC, TOC- FLTG, TOX, VOA&TCL	I
Process Water (S16F)	16	TSS, VSS, TS	NONE
Potable Water (M08A),	1	CL, COLOR, CORROS, DW- GFAA, DW-ICP, FL, HERB, HG, NO3N, ODOR, PEST-TCL, SO4, SURFACTANT, SV&TCL, TDS, VOA&TCL	II
WELLS:			
Well Nutrients	20	K, NO3N	I
Sikes Perimeter (S14H) [S1-116, S1-117, INT-116, INT-117, S1-118]	5	VOA&TCL	I
Bounceback/Pulse Pump (S14L) [S1-33, S1-34, S1-36, S1-37, S1-23, S1-42, S1-38]	7	VOA&TCL	I
1st Qtr 1994 Monitoring (M04A)	20	VOA&TCL, NO3N, OP-P, K	I

TABLE 7-1 (Continued)

Monthly Sampling Summary

Matrix Description/ (Code)	Samples	Analysis Parameters	QC Level
SOILS/SLUDGES:			
Landfill Tar (S17A) [INT-215SS 1-5']	1	TCL Metals, PCB, SV\$TCL, VOA\$TCL	II
Cell F Liquor (S19D)	1	GFAA-TW, HG, ICP-TW, OILS, PCB, SV\$TCL, TOC, TSS, VOA\$TCL	I
SPECIAL SAMPLES:			
Demobilization Rinsate (S17H)	1	GFAA-TW, HG, ICP-TW, OILS, PCB, SV\$TCL, TOC, TSS, VOA\$TCL	II
Wetlands Investigation (S19A, S19C, S19F)	20	TCL Metals, PEST/PCB, TOX, TPH, VOA\$TCL, NH3N, NO3N, OP-P, K	I

7.1.2 Data Validation Activities Summary

7.1.2.1 Treated Water Samples

Data validation was completed for sample sets M03A0203, M03A0204, M03A0205, M03A0206, M03A0207, and M03A0208, M03A0209, M03A0210, M03A0211 and M03A0212. These samples were collected between January 24, 1993 and February 24, 1994. QC failures are summarized in Table 7-2. Completeness values are summarized in Tables 7-3 through 7-7.

7.1.2.2 Groundwater Samples

Data validation (VSDS processing and QC review) was completed for the 92 wells sampled in December for annual monitoring. QC failures are summarized in Tables 7-8 and 7-9. Completeness values are summarized in Tables 7-13 through 7-16.

7.1.2.3 Lagoon Subsoil Samples

There was no Lagoon Subsoil data processed or QA reviewed this month.

7.1.2.4 Other Samples

No special or spill sample sets have been submitted during this reporting period.

7.2 Data Validation QC Summary and Discussion

7.2.1 Level I and Level II QC Philosophy

The Quality Assurance Project Plan (QAPP) defines data validity in terms of procedural requirements which must be followed for data comparability, and numerical data quality objectives which must be met to assure precision and accuracy of the results. Precision, accuracy and completeness are the numerical Data Quality Objectives (DQOs) established for the French Project by the QAPP. The intent of the data validation process is to verify that the documentation and quality control data provided by the laboratory properly substantiate the required data quality.

The revised QAPP describes both a manual data validation process using checklists and hardcopy QC reports submitted with sample results, and a computerized data validation procedure utilizing digital sample results and QC reports. The operations phase began with manual data validation, changed to a combination of manual and computerized data validation and has now switched over completely to computerized data reporting/validation.

For purposes of data validation procedures, the QAPP defines two QC levels: Level I and Level II. Level I data validation is specified for process control and progress monitoring sample data validation and Level II data validation is specified for remediation verification sample results.

7.2.2 QA Issues

An RFP for analytical services was submitted to four laboratories this month. American Analytical and Technical Services (AATS) was selected from the three laboratories which responded to the RFP. This selection was based on responsiveness to the RFP, competitive analytical prices, ability to generate appropriate electronic deliverables and a visit to the laboratory by Ron Jansen. Analytical services from AATS commenced on April 1, 1994. A formal laboratory audit will be conducted in mid April by Don Flory and Ron Jansen.

TABLE 7-2

Treated Water
QC Failure Summary

Sample Date	Test	QC Failure	Explanation	Corrective Action
01/24/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
01/24/94	AS	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
01/24/94	AGr	PDL, Blank Clean	Instrument detection levels were higher	Lab instructed to analyze Silver by GFAA in future.
01/27/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
01/27/94	AS	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
01/27/94	SE	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
01/27/94	SE	MS Recov.	Failed matrix spike on group leader; LCS recovery good.	Matrix effect-no corrective action necessary
01/27/94	AG	PDL, Blank Clean	Instrument detection levels were higher	Lab instructed to analyze Silver by GFAA in future.
01/31/94	VOA	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
01/31/94	AG	PDL, Blank Clean	Instrument detection levels were higher	Lab instructed to analyze Silver by GFAA in future.
02/03/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/03/94	SV	SU Recov.	Failed SU1 recovery	Re-extract sample
02/03/94	SV	Extract. HT	Failed Extraction HT on Re-extraction of SU1 failure	Lab warned to prevent this type of failure; invoice rejected
02/03/94	VOA	SU Recov.	Failed SU1 recovery in MS & MSD sample.	Matrix effect-no corrective action necessary
02/03/94	SE	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
02/03/94	AG	PDL, Blank Clean	Instrument detection levels were higher	Lab instructed to analyze Silver by GFAA in future.
02/07/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/07/94	SE	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
02/07/94	AG	PDL, Blank Clean	Instrument detection levels were higher	Lab instructed to analyze Silver by GFAA in future.
02/07/94	AS	MS Recov.	Failed matrix spike on group leader; LCS recovery good.	Matrix effect-no corrective action necessary

TABLE 7-2 (Continued)

Treated Water
QC Failure Summary

Sample Date	Test	QC Failure	Explanation	Corrective Action
02/10/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/10/94	VOA	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/14/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/14/94	VOA	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/14/94	AS	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
02/14/94	SE	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
02/14/94	AS	MS Recov.	Failed matrix spike on group leader; LCS recovery good.	Matrix effect-no corrective action necessary
02/17/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/17/94	AS	FAS Recov.	Failed post digestion spike; MSA used	No corrective action necessary
02/21/94	SE	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
02/24/94	VOA	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/24/94	SV	RRT-Calib	Failed peak no. and RRT for calibration	Confirmed mass spectra-doesn't affect data quality
02/24/94	AG	MS Recov.	Failed matrix spike on group leader; LCS recovery good.	Matrix effect-no corrective action necessary

7.2.3 Completeness Summaries

Tables 7-3 through 7-7 summarize completeness values for VOA, SVA, PCBs, Metals and miscellaneous parameters on treated water samples.

VOA (Table 7-3)

A total of 10 VOA sample sets have been validated with all samples meeting data quality objectives.

SVA (Table 7-4)

A total of 10 SVA sample sets have been validated for this time period. All categories meet or exceed Project Completeness Goals.

PCBs (Table 7-5)

A total of 10 PCB sample sets have been validated for this time period with all samples, meeting data quality objectives. All categories meet or exceed Project Completeness Goals.

Metals (Table 7-6)

A total of 10 sample sets have been validated for this time period. Project Completeness Goals are met or exceeded in all categories with the exception of those listed in Table 7-6 and summarized in Table 7-2.

Miscellaneous Parameters (Table 7-7)

A total of 10 sample sets have been validated for this time period. Project completeness goals are met or exceeded in all categories.

TABLE 7-3

Completeness Summary
M03 TREATED WATER
Volatile Organics Analyses

SAMPLE DATE SET NUMBER	M03A0203 through M03A0212	PROJECT TO DATE	PROJECT GOAL
Analysis Holding Time	100	100	100
12 Hour Window	100	100	100
SU Check	100	92	90
SU1 (d4-1,2-DCE)	100	96	90
SU2 (d8-Toluene)	100	97	90
SU3 (4-BFB)	100	99	90
IS Check	100	100	90
IS1 (BrClMethane)	100	100	90
IS2 (1,4-DiFlBenzene)	100	100	90
IS3(d5-ClBenzene)	100	100	90
Sample RT/RRT Check	100	*	
Vinyl Chloride			
Accuracy	100	99	90
Precision	100	99	90
Benzene			
Accuracy	100	99	90
Precision	100	100	90
No Group Matrix Effect	90	*	90
No Sample Matrix	100	*	90
Effect			
Tune Check	100	*	
Overall ICAL Check	100	*	
Overall CCAL Check	100	*	
Overall Lab Blank	100	*	
Check			

* - Level II QC checks were performed on 10% of samples prior to 6/14/93.
PTD completeness values do not apply to these checks.

TABLE 7-4
Completeness Summary
M03A Treated Water
Semivolatile Organic Analyses

SAMPLE DATE SET NUMBER	M03A0203 through M03A0212	PROJECT TO DATE	PROJECT GOAL
Extract Holding Time	90	100	100
Analysis Holding Time	100	100	100
12 Hour Window	100	100	100
SU Check	98	94	90
SU1 (2-FIPhenol)	90	94	90
SU2 (d5-Phenol)	100	92	90
SU3 (d5-Nitrobenz)	100	97	90
SU4(2-FIBiphenyl)	100	99	90
SU5(2,4,6-TBPh)	100	95	90
SU6(d14-Terphen)	100	96	90
IS Check	100	95	90
IS1 (d4-1,4-DiClBenz)	100	100	90
IS2 (d8-Naph)	100	100	90
IS3 (d10-Acenaph)	100	100	90
IS4 (d10-Phenanth)	100	99	90
IS5 (d12-Chrysene)	100	97	90
IS6 (d12-Perylene)	100	95	90
Sample RT/RRT	100	*	*
Napthalene			
Accuracy	100	100	90
Precision	100	99	90
No Group Matrix Effect	100	100	90
No Sample Matrix Effect	100	91	90
Tune Check	100	*	*
Overall ICAL Check	100	*	*
Overall CCAL Check	100	*	*
Overall Lab Blank Check	100	*	*

* - Level II QC checks were performed on 10% of samples prior to 6/14/93.
PTD completeness values do not apply to these checks.

TABLE 7-5

Completeness Summary
M03A Treated Water
PCB Analyses

SAMPLE DATE SET NUMBER	M03A0203 through M03A0212	PROJECT TO DATE	PROJECT GOAL
Extract Holding Time	100	100	100
Analysis Holding Time	100	100	100
12 Hour Window	100	100	100
SU Check - Column A	100	100	90
SU1 (DCBP)	100	81	NS
SU2 (TCMX)	100	97	NS
SU Check - Column B	100	99	90
SU1 (DCBP)	100	82	NS
SU2 (TCMX)	100	99	NS
SU Check - Column A or B	100	99	90
Aroclor 1242			
Accuracy	100	96	90
Precision	100	96	90
Overall ICAL Check	100	*	
Overall 1st CCAL Check	100	*	
Overall 2nd CCAL Check	100	*	
Overall Lab Blank Check	100	*	

* - Level II QC checks were performed on 10% of samples prior to 6/14/93.
PTD completeness values do not apply to these checks.

TABLE 7-6

Completeness Summary
M03A Treated Water
Metals Analyses

SAMPLE DATE SET NUMBER	M03A0203 through M03A0212	PROJECT GOAL
ANALYTE: BARIUM		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: CADMIUM		
MS Accuracy	100	95
DUP Precision/Difference	W	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: CHROMIUM		
MS Accuracy	100	95
DUP Precision/Difference	W	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: COPPER		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: LEAD		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

W - All samples waived due to low response

* Matrix interference is indicated by:

Furnace analyses - failure of analytical spike or low MSA coefficient

ICP analyses - failure of serial dilution

TABLE 7-6 (Continued)

Completeness Summary
M03A Treated Water
Metals Analyses

SAMPLE DATE M03A0203 through M03A0212 PROJECT GOAL
SET NUMBER

ANALYTE: MANGANESE

MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	NA	100
Lab Control Spike Check	100	100

ANALYTE: NICKEL

MS Accuracy	100	95
DUP Precision/Difference	W	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

ANALYTE: SILVER

MS Accuracy	100	95
DUP Precision/Difference	W	95
No Matrix Interference*	90	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

ANALYTE: ZINC

MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	NA	100
Lab Control Spike Check	100	100

ANALYTE: MERCURY

MS Accuracy	100	95
DUP Precision/Difference	W	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

W - All samples waived due to low response

* Matrix interference is indicated by:

Furnace analyses - failure of analytical spike or low MSA coefficient

ICP analyses - failure of serial dilution

TABLE 7-6 (Continued)

Completeness Summary
M03A Treated Water
Metals Analyses

SAMPLE DATE M03A0203 through M03A0212 PROJECT GOAL
SET NUMBER

ANALYTE: ARSENIC

MS Accuracy	80	95
DUP Precision/Difference	100	95
No Matrix Interference *	50	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

ANALYTE: SELENIUM

MS Accuracy	90	95
DUP Precision/Difference	100	95
No Matrix Interference *	50	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

W - All samples waived due to low response

- * Matrix interference is indicated by:
Furnace analyses - failure of analytical spike or low MSA coefficient
ICP analyses - failure of serial dilution

TABLE 7-7

Completeness Summary
M03A Treated Water
Miscellaneous Parameters Analyses

SAMPLE DATE SET NUMBER	M03A0203 through M03A0212	PROJECT TO DATE	PROJECT GOAL
PARAMETER: TOC			
Analysis Hold Time	100	100	100
MS Accuracy	100	100	NA
DUP Precision	100	100	NA
PARAMETER: OILS			
Analysis Hold Time	100	100	100
MS Accuracy	100	100	NA
DUP Precision	100	100	NA
PARAMETER: TSS			
Analysis Hold Time	100	100	100
MS Accuracy	NA	NA	NA
DUP Precision	100	100	NA

TABLE 7-8

Sample Failure Summary
1993 Annual Groundwater Monitoring
Volatile Organics Analyses

Sample Number	QC Level	QC Failure	Explanation	Corrective Action
M04A000801 DL	I	SU Recov.	High recovery of SU2	None required, data flagged
M04B001001 & DL M04B001002 & DL	I	SU Recov.	Low recovery of SU1	None required, data flagged
M04B001202	II	Analysis HT	Analyzed 4 days past HT	Invoice and data rejected
M04A000901 MS M04A000901 MSD	I I	Analysis HT	Analyzed 3 days past HT	Data flagged
M04A000903 & DL M04A000904 & DL M04A000905 & DL M04A000906 & DL	I	SU Recov.	SU1 high recovery for both original run and dilution	None required, data flagged
M04D0012 (ALL)	I	RRT-Calib.	RRT and peak no. failures on calibration.	Confirm mass spectra- doesn't affect data quality
M04D0012 (ALL)	I	Blank clean	Acetone exceeded MDL	Typical lab contaminant- doesn't affect data quality
M04D001303 & DL M04D001304 & DL M04D001305 & DL M04D001306 & DL	I	SU Recov.	SU1 High recovery for both original run and dilution	None required, data flagged
M04F000801 MS	I	MS Accur.	Vinyl Chloride spike high recovery RPD of spike and dup OK	None required

TABLE 7-9

**Sample Failure Summary
1993 Annual Groundwater Monitoring
Semivolatile Organics Analyses**

Sample Number	QC Level	QC Failure	Explanation	Corrective Action
M04C0010 (ALL)	I	SU Recov.	All surrogates were diluted out	Data flagged
M04C0010 (ALL)	I	RRT-Calib.	RRT and peak no. failures on calibration.	Confirmed mass spectra - doesn't affect data quality
M04C0011 (ALL)	I	RRT-Calib.	RRT and peak no. failures on calibration.	Confirmed mass spectra - doesn't affect data quality
M04C0012 (ALL)	I	RRT-Calib.	RRT and peak no. failures on calibration.	Confirmed mass spectra - doesn't affect data quality
M04F0006 (ALL)	I	Analysis HT	Holding times exceeded by fraction of a day	Reject data and invoice -lab warned against reoccurrence
M04F000601 & MS/MSD	I	SU Recov.	SU6 low recovery on group leader	Matrix effect-none required
M04F0006 MS/MSD	I	MS Accur.	low recovery of B(a)P and naphthalene spike	Matrix effect-none required
M04F0007 (ALL)	I	Blank clean	Bis-2-ethyl-hexyl phthalate in extraction blank	Common lab contaminant - doesn't affect data quality
M04F0007 (ALL)	I	RRT-sample.	RRT and peak no. failures on blank.	Confirmed mass spectra - doesn't affect data quality
M04F000803	I	SU Recov.	SU3 & SU6 low recovery	Data flagged
M04F000806	I	SU Recov.	SU5 high recovery	Data flagged
M04F000801 MS	I	SU Recov.	SU5 high recovery	Data flagged
M04F0008 (ALL)	I	RRT-Calib.	RRT and peak no. failures on calibration.	Confirmed mass spectra - doesn't affect data quality

TABLE 7-10

Sample Failure Summary
1993 Annual Groundwater Monitoring
Pesticide/PCB Analyses

Sample Number	QC Level	QC Failure	Explanation	Corrective Action
M04F0006 (ALL)	I	SU Recov.	DCBP low on all samples, TCMX OK	Data flagged
M04F000701 M04F000701 MS/MSD M04F0000702 M04F0000705 M04F000707	I	SU Recov.	DCBP low on all samples, TCMX OK	Data flagged
M04F000803 M04F000804 M04F000805 M04F000806	I	SU Recov.	DCBP low on all samples, TCMX OK	Data flagged

TABLE 7-11

Sample Failure Summary
1993 Annual Groundwater Monitoring
Metals Analyses

Sample Number	QC Level	QC Failure	Explanation	Corrective Action
Arsenic				
M04F000603	I	FAS Recov.	Failed post digestion spike; MSA used	None required
M04F000802	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
M04F000803	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
Selenium				
M04F000601	I	FAS Recov.	Failed post digestion spike; MSA used	None required
M04F000802	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
M04F000804	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
M04F000805	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
Thallium				
M04F000601	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
M04F000602	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
Nickel				
M04F000802	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
M04F000806	I	FAS Recov.	Failed post digestion spike; MSA not used due to low absorbance	Matrix effect-no corrective action necessary
Zinc				
M04F0008 (ALL)	I	MS Recov.	Failed matrix spike on group leader; LCS recovery good.	Matrix effect-no corrective action necessary.

* All sets QC Level I.

TABLE 7-12

Sample Failure Summary
1993 Annual Groundwater Monitoring
Miscellaneous Parameters Analyses

Sample Number	QC Level	QC Failure	Explanation	Corrective Action
TOX				
M04A0008 (ALL)	I	Analysis HT	6 days past HT	reject invoice
M04A0009 (ALL)	I	Analysis HT	13 days past HT	reject invoice
M04B0010 (ALL)	I	Analysis HT	6 days past HT	reject invoice
M04B0011 (ALL)	I	Analysis HT	13 days past HT	reject invoice
M04B0012 (ALL)	I	Analysis HT	18 days past HT	reject invoice
M04C0010 (ALL)	I	Analysis HT	5 days past HT	reject invoice
M04C0011 (ALL)	I	Analysis HT	15 days past HT	reject invoice
M04D0009 (ALL)	I	Analysis HT	15 days past HT	reject invoice
M04D0010 (ALL)	I	Analysis HT	15 days past HT	reject invoice
M04D0011 (ALL)	I	Analysis HT	15 days past HT	reject invoice
M04D0012 (ALL)	I	Analysis HT	9 days past HT	reject invoice
M04E0006 (ALL)	I	Analysis HT	9 days past HT	reject invoice
M04F0006 (ALL)	I	Analysis HT	16 days past HT	reject invoice
M04F0007 (ALL)	I	Analysis HT	12 days past HT	reject invoice
M04F0008 (ALL)	I	Analysis HT	11 days past HT	reject invoice
TOC-FLTG				
M04B0011-01	I	Dup Prec	high RPD	data flagged
TDS				
M04B0011-01	I	Dup Prec	high RPD	data flagged
M04C0011 (ALL)	I	Analysis HT	1 day past HT	reject invoice
M04D0010 (ALL)	I	Analysis HT	1 day past HT	reject invoice
M04F0007 (ALL)	I	Analysis HT	2 days past HT	reject invoice
IC				
M04B0012-01	I	MS Accuracy	recovery low	data flagged
OP-P				
M04D0012	I	Analysis HT	1 day past HT	reject invoice
NO3N				
M04D0011 (ALL)	I	Analysis HT	8 day past HT	reject invoice
M04E0006 (ALL)	I	Analysis HT	14 day past HT	reject invoice
M04F0006 (ALL)	I	Analysis HT	13 day past HT	reject invoice
M04F0007 (ALL)	I	Analysis HT	18 day past HT	reject invoice

* All sets QC Level I.

TABLE 7-13

1993 Annual Groundwater
Completeness Summary
Volatile Organics Analysis

QC TEST	NUMBER OF SAMPLES	% COMPLETE	PROJECT GOAL
IS1 (BrClMethane)	85	100	90
IS2 (1,4-DiFlBenzene)	85	100	90
IS3 (d5-C1Benzene)	85	100	90
IS TEST	85	100	90
SU1 (d4-1,2-DCE)	76	89*	90
SU2 (d8-Toluene)	84	99	90
SU3 (4-BFB)	85	100	90
SU TEST	82	96	90
MS/MSD PRECISION AND ACCURACY			
Vinyl Chloride			
%REC	15	94	90
RPD	16	100	90
Benzene			
%REC	16	100	90
RPD	16	100	90
IS/SU CORR. ACTION			
Sample Complete	85	99	90
Group Leader Complete	16	100	90
No Group Matrix Effect	15	94	90

* Below project goal

TABLE 7-14

1993 Annual Groundwater
Completeness Summary
Semivolatile Organics Analysis

QC TEST	NUMBER OF SAMPLES	% COMPLETE	PROJECT GOAL
IS1 (d4-1,4-DiClBenz)	26	100	90
IS2 (d8-Naph)	26	100	90
IS3 (d10-Acenaph)	26	100	90
IS4 (d10-Phenaph)	26	100	90
IS5 (d12-Chrysene)	26	100	90
IS6-(d12-Perylene)	26	100	90
IS TEST	100	100	90
SU1 (2-FIPhenol)	21	81	90
SU2 (d5-Phenol)	21	81	90
SU4 (2-FIBiphenyl)	21	81	90
SU ACID TEST	21	81	90
SU3 (d5-Nitrobenz)	20	77*	90
SU5 (2,4,6-TBPh)	20	77*	90
SU6 (d14-Terphen)	20	77*	90
SU B/N TEST	20	77*	90
SU TEST	20	79*	90
MS/MSD PRECISION AND ACCURACY			
Napthalene %REC	6	84*	90
RPD	3	100	90
Benzo(a)pyrene %REC	6	84*	90
RPD	3	100	90
IS/SU CORR. ACTION			
Sample Complete	23	89*	90
Group Leader Complete	5	89*	90
No Group Matrix Effect	5	89*	90

* Below project goal

TABLE 7-15

1993 Annual Groundwater
Completeness Summary
PCB Analysis

QC TEST	NUMBER OF SAMPLES	% COMPLETE	PROJECT GOAL
COLUMN A			
SU1 (DCBP)	7	44*	NS
SU2 (TCMX)	16	100	NS
SU TEST	23	72*	90
COLUMN B			
SU1 (DCBP)	7	44*	NS
SU2 (TCMX)	16	100	NS
SU TEST	23	72*	90
COLUMN A & B SU TEST	46	72*	90
AROCOR 1242			
% REC	3	100	
RPD	3	100	

* Below project goal
NS - Not Specified

TABLE 7-16
1993 Annual Groundwater
Completeness Summary
Metals Analysis

SAMPLE DATE SET NUMBER	% COMPLETE	PROJECT GOAL
ANALYTE: ANTIMONY		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: ARSENIC		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	87	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: CADMIUM		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: CHROMIUM		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: COPPER		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

* Below project goal

TABLE 7-16 (Continued)

1993 Annual Groundwater
Completeness Summary
Metals Analysis

SAMPLE DATE SET NUMBER	% COMPLETE	PROJECT GOAL
ANALYTE: LEAD		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: MERCURY		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	87	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: NICKEL		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	87	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: SELENIUM		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	81	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: SILVER		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	100	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

* Below project goal

TABLE 7-16 (Continued)

1993 Annual Groundwater
Completeness Summary
Metals Analysis

SAMPLE DATE SET NUMBER	% COMPLETE	PROJECT GOAL
ANALYTE: THALLIUM		
MS Accuracy	100	95
DUP Precision/Difference	100	95
No Matrix Interference*	87	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100
ANALYTE: ZINC		
MS Accuracy	94	95
DUP Precision/Difference	100	95
No Matrix Interference*	94	NA
Prep Blank Check	100	100
Lab Control Spike Check	100	100

* Below project goal

8.0 SITE MAINTENANCE

8.1 Summary of Activities

8.1.1 General Housekeeping

The site safety and housekeeping inspections and responses kept grounds safe and attractive for employees and visitors. The entire project was inspected twice per week, with written inspection reports issued and appropriate corrective action taken.

8.1.2 Purchasing

All purchases were covered by written requisitions and purchase orders. Purchase of chemicals is now reduced to groundwater treatment and insitu remediation. Purchase of lime for Cell E stabilization continued through the month of March with 648 tons purchased through March 31.

8.1.3 Equipment Maintenance

Routine preventive and production maintenance was performed on all equipment. There were no emergency maintenance jobs.

8.2 Visitors

The following visitors were recorded at the site during March:

March 15: Brian Hillman, Lyondell
Kerry Galvin, Lyondell
Art Sybel, Lyondell
Bob Rector, AHA
(b) (6) local resident

March 16: Joe Credeur, SPL

March 28:

(b) (6) University of Houston, Law

March 30:

Ricky McDowell, LCEC
Vance Elliott, CHCC
(b) (6) CISD
(b) (6) CISD
Steve Campbell, Houston Chronicle
Thomas Manno, LCEC

March 31:

Alonzo Arredondo, TNRCC
Steve Chong, TNRCC
Robert Hinojosa, TNRCC
Eldridge R. Collins, III, TNRCC
Greg Brewer, AATS
K.M.B. Doss, AATS
Randy Creighten, AATS

8.3 Emergency Equipment

8.3.1 Flood Gate Test

The exclusion wall gate was closed on March 9, 1994 with a good seal noted and recorded.

8.3.2 P-8 Auxiliary Pump

P-8 Auxiliary Pump was exercised on March 7, 1994.

8.3.3 Fire Extinguishers

All fire extinguishers were inspected and certified.

8.4 Security

Smith Security provides 24-hour security at the FLTG site, including the south side of Gulf Pump Road; all site areas are checked hourly. There were no security incidents recorded in March.

8.5 Operator Training

All training is documented and records are maintained on site.

8.6 Data Management

Data base programming is fully operational. Data is entered on a daily basis.

8.7 Personnel Monitoring

Results of personnel monitoring conducted during March are included in Table 8-1.

8.8 OVM System

The Ambient Air System, Tenax® A and C included, were taken out of service in December. The meteorological station remains operational.

8.9 Repository

Records from the March review are listed in Attachment 8A.

TABLE 8-1

On-Site Employee Contaminant Limits
(From OSHA 29 CFR 1910 Subpart Z)

Compound	PEL 8 hour PPM	M01D0038 10-Mar-94 Inside Wall		M01D0038 10-Mar-94 Outside Wall		M01D0038 10-Mar-94 Demob. Oper.	
		% of PEL	PPM	% of PEL	PPM	% of PEL	PPM
Chloromethane	50	0.000	0.000	0.000	0.000	0.000	0.000
Bromomethane	5	0.000	0.000	0.000	0.000	0.000	0.000
Vinyl chloride	1	0.000	0.000	0.000	0.000	0.000	0.000
Chloroethane	1000	0.000	0.000	0.000	0.000	0.000	0.000
Dichloromethane	50	0.000	0.000	0.002	0.001	0.004	0.002
Acetone	750	0.000	0.000	0.000	0.000	0.000	0.000
Carbon disulfide	10	0.000	0.000	0.000	0.000	0.000	0.000
1,1-Dichloroethene	5	0.000	0.000	0.000	0.000	0.000	0.000
1,1-Dichloroethane	100	0.000	0.000	0.001	0.001	0.000	0.000
trans-1,2-Dichloroethene	200	0.000	0.000	0.001	0.002	0.000	0.000
Chloroform	10	0.011	0.001	0.224	0.022	0.012	0.001
1,2-Dichloroethane	10	0.011	0.001	0.045	0.004	0.011	0.001
2-Butanone	200	0.000	0.000	0.000	0.000	0.000	0.000
1,1,1-Trichloroethane	350	0.000	0.000	0.004	0.012	0.001	0.002
Carbon Tetrachloride	5	0.006	0.000	0.057	0.003	0.000	0.000
Vinyl acetate	10	0.000	0.000	0.000	0.000	0.000	0.000
Bromodichloromethane			0.000		0.000		0.000
1,2-Dichloropropane	75	0.000	0.000	0.000	0.000	0.000	0.000
cis-1,3-Dichloropropene	1	0.000	0.000	0.000	0.000	0.000	0.000
Trichloroethene	50	0.000	0.000	0.009	0.004	0.000	0.000
Dibromochloromethane			0.000		0.000		0.000
1,1,2-Trichloroethane	10	0.000	0.000	0.000	0.000	0.010	0.001
Benzene	1	0.265	0.003	0.134	0.001	0.547	0.005
trans-1,3-Dichloropropene	1	0.000	0.000	0.000	0.000	0.000	0.000
2-Chloroethylvinyl ether			0.000		0.000		0.000
Bromoform	0.5	0.000	0.000	0.000	0.000	0.000	0.000
4-Methyl-2-pentanone	50	0.000	0.000	0.000	0.000	0.000	0.000
2-Hexanone	5	0.000	0.000	0.000	0.000	0.000	0.000
Tetrachloroethene	50	0.001	0.000	0.022	0.011	0.001	0.001
1,1,2,2-Tetrachloroethane	1	0.000	0.000	0.000	0.000	0.000	0.000
Toluene	100	0.004	0.004	0.002	0.002	0.012	0.012
Chlorobenzene	10	0.000	0.000	0.000	0.000	0.000	0.000
Ethylbenzene	100	0.001	0.001	0.001	0.001	0.003	0.003
Styrene	50	0.000	0.000	0.000	0.000	0.000	0.000
Xylene (total)	100	0.003	0.003	0.002	0.002	0.013	0.013
Hexane			0.002		0.009		0.016

ATTACHMENT 8A

Repository Status Report: March, 1994

REPOSITORY STATUS REPORT: MARCH, 1994

At the Rice University Library...

1. Remedial Investigation Report April, 1985
2. Remedial Investigation Report June, 1986 (Updated from April, 1985)
3. Remedial Investigation Report Volume I, April, 1985
4. Remedial Investigation Report Appendices, Volume I, February, 1986
(Revised June, 86)
5. Remedial Investigation Report Appendices, Volume II, April, 1985
6. Remedial Investigation Report Appendices, Volume II, February, 1986 (Revised
June, 1986)
7. Remedial Investigation Report Appendices, Volume III, February, 1986
8. 1986 Field Investigation Hydrology Report, December 19, 1986
9. 1986 Field Investigation and Supplemental Remedial Investigation Report Volume I,
December, 1986
10. 1986 Field Investigation and Supplemental Remedial Investigation Report French
Limited Site Volume II, Appendices December, 1986
11. Feasibility Study Report, March 1987
12. Feasibility Study Report, March 1987, Executive Summary
 P. ii-iv Missing
 P. ix-xiv Missing
 Pages 1-5 thru 1-13 Missing
 No Appendix F - Component Description and Costing Information
 (Only Appendix D with Numbered Pages)
13. French Limited Site Focused Feasibility Study (May 1987)
14. Endangerment Assessment Report February, 1987
15. Endangerment Assessment Report April 1987 (Updated from February, 1987)

16. Public Health Assessment for French Limited March 30, 1993 from U.S. Department of Health and Human Services
17. Proposed In Situ Biodegradation Demonstration French Limited Site Phase III, April, 1987
18. In Situ Biodegradation Demonstration Report Volume I Executive Summary, October 30, 1987
 - Table's Not Page Numbered
 - Section 1 Pages 1-1 Missing
 - Section 2 Pages 2-1 Missing
 - Section 3, Two Pages 3-1 with First Page Crossed Out
 - Section 3, Page 3.5 Shaping the Dike Before Air Sparger Installation Missing
 - Section 4, Two Pages 4-12 with First Page Crossed Out
 - Section 4, Page 4-3 is Missing
 - Section 5, Two Pages 5-31 with First Page Crossed Out
 - Section 5, Two Figure 5-4 with First Page Crossed Out
 - Section 7, Two Pages 7-6 with First Page Crossed Out and Second Page with Correction Written in second to Last Paragraph
 - Section 8, Two Pages 8-1 with First Page Crossed Out
 - Section 8, Two Pages 8-3 with First Page Crossed Out
 - Section 9, Two Pages 9-7 with First Page Crossed Out
 - Section 10, Two Pages 10-3 with First Page Crossed Out
 - Section 10, Two Pages 10-7 with First Page Crossed Out
 - Section 10, Two Pages 10-9 with First Page Crossed Out
19. In Situ Biodegradation Demonstration Report Volume II, October 30, 1987 (Revised February 1, 1988 at Site only)
20. In Situ Biodegradation Demonstration Supplemental Report French Limited Site Volume I, November 30, 1987
21. In Situ Biodegradation Demonstration Supplemental Report French Limited Site Volume II, November 30, 1987 + Appendices
22. In Situ Biodegradation Demonstration French Limited May/June 1988 Monthly Report, Equipment Evaluation Phase IV
23. In Situ Bioremediation Demonstration French Limited July, 1988 Monthly Report, Equipment Evaluation Phase IV
24. In Situ Biodegradation Demonstration Supplemental Report French Limited Site, Volume IV November 30, 1987 + Appendices

25. Summary of Remedial Alternative Selection 1988
26. Declaration for the Record of Decision 1988
27. Results of the French Limited Task Group Survey (Goldman and Company) April, 1987
28. Goldman Public Relations Clipping Report
29. Record of Public Meeting Regarding Remedial Investigation and Feasibility Study (5-21-87)
30. Record of Public Meeting Regarding Remedial Investigation and Feasibility Study (2-11-88) (Updated from June 21, 1987)
31. Consent Decree between the Federal Government and the FLTG
32. French Limited Superfund Site Community Relations Revised Plan August, 1989 - Jacob's Engineering
33. Laboratory Evaluation of Biodegradation at the French Limited Site
34. Field Evaluation of Biodegradation at the French Limited Site (Phase II) Volume I
35. Bioremediation Facilities Design Report Volume II of IV Appendices, Reports and Calculations (March 20, 1991)
36. Bioremediation Facilities Design Report Volume III of IV Appendix E - Design Specifications (March 20, 1991)
37. Bioremediation Facilities Design Report Volume IV of IV - Air Monitoring, March 20, 1991
Section 3.0 Page 3-7 Missing
38. Remedial Action Plan Volume I - April, 1990
1-2-24 Missing Phase 1B
Shallow Subsoil Boring Locations
1-2-50 Plate 1 Missing
39. Remedial Action Plan Volume I - September, 1990 (Updated from April, 1990)
I-E 2-2 Missing from Appendix E (Removed from Site to Copy)
40. Remedial Action Plan Volume II Quality Assurance April, 1990

41. Remedial Action Plan Volume II Quality Assurance September, 1990
(Updated from April 1990) Revised June 3, 1991
42. Remedial Action Plan Volume II Quality Assurance June, 1990
Appendix A - Quality Assurance Sampling Procedures and
Appendix B - Analytical Methods - B.1 - B.53, September 22, 1989
Revised September 28, 1990
43. Remedial Action Plan Volume III - Health and Safety, July 20, 1990
Contents Start at Page 17 of 28
Pages 21 and 22 of 28 Missing in Contents
44. Remedial Action Plan Volume IV - Spill and Volatile Organic Release Contingency
Plan (April 6, 1990)
45. Remedial Action Plan Volume V - Shallow Aquifer and Subsoil Remediation Process
Design, May, 1990
Page v.i.3 Missing
Section 7.0 Page 1 of 17 Mismarked (11)
Section C, Page between 5 and 6 Blank
46. Remedial Action Plan Volume V - Shallow Aquifer and Subsoil Remediation Process
Design, July 20, 1990, (Updated from May, 1990)
47. Hydrogeologic Characterization Report, March 1989
48. Hydrogeologic Characterization Report - Appendices, March 1989
49. December, 1987 French Limited Monthly Report Equipment Evaluation Phase IV
50. January, 1988 Monthly Report Equipment Evaluation Phase IV
51. Supplemental Biodegradation Equipment Evaluation French Limited Site - Phase IV,
September 26, 1988
52. 1988 Equipment Evaluation Phase IV Report French Limited Site: Volume I,
February 1, 1990
53. 1988 Equipment Evaluation Phase IV Report French Limited Site: Volume II,
February 1, 1990
54. Site Safety and Health Plan French Limited Site - Phase III, April 1987 (Revision 2)
55. San Jacinto River May 19, 1989 Flood Event Report, June 1989

- 56. Post San Jacinto River May 1989 Flood Event Soils and Water Analysis Program - Volume I, August 16, 1989
- 57. Post San Jacinto River 1989 Flood Event Soil and Water Analysis Program Volume II Appendix A
- 58. Post San Jacinto River 1989 Flood Event Soil and Water Analysis Program Volume III Appendix A, August 16, 1989
- 59. 1988 Slough Investigation Report French Limited Site, October 1988 (2 Copies)
- 60. Flood and Migration Control Wall Design Report, August 16, 1989
- 62. Flood and Migration Control Wall Design Report Appendix C - Access Way Design, September, 1989
- 63. Installation Report for Flood and Migration Control Wall, January 8, 1990
- 64. Installation Report for Flood and Migration Control Wall Appendix A - ENSR Site Logs
- 65. Installation Report for Flood and Migration Control Wall Appendix B - Inspection Reports
- 66. Installation Report for Flood and Migration Control Wall Appendix C - Pile Driving Inspection Report January 8, 1990
- 67. Flood Wall Gate Test Report French Limited Site, February 1990
- 68. North Pit Remediation Report French Limited Site, November 6, 1989
Figures 2-6 and 2-7 Transposed
- 69. Workplan for the Shallow Aquifer Pumping Tests for the French Limited Site, July 22, 1988 (2 Copies)
Extra Page (Map) Between Pages 6 and 7
Page 80 Missing
- 70. French Limited Site Hurricane Gilbert Preparation Report, October, 1988
- 71. Riverdale Lake Area Remediation Program August 15, 1989

- 72. In Situ Biodegradation Demonstration Phase III Quality Assurance Project Plan for French Limited Site, March, 1987
- 73. Addendum to Quality Assurance Project Plan for the French Limited Site In Situ Biodegradation Demonstration Phase III, February 16, 1990
Instruction 1 and 2.1 Missing Appendix A - Driller's Log
Table 2, Appendix A
- 74. Potable Water Well Installation Report French Limited Site, December 7, 1988
- 75. Bioresidue Fixation Alternatives Evaluation Report French Limited Site March 20, 1989
- 76. Ambient Air Impact Risk Assessment Report, May 5, 1989
- 77. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume I of III - Summary Report and Appendices A-H, July 1991
- 78. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume II of III - Appendices I-M, June 1991
- 79. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume III of III - Appendices N-P, June 1991
- 80. French Limited Remediation Design Report -
Executive Summary Bioremediation/Shallow Aquifer, July, 1991
- 81. January 1992 Monthly Progress Report

January 1992 Monthly Progress Report Appendices A, B, C,

January 1992 Monthly Progress Report Appendices E, F

January 1992 Monthly Progress Report Appendices G
- 82. February 1992 Monthly Progress Report

February 1992 Monthly Progress Report Appendices A, B,

February 1992 Monthly Progress Report Appendices C 1 and C 2

February 1992 Monthly Progress Report Appendices D, E
- 83. July 1992 Monthly Progress Report with Appendices A, B

- 84. December 1992 Monthly Progress Report
December 1992 Monthly Progress Report and Appendices A, B
- 87. March 1993 Monthly Progress Report
- 88. April 1993 Monthly Progress Report
- 89. Black EPA Binder
- 90. Monthly Progress Report May, 1993
- 91. Monthly Progress Report June, 1993
- 92. Monthly Progress Report July, 1993
- 93. Monthly Progress Report August, 1993
- 94. Monthly Progress Report September, 1993
- 95. Monthly Progress Report October, 1993
- 96. Monthly Progress Report November, 1993
- 97. Monthly Progress Report December, 1993
- 98. Monthly Progress Report January, 1994
- 99. Monthly Progress Report February, 1994

At the Crosby library...

- 2. Remedial Investigation Report - June, 1986
12-1 and 12-2 Not in Table of Contents
- 3. Remedial Investigation Volume I - Appendices 4-85
- 4. Remedial Investigation Appendices Volume I June, 1986 Revised from Feb. 1986
Page J-7 to J-14 Missing
Resource E Tabs Analytical Report Worksheet, Page 6 Missing
- 5. Remedial Investigation Volume II - Appendices 4-85

6. Remedial Investigation Appendices Volume II June, 1986 Revised from Feb. 1986
Tab 6, Soil Boring Logs B-12, B-13, B-15, B-16, B-17, B-31, B-32 Missing
7. Remedial Investigation Appendices Volume III February, 1986
Pages 1 and 2 of 10 Res. Engr Tab Missing
Analytical Report Worksheet 7-8-9-10 Missing
Pages 1 and 2 of 6 Missing
Tab 9 H 1-8 Missing, H 11-19 Missing, Page 1 of 10 Missing,
Page 3 Worksheet Missing
Tab 10 H 1-3 Missing, Page 3-6 of 6 Missing, Page 1-6 Missing
Tab 12 Page 2-10 of 10 Missing
8. 1986 Field Investigation Hydrology Report, December 19, 1986
9. 1986 Field Investigation and Supplemental Remedial Investigation Report Volume I,
December, 1986
10. 1986 Field Investigation and Supplemental Remedial Investigation Report Volume II,
Appendices, December 1986
11. Feasibility Study Report, March 1987 (2 Copies)
13. French Limited Site Focused Feasibility Study, May 1987, Page 45 Missing
14. Endangerment Assessment Report February 1987 (2 copies)
15. Endangerment Assessment Report April 1987 (2 copies)
16. Public Health Assessment Addendum - March 30, 1993
Missing Page 27 and 31
18. In Situ Biodegradation Demonstration Report Volume I Executive Summary October,
1987 (Revised 12-15-87)
19. In Situ Biodegradation Demonstration Report Volume II October 30, 1987
20. In Situ Biodegradation Demonstration Supplemental Report French Limited Site
Volume I, November 30, 1987
Missing Supplements to 5-6 and 7 to 10
21. In Situ Biodegradation Demonstration Supplemental Report French Limited Site
Volume II, November 30, 1987 + Appendices
Sample SB-9 N/A No Present or Sample Schedules

- 23. In Situ Biodegradation Demonstration French Limited Monthly Report for July, 1988
- 24. In Situ Biodegradation Demonstration Supplemental Report French Limited Site Volume IV, November 30, 1987 + Appendices
- 27. Results of the French Limited Task Group Survey (Goldman and Company) April 1987
- 28. Goldman Public Relations Clipping Report
- 30. Record of Public Meeting Regarding Remedial Investigation and Feasibility Study (February 11, 1988) (Additional Title - Record of Public Meeting to Discuss and Accept Public Comments on the Proposed Remedy for French Limited Site)
- 31. Consent Decree between the Federal Government and the FLTG (2 Copies)
- 33. Laboratory Evaluation of Biodegradation at the French Limited Site, December 1986.
- 34. Field Evaluation of Biodegradation at the French Limited Site (Phase II) Volume I, March, 1987
- 35. Bioremediation Facilities Design Report Volume II of IV Appendices, Reports and Calculations March 20, 1991
- 36. Bioremediation Facilities Design Report Volume III of IV Appendix E - Design Specifications March 20, 1991
- 37. Bioremediation Facilities Design Report Volume IV of IV Air Monitoring, March 20, 1991
- 39. Remedial Action Plan Volume I September 28, 1990
E2-2 Missing
- 41. Remedial Action Plan Volume II - Quality Assurance, Revised June 3, 1991
- 42. Remedial Action Plan Volume II - Appendix A - Quality Assurance Sampling Procedures and Appendix B - Analytical Methods - B.1 - B.53, September 28, 1990
Page 4 of 5 Missing
- 43. Remedial Action Plan Volume III - Health and Safety, July 20, 1990

- 46. Remedial Action Plan Volume V - Shallow Aquifer and Subsoil Remediation Process Design, July 20, 1990 (2 Copies)
Table of Contents - Pages 21 and 22 Missing
3.0 p 7-9 Missing
- 47. Hydrogeologic Characterization Report, March 1989
- 48. Hydrogeologic Characterization Report Appendices, March 1989
- 49. Equipment Evaluation Phase IV Report December, 1987
Monthly Report
- 51. Supplemental Biodegradation Equipment Evaluation French Limited Site - Phase IV, September 26, 1988
- 52. 1988 Equipment Evaluation Phase IV Report French Limited Site:
Volume I, February 1, 1990
- 53. 1988 Equipment Evaluation Phase IV Report French Limited Site:
Volume II, February 1, 1990
- 54. Site Safety and Health Plan French Limited Site - Phase III, April 1987 (Revision 2)
- 55. San Jacinto River May 19, 1989 Flood Event Report, June 1989
- 56. Post San Jacinto River May 1989 Flood Event Soils and Water Analysis Program
Volume I, August 16, 1989
- 57. Post San Jacinto River 1989 Flood Event Soil and Water Analysis Program Volume II, Appendix A
- 58. Post San Jacinto River 1989 Flood Event Soil and Water Analysis Program Volume III, Appendix A, August 16, 1989
- 59. 1988 Slough Investigation Report French Limited Site, October 1988 (2 Copies)
Section 4.0 Page 1 is Correct but Plates on Following Pages
2, 3, 4, & 5, are Not Complete.
- 60. Flood and Migration Control Wall Design Report, August 16, 1989
- 61. Flood and Migration Control Wall Design Report (Flood is spelled incorrectly on Volume Cover) + Appendix C - Access way Design September 1989
- 63. Installation Report for Flood and Migration Control Wall January 8, 1990

- 64. Installation Report for Flood and Migration Control Wall
Appendix A - ENSR Site Logs
- 65. Installation Report for Flood and Migration Control Wall
Appendix B - Inspection Reports
- 66. Installation Report for Flood and Migration Control Wall
Appendix C - Pile Driving Inspection Report January 8, 1990
- 67. Flood Wall Gate Test Report French Limited Site, February 1990
- 68. North Pit Remediation Report French Limited Site, November 6, 1989
- 69. Workplan for the Shallow Aquifer Pumping Tests for the French Limited Site, July
22, 1988 (2 Copies)
(Additional Title - Pumping Test Program for Shallow Alluvial Aquifer Zone)
Pages 79-80 Missing
- 70. French Limited Site Hurricane Gilbert Preparation Report October, 1988
- 71. Riverdale Lake Area Remediation Program, August 15, 1989
- 73. Addendum to Quality Assurance Project Plan for the French Limited Site In Situ
Biodegradation Demonstration Phase III, February 16, 1990
- 74. Potable Water Well Installation Report French Limited Site, December 7, 1988
- 75. Bioresidue Fixation Alternatives Evaluation Report French Limited Site March 20,
1989
- 76. Ambient Air Impact Risk Assessment Report, May 5, 1989
- 77. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume I of III -
Summary Report and Appendices A-H, July 1991
- 78. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume II of III -
Appendices I-M, June 1991
- 79. Shallow Aquifer and Subsoil Remediation Facilities Design Report Volume III of III -
Appendices N-P, June 1991
- 80. French Ltd. Remediation Design Report Executive Summary
Bioremediation Shallow Aquifer July 1991

- 81. January 1992 Monthly Progress Report
 - January 1992 Monthly Progress Report Appendices A-B-C
 - January 1992 Monthly Progress Report Appendix D
 - January 1992 Monthly Progress Report Appendices E-F
 - January 1992 Monthly Progress Report Appendix G
- 82. February 1992 Monthly Progress Report
 - February 1992 Monthly Progress Report Appendices A-B
 - February 1992 Monthly Progress Report Appendices C-1 and C-2
 - February 1992 Monthly Progress Report Appendices D-E
- 83. July 1992 Monthly Progress Report Appendices A-B
- 84. December 1992 Monthly Progress Report
 - December 1992 Monthly Progress Report Appendices A-B
- 85. January 1993 Monthly Progress Report
- 86. February 1993 Monthly Progress Report
- 87. March 1993 Monthly Progress Report
- 88. April 1993 Monthly Progress Report
- 90. In Situ Biodegradation Demonstration Supplemental Report French Limited Site
Volume III, November 30, 1987 + Appendices
 - Lab Report - Page 138 Missing
 - Pages 1280 to 1287 Missing (Missing at Site)
- 90a. In Situ Biodegradation Demonstration Supplemental Report French Limited Site
Volume V + Appendices, November 30, 1987
- 90b. In Situ Biodegradation Demonstration French Limited Monthly Report for January,
1988 or January Monthly Report Equipment Evaluation Phase IV.
- 91. French Limited Administrative Records Index

92. ARCS Remedial Activities at Uncontrolled Hazardous Waste Sites in the Zone of Regions VI, VII, VIII

Volume I Cell 2 Remediation Verified Report FLTG

Volume II Cell 2 Remediation Verified Report FLTG

Volume III Cell 2 Remediation Verified Report FLTG

Volume IV Cell 2 Remediation Verified Report FLTG

Volume V Cell 2 Remediation Verified Report FLTG

Volume VI Cell 2 Remediation Verified Report FLTG

93. Monthly Progress Report May, 1993

94. Monthly Progress Report June, 1993

95. Monthly Progress Report July, 1993

96. Monthly Progress Report August, 1993

97. Monthly Progress Report September, 1993

98. Monthly Progress Report October, 1993

99. Monthly Progress Report November, 1993

100. Monthly Progress Report December, 1993

101. Monthly Progress Report January, 1994

102. Monthly Progress Report February, 1994

BROWN FOLDERS:

- 1. Administrative Record Index**
Administrative Record 2-28-84
Technical Comments on Remediation Investigation Report 2-84
Supplemental Investigation - Resource Engr. 1-84
Administrative Record 3-9-84

2. Miscellaneous Small EPA Newsletters/Reports
3. Supplementary Investigative - Resource Engr. 5-84 (2 Copies)
Administrative Record 8-31-84
Technical and Regulatory concepts for In-Place Closure - Resource Engr. 9-84
Administrative Record 10-29-84 - 1-22-85
Region IV Environmental Protection Agency and Texas Department of Water Resources - Resource Engr. 2-85
4. Administrative Record 2-4-85
5. Administrative Record 4-8-85 - 11-26-85
Deep Aquifer Technical Report 12-3-85
Quality Assurance Program for FLTG Phase III
1985 Field Service Report 1-86
1985 Field Service Appendices 1-86
Administrative Record 2-14-86 - 4-4-86
6. Administrative Record 4-1-86
Remedial Investigation Report Appendices Volume II 4-86
7. Administrative Record 4-1-86
8. Administrative Record 5-8-86 - 5-12-86
Remedial Investigation Report - Resource Engr. 6-86 (Duplicate)
Administrative Record 6-1-86

Laboratory Evaluation of Biodegradation at French Limited Site
1986 Field Investigation French Limited Site 12-86
Applied Hydrology Assc. Inc.
Administrative Record 1-5-87
Endangerment Assessment Report French Limited Site 2-87
Texas Water Commission Feasibility Study Report 3-87
9. Administrative Report 3-11-87 - 3-25-87
Quality Assurance Project Plan for French Limited Site
In Situ Biodegradation Demonstration Phase II 3-87
Remedial Planning Activities at Selected Uncontrolled Hazardous Waste Sites
Zone II EPA
Administrative Report 4-1-87
Proposed In Situ Biodegradation Demonstration French Limited Site Phase III 4-87
Administrative Report 4-7-87

10. Administrative Report 4-15-87 - 5-1-87
French Limited Focused Feasibility Study, ERT 5-87
Administrative Report 5-21-87 - 7-2-87
Revised Field Evaluation of Biodegradation at French Limited Site Phase II Vol. I
11. Administrative Report 7-20-87 - 11-23-87
In Situ Biodegradation Demonstration Report Vol. I Executive Summary 10-87
French Limited Site Work Plan Vol. I Project Activities and Sample Plan -
Lockwood, Andrews and Newman, Inc.
Administrative Report Undated Documents 000122-000134

MICROFICHE FIELD REPORTS 1988

During the month of March, the status of both libraries has been reviewed and the above information found to be accurate.

9.0 WETLANDS RESTORATION

9.1 Summary of Activities and Progress

Completed detailed evaluation and comparison of the four high potential sites. The four sites are:

1. Barrett I
2. Wallisville Road
3. Brownwood
4. San Jacinto Monument

The detailed comparison of the four sites included:

1. Archeological evaluation
2. Surface hydrology evaluation
3. Property availability
4. Final site ownership options
5. Conceptual design of field work
6. Wetlands generation/restoration costs
7. Site maintenance costs and requirements

Field sampling and testing was completed.

Reviewed project data, status, and issues with the agency review committee, and there were no unresolved issues.

Presented evaluation of four sites to the agency review committee. Presented more detailed evaluation of the final two sites (Brownwood and San Jacinto Monument) to the agencies, and recommended the Brownwood site as the best site to create high quality, sustainable wetlands.

9.2 Problem Areas and Solutions

<u>Problem</u>	<u>Recommended Solution</u>
Crosby opposition to selection of Brownwood.	Explain selection process; respond to questions and concerns; maintain agency support.

9.3 Problems Resolved

Risk factors for the final four site.

Conceptual location for Brownwood site.

9.4 Deliverables Submitted

Phase III site evaluation report.

9.5 Upcoming Events and Activities

Complete site evaluation and selection report.

Complete detailed design plan for Brownwood.

Develop agreement between FLTG and Baytown.

Develop detailed design and cost estimate for Brownwood.