

From: [Brian Moore](#)
To: [Zehner, Warren](#); [Abshire, David](#)
Cc: [Bob Piniewski](#)
Subject: Malone-EPA ER Week 18 Summary
Date: Monday, November 09, 2015 11:59:19 AM
Attachments: [Malone-Injection Well Summary Table-Week 18.pdf](#)

Dear Warren and David,

Below please find a general weekly update discussing injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary table.

The site received 1/2 inch of rain this weekend so we finally had some good luck. There is still approximately 4.5 MM gallons of contact water on-site which at our current weekly injection rates (680K) will take approximately 6 weeks to inject.

Monday 11/2/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Tuesday 11/3/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Wednesday 11/4/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Thursday 11/5/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Friday 11/6/15- WDW-138: Contact water injection until end of working hours. WDW-73: Contact water injection during working hours.

Should you have any questions please let me know.

Kindest Regards,

Brian Moore
Construction Manager
Malone Service Superfund Site RD/RA

Project Navigator, Ltd.
10497 Town & Country Way, Suite 830
Houston, TX 77024
Direct: 713.468.5961
Cell: 713.534.4546
Fax: 713.468.4515

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this information. If you have received this in error, please notify the sender only and delete the message.



9716154