

From: [Zehner, Warren](#)
To: [Brian Moore](#); [Abshire, David](#)
Cc: [Bob Piniewski](#)
Subject: RE: Malone-EPA ER Injection Summary Week 11
Date: Monday, September 21, 2015 1:12:00 PM

Brian:

Yes, I still plan on coming out on the 25th. While I realize that you will not be complete the pump down at your current pace by my deadline. As we have discussed, I have to terminate the ER by COB 09/30/15 for several reasons, including the questions of whether or not there will be an approved EPA budget or continuing resolution. Please plan your contaminated contact water management plan accordingly. You can pump 24 hours a day to increase injection through put or pump excess water into the new storage pond or do some type of combination. As I stated I will be out on the 25th and return on the 30th for a final inspection and provide notice of termination of the ER pumping event and request the wells to be shut in until the ESD is approved.

Warren

From: Brian Moore [mailto:bmoore@projectnavigator.com]
Sent: Monday, September 21, 2015 11:37 AM
To: Zehner, Warren; Abshire, David
Cc: Bob Piniewski
Subject: Malone-EPA ER Injection Summary Week 11

Dear Warren and David,

We finally had an entire week with no rainfall but still have a large volume of water to inject. There is still approximately 3 million total gallons of contact water located in both APIs (2.5MM) and the stormwater impoundment (500K). At 480K gallons injected per week, we are still looking at 6.25 weeks with no evaporation reduction calculated.

Warren,

Our last conversation we discussed possibly closing the ER on 9/25 or 9/28. Due to the continued rainfall since your last site visit we will likely still have approximately 2.5 MM gallons to injected after this week. I would like to hear your thoughts on the continued injection through EPA ER beyond 9/28. Feel free to give me a call to discuss if needed. Are you still planning on a site visit this Friday, 9/25?

Below please find a general weekly update discussing Injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary table.

Monday 9/14/15- WDW-138: Contact water injection during working hours, WDW-73: Contact



9716197

water injection during working hours, Rental transfer pump, re-connect electrical transfer pump

Tuesday 9/15/15- WDW-138: Contact water injection during working hours, WDW-73: Contact water injection during working hours,

Wednesday 9/16/15- WDW-138: Contact water injection during working hours, WDW-73: Contact water injection during working hours

Thursday 9/17/15- WDW-138: Contact water injection during working hours, WDW-73: Contact water injection during working hours

Friday 9/18/15- WDW-138: Contact water injection during working hours. WDW-73: Contact water injection during working hours

Saturday 9/19/15- WDW-138: Contact water injection during working hours. WDW-73: Contact water injection during working hours

Should you have any questions please let me know.

Kindest Regards,

Brian Moore

Construction Manager

Malone Service Superfund Site RD/RA

Project Navigator, Ltd.

10497 Town & Country Way, Suite 830

Houston, TX 77024

Direct: 713.468.5961

Cell: 713.534.4546

Fax: 713.468.4515

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this information. If you have received this in error, please notify the sender only and delete the message.