

From: [Gray, David](#)
To: [Meyer, John](#); [Edlund, Carl](#)
Cc: [Phillips, Pam](#); [Sanchez, Carlos](#); [Miller, Garyg](#); [Larson, Darrin](#)
Subject: RE: San Jacinto Update 03/10/16
Date: Monday, April 11, 2016 9:44:21 AM

Can we get a few more specifics on the number and size of areas that need repairs. Also, what percentage of the cap has been inspected?

David

From: Meyer, John
Sent: Monday, April 11, 2016 9:34 AM
To: Edlund, Carl <Edlund.Carl@epa.gov>
Cc: Phillips, Pam <phillips.pam@epa.gov>; Gray, David <gray.david@epa.gov>; Sanchez, Carlos <sanchez.carlos@epa.gov>; Miller, Garyg <Miller.Garyg@epa.gov>; Larson, Darrin <Larson.Darrin@epa.gov>
Subject: RE: San Jacinto Update 03/10/16

Carl,

An updated WAR is below. Let me know if this is the level of information required.

Updated WAR – April 11, 2016

-
-

SAN JACINTO RIVER WASTE PITS SUPERFUND SITE, CHANNELVIEW, TX: The EPA Dive Team began an underwater inspection of the temporary armored cap on April 4, 2016. The inspection process proceeded slower than expected, and a follow up visit in two weeks will be required to complete the inspection. The team found additional areas (approx. 20) that will need further delineation and potentially repair by the PRPs. The placement of pore water samplers at 14 locations within the temporary cap will be delayed pending final inspection. The Potentially Responsible Parties began installation of eight ground water monitoring wells this week in the northern waste pits area (four total) and the Southern Impoundment area (four total); installation of the new wells will be completed next week. Installation of the camera monitoring system was completed last week and the system is now operational with monitoring 24 hours per day and 7 days per week. Lastly, the temporary buoys surrounding the temporary armor cap are in place and the lighted buoys have been backordered with delivery and installation expected during the month of April. (**Meyer, x6742**)

John C Meyer
Remedial Branch Chief
Superfund Division
214.665.6742



9768623



From: Edlund, Carl

Sent: Monday, April 11, 2016 9:18 AM

To: Meyer, John <Meyer.John@epa.gov>

Cc: Phillips, Pam <phillips.pam@epa.gov>; Gray, David <gray.david@epa.gov>; Taheri, Diane <Taheri.Diane@epa.gov>; Sanchez, Carlos <sanchez.carlos@epa.gov>; Miller, Garyg <Miller.Garyg@epa.gov>

Subject: Re: San Jacinto Update 03/10/16

Thanks...we need to get a summary up to David, Sam and Ron ASAP

Sent from my iPad

On Mar 10, 2016, at 3:34 PM, Meyer, John <Meyer.John@epa.gov> wrote:

The EPA RPM reported this afternoon that the PRP's contractor was able to use a boat and locate the affected areas today. The areas were probed to determine the presence of the liner and the extent of rock cover surrounding the exposed liner. The areas without sufficient rock cover were marked for placement of additional rock material. The liner was intact in all the affected areas. No waste material was exposed. The EPA RPM was on-site to oversee the work.

The tide conditions are not currently favorable for the placement of the rock. Based on the tide tables and weather forecast, the PRPs contractor will begin the rock placement on Monday morning. EPA oversight will continue next week.

John C Meyer
Remedial Branch Chief
Superfund Division
214.665.6742

<[image005.jpg](#)> <[image006.jpg](#)>