

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-22-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:
 Continue water transfer from South Pond.
 Continue procurement activities for site set up and sludge removal.
 Continue evaluation of site waste and development of waste strategy.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP – S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 9.23.2014 Time: 1000	Date: 9.23.2014 Time: 1800

PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick –up Truck	1	1	
Foreman	1	1					
Health and Safety Manager	1	1		Trash Pumps	2	2	
Truck Driver							
Equipment Operator							
Laborer	1	1					
PERSONNEL OFF-SITE							
Subcontract Manager	2	2					
Health and Safety Manager							
Transport and Disposal Coord	1	1					
Field Cost Accountant	1	1					

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1900-55):*
 Lonestar approved for water in FT 1001.
 SWSES crew moved water from the South Pond.
 Portable Toilets delivered. Frac Tanks bids received. Tank cleaning RFP was issued to the vendors.
 RM completed site schedule. T&D Coordinator, RM discussed AST sampling strategy. RM completed SOW on pressure washers.
 Final 1900-55 received for 9.16.2014

OSC	Date:	Time:	RM	Date: 9.23.2014	Time: 1000
-----	-------	-------	----	-----------------	------------

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*
 Continue movement of water from South Pond.
 Finalize 1900-55 9. 17.2014.
 Continue procurement for sludge removal operations.
 Develop alternative for storm water management.
 Receive trailer and generator.

Site Name:		Operational Period:		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Task Order 62 CES Environmental		Date: 9-23-2014			
Branch: Federal		Division/Group: Response			
WORK AUTHORIZED:					
Continue water transfer from South Pond.					
Continue procurement activities for site set up and sludge removal.					
Continue evaluation of site waste and development of waste strategy.					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 9.23.2014 Time:1700		Date: 9.23.2014 Time: 1700	
PERSONNEL ON-SITE:		QTY		Used Unused	
Response Manager		1		1	
Foreman		1		1	
Health and Safety Manager		0		0	
Truck Driver					
Equipment Operator					
Laborer		1		1	
PERSONNEL OFF-SITE					
Subcontract Manager		2		2	
Health and Safety Manager		1		1	
Transport and Disposal Coord		1		1	
Field Cost Accountant		1		1	
EQUIPMENT ON-SITE:		QTY		USED Unused	
Pick -up Truck		1		1	
Trash Pumps		2		2	
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):					
AHA completed and approved for sludge removal.					
SWSES crew moved water from the South Pond. South Pond drained. Middle Pond pumped to North Pond.					
Office Trailer and Diesel Generator delivered.					
Water Trailer RFP issued. Frac Tank RFP awarded. Pressure Washer RFP issued.					
RFP issued for Nonhazardous Oily Sludge. SOW developed for the remaining frac tanks and tank trailers					
Final 1900-55 received for 9.17.2014					
OSC		Date:		Time: 2100	
		Time:		Date: 9.23.2014	
		RM			
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
Continue movement of water from Middle Pond to North Pond. Insert drain in South Pond					
Safety Bulletin Board set up in trailer with site maps, Federal and State Poster.					
Lonestar Ecology LLC scheduled for site visit.					
Continue procurement for sludge removal operations.					