

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-18-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:

Continue water transfer from South Pond.

Continue procurement activities for site set up and sludge removal.

Continue evaluation of site waste and development of waste strategy

Site Cerclis:# TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number: EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order: 062	Date: 9.18.2014 Time:	Date: 9.18.2014 Time: 1800

PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick -up Truck	1	1	
Foreman	1	1		Vacuum Truck	2	2	
Health and Safety Manager				Skid Steer			
Truck Driver	1	1					
Equipment Operator							
Laborer	2	2					
T&D Coordinator							
PERSONNEL OFF-SITE	1	1					
Subcontract Manager	1	1					
Health and Safety Manager	1	1	Chuck Davis				
Transport and Disposal Coord	1	1					
Field Cost Accountant	1	1					



WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):

SSHP printed , collated , prepared for site by SWS Health and Safety Manager

SWSES crew moved water from the South Pond to the North Pond. Set up trash pump for pumping storm water.

Non hazardous wastewater disposal awarded to Lonestar Ecology. SOW completed for Bean Pump.

Sourced tank cleaning facilities that handle hazardous materials.

OSC 	Date:	9.18.2014	Time: 2200	RM 	Date:	9.18.2014	Time: 2030
---	-------	-----------	------------	---	-------	-----------	------------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Continue movement of water.

Continue with 1900-55s.

Continue procurement for sludge removal operations