


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-6-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			
WORK AUTHORIZED:					
Continue to pump water on site as necessary depending on rainfall.					
Continue development of profiles and disposal of sludge, liquids, and solids.					
Continue sludge removal operations.					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 11.6.2014 Time:1700		Date: 11.6.2014 Time: 1700	
PERSONNEL ON-SITE:		QTY		EQUIPMENT ON-SITE:	
		Used Unused		QTY USED Unused	
Response Manager	1	1		Pick -up Truck	3 3
Foreman	1	1		Generator	1 1
Health and Safety Manager	1	1		Trash Pumps	2 2
Truck Driver	1	1	Air Mover	Multiple Gas Monitor	1 1
Laborer	5	5		Frac Tank w Liner	1 1
				4,000 PSI Pressure Washer	1 1
				4 Man 12 Bottle Breathing Air	2 2
				Open Top Roll Off	2 2
				Vacuum Truck Air Mover	2 2
				Carbon Vapor Unit	1 1
				SCBA	2 2
				Vacuum Boxes	7 7
				5000 lb Overhead Lift	1 1
				Storage Trailer	1 1
PERSONNEL OFF-SITE					
Subcontract Manager	2	2			
Health and Safety Manager	0	0			
Transport and Disposal Coord	1	1			
Field Cost Accountant	1	1			
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-5Pon5):					
Truck Driver transferred Vacuum Truck Air Mover from TIBM to SWSES Yard. He picked up the new Hybrid Vacuum Truck from Vacuum Truck Rentals. They started moving water from the North Pond to the Sanitary Sewer					
Crew pumped 30,215 gallons of water to the sanitary sewer. Crew completed sludge removal from VB 640 and VB 639.					
T&D Coordinator continued to evaluate disposal options for frac tanks, vacuum boxes, PPE roll off and the materials in the totes. Helped with setting up proper shipping papers for Vacuum Truck Air Mover transport to TIBM					
RM coordinated site activities with the Foreman and transport of sludge boxes to Veolia. He completed the daily paperwork and started procurements of analytical services. RM, Foreman, and OSC planned next week activities.					
OSC	Date:	Time:	RM		Date: 11.7.2014 Time:0930
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
Continue removal of sludge from VB 633 and poly vats.					
Continue to remove water from the Middle and North Ponds.					
Receive two vacuum boxes and one open top roll off from Dynamic Rental.					