


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 10-3-2014		U.S. EPA Region 6 DAILY WORK ORDER	
Branch: Federal		Division/Group: Response		Emergency and Rapid Response Service	
WORK AUTHORIZED:					
Continue to set up site for sludge box operations.					
Continue procurement activities for site set up and sludge removal.					
Continue removal of mud from South Pond area.					
Work on water control measures.					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 10.3.2014 Time: 1700		Date: 10.3.2014 Time: 1700	
PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:
Response Manager	1	1			Pick -up Truck
Foreman	1	1			Bobcat w/sweeper
Health and Safety Manager	1	1			Trash Pumps
Truck Driver					
Equipment Operator	1	1			
Laborer	1	1			
PERSONNEL OFF-SITE					
Subcontract Manager	2	2			
Health and Safety Manager	1	1			
Transport and Disposal Coord	1	1			
Field Cost Accountant	1	1			
WORK ACCOMPLISHED / AMENDMENTS <i>(problem areas, general comments, summary) (Input for day's 1900-55):</i>					
The crew continued sweeping and removal of mud/oil on the tarmac in the South Pond area.					
The crew continued to pump water from the Middle Pond to the North Pond and clean water set up.					
Subcontract Manager received bids for the vacuum truck air mover and issued Purchase Orders for PPE, Bean Pump and vacuum-roll off boxes. Temporary fence awarded to American Fence Company.					
OSC	Date:	Time:	RM		Date: 10.6.2014 Time: 0830
Next OPERATIONAL PERIOD <i>(administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):</i>					
Continue with removal of the dirt/oil from the tarmac.					
Continue to work on gates for entry to the hydrant and North Pond					
Hookup hoses from the hydrant, record meter reading.					