


<b>Site Name:</b> Task Order 62 CES Environmental		<b>Operational Period:</b> Date: 10-13-2014		<b>U.S. EPA Region 6</b> <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service				
<b>Branch:</b> Federal		<b>Division/Group:</b> Response						
<b>WORK AUTHORIZED:</b>								
Start pumping water on site from rainfall over the weekend.								
Continue development of profiles and disposal of sludge, liquids, and solids.								
Continue procurement for sludge removal operation and site set up.								
<b>Site Cerclis:#</b> TXD 008950461		<b>On-Scene Coordinator:</b>		<b>ERRS Response Manager</b>				
<b>Contract Number:</b> EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal				
<b>Task Order:</b> 062		<b>Date:</b> 10.13.2014 <b>Time:</b> 1700		<b>Date:</b> 10.13.2014 <b>Time:</b> 1700				
<b>PERSONNEL ON-SITE:</b>		<b>QTY</b>	<b>Used</b>	<b>Unused</b>	<b>EQUIPMENT ON-SITE:</b>	<b>QTY</b>	<b>USED</b>	<b>Unused</b>
Response Manager	1	1			Pick -up Truck	1	1	
Foreman	1	1			Bobcat w/sweeper	0	0	
Health and Safety Manager	0	0			Trash Pumps	2	2	
Truck Driver					Multiple Gas Monitor	1	1	
Equipment Operator	0	0			Frac Tank	1	1	
Laborer	2	2			4,000 PSI Pressure Washer	1	1	
<b>PERSONNEL OFF-SITE</b>					4 Man 12 Bottle Breathing Air	1	1	
					Open Top Roll Off	1	1	
Subcontract Manager	2	2			Vacuum Truck Air Mover	1	1	
Health and Safety Manager	1	1			Crew Van	1	1	
Transport and Disposal Coord	1	1						
Field Cost Accountant	1	1						
<b>WORK ACCOMPLISHED / AMENDMENTS</b> (problem areas, general comments, summary )(Input for day's 1900-5Pon5):								
Crew moved water from South Pond to the Middle Pond. After heavy rain event moved water from the Middle Pond to the North Pond.								
Subcontract Manager continued to work with Waste Connection, Vacuum Truck Rental on contracts. Received bids with solicitation for vapor phase carbon absorption unit for Vacuum Truck Air Mover.								
OSC	Date:	Time:	RM		Date:	Time:	1000	
					10.14.2014			
<b>Next OPERATIONAL PERIOD</b> (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):								
Continue to pump water from the Middle Pond and the South Pond								
Finalize receipt of the carbon adsorption unit.								
Continue with waste profiling and subcontracting of services.								