

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 10-1-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:

Continue to set up site for sludge box operations.

Continue procurement activities for site set up and sludge removal.

Complete development of safety procedures for sludge box material transfer.

Work on water control measures.

Site Cercis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 10.1.2014 Time:1700	Date: 10.1.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick -up Truck		1		
Foreman		1	1						
Health and Safety Manager		1	1		Trash Pumps		2	0	
Truck Driver									
Equipment Operator									
Laborer		1	1						
PERSONNEL OFF-SITE									
Subcontract Manager		2	2						
Health and Safety Manager		1	1						
Transport and Disposal Coord		1	1						
Field Cost Accountant		1	1						

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):

A crew initiated Level C entry to remove debris around sludge roll offs. This activity was discontinued due to the large amount of sludge box contaminates on the debris.

Crew continued with site set up and water control.


Carson Jarnagin picked up the sludge box samples and toured site for Veolia Environmental Services.

PO awarded to Alklean Industries for the pressure washer. It will be delivered on Monday. PO awarded to Hertz on the water trailer.

T&D Coordinator evaluated bids for the Class 1, Class 2 sludge and waters.

Bids received for waters in Frac Tanks and trailers from Inter Gulf and Lonestar Ecology.

Finalized development of site specific H/S documents for the sludge removal.

OSC	Date:	Time:	RM 	Date:	Time:0700
				10.2.2014	

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Clean up South Pond area with Bobcat w/sweeper.

Continue procurement on equipment, materials, and supplies for sludge transfer from the roll off boxes.