

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-24-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:

Continue water transfer from South Pond.

Continue procurement activities for site set up and sludge removal.

Continue evaluation of site waste and development of waste strategy.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 9.23.2014 Time:1700	Date: 9.23.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	1	1		
Foreman	1	1							
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver									
Equipment Operator									
Laborer	1	1							
PERSONNEL OFF-SITE									
Subcontract Manager	2	2							
Health and Safety Manager	1	1							
Transport and Disposal Coord	1	1							
Field Cost Accountant	1	1							

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1900-55):*


SWSES crew moved water from the Middle Pond. Middle Pond pumped to North Pond.

Office Trailer security features added.

Frac Tank rental awarded to Adler Tank Rental.

RFP issued for NonHazardous Water. Breathing Air Systems awarded to Air Gas. RFP issued for Frac Tank waste.

Final 1900-55 received for 9.18.2014

OSC	Date:	Time:	RM 	Date:	Time:
				9.25.2014	0700

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*

Continue movement of water from Middle Pond to North Pond. Insert drain in South Pond

Continue to set up Safety Bulletin Board in trailer with site maps.

Lonestar Ecology LLC subcontracted trucks set up for FT1001.

Continue procurement for sludge removal operations.