


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-5-2014		U.S. EPA Region 6 DAILY WORK ORDER	
Branch: Federal		Division/Group: Response		Emergency and Rapid Response Service	
WORK AUTHORIZED:					
Continue to pump water on site as necessary depending on rainfall.					
Continue development of profiles and disposal of sludge, liquids, and solids.					
Continue sludge removal operations.					
Site Cercis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 11.5.2014 Time:1700		Date: 11.5.2014 Time: 1700	
PERSONNEL ON-SITE:					
Response Manager	QTY 1	Used 1	Unused		
Foreman	1	1			
Health and Safety Manager	1	1			
Truck Driver	1	1	Air Mover		
Laborer	2	2			
PERSONNEL OFF-SITE					
Subcontract Manager	2	2			
Health and Safety Manager	0	0			
Transport and Disposal Coord	1	1			
Field Cost Accountant	1	1			
EQUIPMENT ON-SITE:					
Pick -up Truck	QTY 3	USED 3	Unused		
Trash Pumps	2	2			
Multiple Gas Monitor	1	1			
Frac Tank w Liner	1	1			
4,000 PSI Pressure Washer	1	1			
4 Man 12 Bottle Breathing Air	2	2			
Open Top Roll Off	2	2			
Vacuum Truck Air Mover	1	1			
Carbon Vapor Unit	1	1			
SCBA	2	2			
Vacuum Boxes	7	7			
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-5Pon5):					
Crew and Foreman completed installation of the water meter. They started moving water from the North Pond to the Sanitary Sewer. Crew cleaned up around the working bays, decontaminated all equipment.					
Truck Driver drove Vacuum Truck Air Mover to TIBM facility for cleaning.					
Health and Safety Manager evaluated analytical data for future activities. Started AHA for empty drum pick up.					
T&D Coordinator continued to evaluate disposal options for frac tanks, vacuum boxes, PPE roll off and the materials in the totes. Helped with setting up proper shipping papers for Vacuum Truck Air Mover transport to TIBM					
RM coordinated site activities with the Foreman, He completed the daily paperwork and started procurements and change orders for TIBM, 24HRsafety, Adler Tanks.					
OSC	Date:	Time:	RM	Date: 11.6.2014	Time:1100
					
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
Continue removal of sludge from VB 639. Start utilization of Vacuum Truck Hybrid from Vacuum Truck Rentals.					
Continue to remove water from the Middle and North Ponds.					