

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-6-2014		U.S. EPA Region 6	
Branch: Federal		Division/ Group: Response		DAILY WORK ORDER	
Emergency and Rapid Response Service					

WORK AUTHORIZED:
 Continue to pump water on site as necessary depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue sludge removal operations.

Site Cercis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.6.2014 Time:1700	Date: 11.6.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	3	3		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver	1	1		Air Mover	Multiple Gas Monitor	1	1		
Laborer	5	5			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	2	2		
					Open Top Roll Off	2	2		
					Vacuum Truck Air Mover	2	2		
					Carbon Vapor Unit	1	1		
					SCBA	2	2		
					Vacuum Boxes	7	7		
					5000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		

PERSONNEL OFF-SITE

Subcontract Manager	2	2		
Health and Safety Manager	0	0		
Transport and Disposal Coord	1	1		
Field Cost Accountant	1	1		

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary)(Input for day's 1900-5Pon5):*
 Truck Driver transferred Vacuum Truck Air Mover from TIBM to SWSES Yard. He picked up the new Hybrid Vacuum Truck from Vacuum Truck Rentals. They started moving water from the North Pond to the Sanitary Sewer
 Crew pumped 30,215 gallons of water to the sanitary sewer. Crew completed sludge removal from VB 640 and VB 639.
 T&D Coordinator continued to evaluate disposal options for frac tanks, vacuum boxes, PPE roll off and the materials in the totes. Helped with setting up proper shipping papers for Vacuum Truck Air Mover transport to TIBM
 RM coordinated site activities with the Foreman and transport of sludge boxes to Veolia. He completed the daily paperwork and started procurements of analytical services. RM, Foreman, and OSC planned next week activities.

OSC	Date: 11/7/14	Time: 1130	RM	Date: 11.7.2014	Time:0930
-----	---------------	------------	----	-----------------	-----------

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*
 Continue removal of sludge from VB 633 and poly vats.
 Continue to remove water from the Middle and North Ponds.
 Receive two vacuum boxes and one open top roll off from Dynamic Rental.