

Site Name:	Operational Period:	U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Task Order 62 CES Environmental	Date: 10-17-2014	
Branch: Federal	Division/Group: Response	

WORK AUTHORIZED:


Continue to pump water on site
Continue development of profiles and disposal of sludge, liquids, and solids.
Continue sludge removal operations.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 10.17.2014 Time:1700	Date: 10.17.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick -up Truck		2	2	
Foreman		1	1		Bobcat w/sweeper		1	1	
Health and Safety Manager		1	1		Trash Pumps		2	2	
Truck Driver		1	1		Multiple Gas Monitor		1	1	
Equipment Operator		0	0		Frac Tank		1	1	
Laborer		4	4		4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE					4 Man 12 Bottle Breathing Air		1	1	
					Open Top Roll Off		1	1	
					Vacuum Truck Air Mover		1	1	
					Carbon Vapor Unit		1	1	
					SCBA		2	2	
					Goose Neck Trailer		1	1	
Subcontract Manager		2	2						
Health and Safety Manager		0	0						
Transport and Disposal Coord		1	1						
Field Cost Accountant		1	1						

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1900-5Pon5):

Crew continued to move water from the Middle Pond to the North Pond.
Crew completed level B entries to VB 25141 and VB 281842. Crew moved sand and sludge from VB 281842. Air mover slowly removed material from VB 25141 due to the material being a solid not sludge.
Subcontract Manager continued to work with Texas Box Maintenance, Waste Connections. Finalized the agreement with Veolia. Change to working with GEXA Power on the hard line power provider.
Health and Safety Manager continued with discussion on PPE, completed conference call with SWSES H/S management on situation, completed email with proposal. He conducted air monitoring and monitored the crew site during site entries.
RM continued work on PPE problems with vendors and OSC. Discussed manifest with Veolia. Previewed preparations for removal of additional waste streams.

OSC		Date:	Time:	RM		Date:	Time:
		10/20/14	0915			10.20.2014	0900

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Continue to removal sludge from vacuum boxes VB 25142 and VB 281842. Discussed additional methods for removal.
Set up for removal of liquid materials out of TT 407 and TT 408.