

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9.5.2014		<b>U.S. EPA Region 6</b> <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			

**WORK AUTHORIZED:**

Started emergency response action to remove oil and water from storm water storage pool.

Continue procurement activities

Continue work on Work, Health and Safety Plans.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal Services
Task Order:	062	Date: 9.5.2014      Time: 1600	Date: 9.5.2014      Time: 1600

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	2	2		
Foreman	1	1			Vacuum Truck	1	1		
Health and Safety Manager	1	1			Skid Steer	1	1		
Truck Driver	1	1							
Laborer	2	2							
<b>PERSONNEL OFF-SITE:</b>									
T&D Coordinator	1	1							
Subcontract Manager	1	1							
Health and Safety Manager	1	1							
Field Cost Accountant	1	1							

**WORK ACCOMPLISHED / AMENDMENTS** *(problem areas, general comments, summary )(Input for day's 1900-55):*



SWS Environmental completed emergency HASP.

RM and SWS Environmental started removal of oil and water from storm water, stored behind temporary berm.

Additional berm placed around storm water storage area.

T&D Coordinator continued reviewed of site analytical data.

H&S Manager visited site and completed emergency HASP.

OSC 	Date: 9.5.2014	Time: 1730	RM 	Date: 9.5.2014	Time: 1730
---	----------------	------------	---	----------------	------------

**Next OPERATIONAL PERIOD** *(administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):*

Continue work on procurements for site set up.

Continue work on data analysis and waste disposal strategy.

Continue with Work Plan and Health and Safety Plan Development