

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-23-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

WORK AUTHORIZED:

Continue water transfer from South Pond.

Continue procurement activities for site set up and sludge removal.

Continue evaluation of site waste and development of waste strategy.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 9.23.2014 Time:1700	Date: 9.23.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick-up Truck		1	1	
Foreman		1	1						
Health and Safety Manager		0	0		Trash Pumps		2	2	
Truck Driver									
Equipment Operator									
Laborer		1	1						
PERSONNEL OFF-SITE									
Subcontract Manager		2	2						
Health and Safety Manager		1	1						
Transport and Disposal Coord		1	1						
Field Cost Accountant		1	1						

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):

AHA completed and approved for sludge removal.



SWSES crew moved water from the South Pond. South Pond drained. Middle Pond pumped to North Pond.

Office Trailer and Diesel Generator delivered.

Water Trailer RFP issued. Frac Tank RFP awarded. Pressure Washer RFP issued.

RFP issued for Nonhazardous Oily Sludge. SOW developed for the remaining frac tanks and tank trailers

Final 1900-55 received for 9.17.2014

OSC		Date: 9.23.14	Time: 2030	RM		Date: 9.23.2014	Time: 2100
-----	---	---------------	------------	----	--	-----------------	------------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Continue movement of water from Middle Pond to North Pond. Insert drain in South Pond

Safety Bulletin Board set up in trailer with site maps, Federal and State Poster.

Lonestar Ecology LLC scheduled for site visit.

Continue procurement for sludge removal operations.