

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 11-10-2014	<b>U.S. EPA Region 6</b> <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

**WORK AUTHORIZED:**

Continue to pump water on site as necessary depending on rainfall.  
 Continue development of profiles and disposal of sludge, liquids, and solids.  
 Continue sludge removal operations.

Site Cerclis:# TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number: EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order: 062	Date: 11.11.2014 Time:1700	Date: 11.11.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	3	3		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver	1	1	Air Mover		Multiple Gas Monitor	1	1		
Laborer	5	5			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	2	2		
					Open Top Roll Off	3	3		
<b>PERSONNEL OFF-SITE</b>					Vacuum Truck Air Mover	1	1		
Subcontract Manager	1	1			Carbon Vapor Unit	1	1		
Health and Safety Manager	0	0			SCBA	2	2		
Transport and Disposal Coord	1	1			Vacuum Boxes	10	10		
Field Cost Accountant	1	1			10,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		



**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary )(Input for day's 1900-5Pon5):

Crew pumped 13475.6 gallons of water to the sanitary sewer. Crew completed removal of liquids from VB 633. The VB was moved to the working bays and the crew started sludge and debris removal. The debris was placed in OT 25160.

We had a visit from Lonestar Ecology; they delivered manifest for the loads to Ecoserve. We reviewed their invoices and suggested resubmitting of four of their invoices (wrong PO number). Sales Representative stopped by from Veolia to deliver additional manifest for sludge waste.

RM coordinated site activities with the Foreman and transport of waters to Ecoserve. He completed the daily paperwork, approved-corrected invoices and purchase orders. He discussed site progress and weekly plans with OSCs.

H/S completed daily safety paperwork, conducted the site meeting and air monitoring.

OSC 	Date: 11/11/14	Time: 0810	RM 	Date: 11.11.2014	Time:0830
---	----------------	------------	---	------------------	-----------

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Continue removal of sludge from VB 633. Continue strict air monitoring.  
 Start removal of debris from VB 406 and Sludge Box 620.  
 Start removal of oil from the South AST secondary containment.  
 Continue to remove water from the North Ponds to the sanitary sewer.