Site Name:			Operational Period:			U.S. EPA Region 6			
Task Order 62 CES Environmental			Date: 9-29-2014 Division/ Group: Response			DAILY WORK ORDER mergency and Rapid Response Service			
Branch: Federal									
WORK AUTHORIZE	D:		отоир.	FIELE					
Continue water trans		Middle P	ond to the	North P	Pond				
Continue procureme									
Continue developme	ent of safe	ety proce	dures for	sludge b	oox material transfer.				
Site Cerclis:# TXD 008950461		On-Scene Coordinator:			ERRS Response Manager				
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA			LeRoy Cassidey, CB&I Federal				
Task Order:	ask Order: 062		Date: 9.30.2014 Time:1700			Date: 9.30.2014 Time: 1700			
PERSONNEL ON-S	SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager Foreman Health and Safety Manager Truck Driver		1	. 1		Pick –up Truck Trash Pumps		1	1	
		1	1						
		1	1				2	2	
			<u> </u>						
					-				
Equipment Operator Laborer		2018	—		-				
		1	1		* -			-	
								-	
PERSONNEL O	FF-SITE								
Subcontract Manager Health and Safety Manager Transport and Disposal Coord Field Cost Accountant		2	2						
		1	1						
		1	1						
		1	1						
WORK ACCOMPL	ISHED / /	AMENDA	MENTS (pr	roblem are	as, general comments, summar	y)(Inpu	t for day's 1	900-55):	
Crew cleared trees,	cut grass	s and ren	noved deb	oris from	fences in the support zor	ne.			
SWSES crew move	ed water f	rom the N	Middle Po	nd. Mide	dle Pond pumped to North	h Pond	d.		
					edures for sludge remova				
					eduled for tomorrow 1 PM				
					essure washer bids receiv				
000 97	01	Date:		Time:	O RM RM	0	Date:		Time:1000
osc Stant	More	_ 10/	1/14	Time: 080	00	2.R	9.30.2	2014	
V) .		0		
Next OPERATION	AL PERI	OD (admir	istrative, tad	ctical / resc	ource status changes, special in	struction	ns, H&S)(Inp	out for next DV	NO):
Insert drain in Sout	h Pond								
	4.5	10 m	The second second						
Continue to develo	p site spe	cific H/S	documen	ts for the	e sludge removal				