

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-30-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

WORK AUTHORIZED:

Continue to set up site.
Continue procurement activities for site set up and sludge removal.
Continue development of safety procedures for sludge box material transfer.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 9.30.2014 Time:1700	Date: 9.30.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	1	1		
Foreman	1	1							
Health and Safety Manager	1	1			Trash Pumps	2	0		
Truck Driver									
Equipment Operator									
Laborer	1	1							
PERSONNEL OFF-SITE									
Subcontract Manager	2	2							
Health and Safety Manager	1	1							
Transport and Disposal Coord	1	1							
Field Cost Accountant	1	1							

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1900-55):

Crew install drainage pipe in the South Pond berm, cleared vegetation around office trailer.
Anytime Electric connected generator to office trailer.
H/S continued developed list of safety/operational procedures for sludge removal. CB&I completed review of procedures. SWSES edited the documents and achieved approval.
Subcontract Manager issued another RFP for vacuum boxes, roll off boxes. Bid received on nonhazardous waste streams. PO issued for Air Gas and Hertz.

OSC		Date:	10/1/14	Time:	0815	RM		Date:	10.1.2014	Time:	0700
-----	---	-------	---------	-------	------	----	--	-------	-----------	-------	------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Clean up area around sludge boxes.
Finalize development site specific H/S documents for the sludge removal.
Continue procurement on equipment, materials, and supplies for sludge transfer from the roll off boxes.
Begin sediment cleanup on SE side of facility near middle pond moving from south to north.