

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 11-5-2014	U.S. EPA Region 6 <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

**WORK AUTHORIZED:**

Continue to pump water on site as necessary depending on rainfall.  
Continue development of profiles and disposal of sludge, liquids, and solids.  
Continue sludge removal operations.

Site Cerclis:# TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number: EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order: 062	Date: 11.5.2014 Time:1700	Date: 11.5.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	3	3		
Foreman	1	1							
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver	1	1	Air Mover		Multiple Gas Monitor	1	1		
Laborer	2	2			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	2	2		
					Open Top Roll Off	2	2		
<b>PERSONNEL OFF-SITE</b>					Vacuum Truck Air Mover	1	1		
Subcontract Manager	2	2			Carbon Vapor Unit	1	1		
Health and Safety Manager	0	0			SCBA	2	2		
Transport and Disposal Coord	1	1			Vacuum Boxes	7	7		
Field Cost Accountant	1	1							

**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary) (Input for day's 1900-5Pon5):



Crew and Foreman completed installation of the water meter. They started moving water from the North Pond to the Sanitary Sewer. Crew cleaned up around the working bays, decontaminated all equipment.

Truck Driver drove Vacuum Truck Air Mover to TIBM facility for cleaning.

Health and Safety Manager evaluated analytical data for future activities. Started AHA for empty drum pick up.

T&D Coordinator continued to evaluate disposal options for frac tanks, vacuum boxes, PPE roll off and the materials in the totes. Helped with setting up proper shipping papers for Vacuum Truck Air Mover transport to TIBM

RM coordinated site activities with the Foreman, He completed the daily paperwork and started procurements and change orders for TIBM, 24HRsafety, Adler Tanks.

OSC 	Date: 11/6/14	Time: 1308	RM 	Date: 11.6.2014	Time:1100
--	---------------	------------	--	-----------------	-----------

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Continue removal of sludge from VB 639. Start utilization of Vacuum Truck Hybrid from Vacuum Truck Rentals.  
Continue to remove water from the Middle and North Ponds.