

<b>Site Name:</b> Task Order 62 CES Environmental		<b>Operational Period:</b> Date: 11-18-2014		<b>U.S. EPA Region 6</b> <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service	
<b>Branch:</b> Federal		<b>Division/Group:</b> Response			

**WORK AUTHORIZED:**  
 Continue to pump water on site as necessary depending on rainfall.  
 Continue development of profiles and disposal of sludge, liquids, and solids.  
 Start removal of water, oil, and sludge from the ASTs

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.18.2014	Time: 1700
		Date: 11.18.2014	Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick -up Truck	3	3	
Foreman	1	1		Generator	1	1	
Health and Safety Manager	1	1		Trash Pumps	2	2	
Truck Driver/Equip Oper	1	1	Air Mover/Backhoe	Multiple Gas Monitor	1	1	
Laborer	2	2		Frac Tank w Liner	1	1	
				4,000 PSI Pressure Washer	1	1	
				Open Top Roll Off	4	4	
				Vacuum Truck Air Mover	1	1	
				Carbon Vapor Unit	1	1	
				Back hoe	1	1	
				Vacuum Boxes	10	10	
				10,000 lb Overhead Lift	1	1	
				Storage Trailer	1	1	

**PERSONNEL OFF-SITE**  

Subcontract Manager	1	1	
Health and Safety Manager	0	0	
Transport and Disposal Coord	1	1	
Field Cost Accountant	1	1	


**WORK ACCOMPLISHED / AMENDMENTS** *(problem areas, general comments, summary ) (Input for day's 1900-5Pon5):*  

Crew completed cleaning the North AST containments and started cleaning the South AST containment. Water was removed by vacuum truck and transfer to FT 5180. The material from the South AST was held in the vacuum truck to allow for settling out of the water and oil phases.

RM coordinated site activities with the Foreman. He completed the daily paperwork, approved-corrected invoices and completed change orders. He discussed site progress and daily plans with the onsite OSC. He assisted the T&D Coordinator with disposal options, schedule and procurements.

T&D Coordinator continue work on disposal of material contained in the AST's in the North and South Containment and the WWT area. She worked with disposal vendors on scheduling, manifest and associated documents. She completed a spreadsheet updating the various waste status.

H/S completed daily safety paperwork, conducted the site meeting and air monitoring. He completed preparing of the operation guidelines and safety review for the North and South Containment area and tanks.

OSC	Date:	Time:	RM	Date:	Time:
				11.19.2014	830

**Next OPERATIONAL PERIOD** *(administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):*  
 Continue removal of water from the South Containment. Decant water to RO 620 and petroleum to FT 506.  
 Two VB scheduled for pick up Sprint Transport for Veolia ES Technical Solutions.  
 Two loads scheduled for North OT 2 picked up by Environmental Evolutions for disposal at EcoServe.  
 Continue to remove water from the North Pond to the sanitary sewer.