

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 3-25-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

WORK AUTHORIZED:

Continue to pump water on site as necessary, depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cercles:# TXD 008950461 On-Scene Coordinator: ERRS Response Manager

Contract Number: EP - S6 - 07 -02 Gary Moore, USEPA LeRoy Cassidey, CB&I Federal

Task Order: 062 Date: 3.25.2015 Time: 1700 Date: 3.25.2015 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick -up Truck		2	2	
Foreman		1	1		Generator		1	1	
		0	0		Trash Pumps		2	2	
Truck Driver/Equip Op		0	0		Utility Trailer		0	0	
Laborer		3	3		Frac Tank w Liner		1	1	
Health and Safety Manager		0	0		4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE					Open Top Roll Off		8	8	
Subcontract Manager		1	1		Vacuum Truck Air Mover		1	1	
Transport and Disposal Coord		1	1		Carbon Vapor Unit		1	1	
Field Cost Accountant		1	1		Skid Steer		0	0	
					Vacuum/OT Boxes		22	22	
					9,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	
					Myers (Bean) Pump		1	1	
					Air Compressor		1	1	
					Acid Pump		1	1	

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):

The RM continued processing of operational-H/Safety paperwork, procurements, and status spreadsheets. Continued analysis of ST 1 sludge options developed work outline. Met with Service Center Manager with SWSES to discussed ST 1 options. Worked with T&D Coordinator on disposal of waste. Continued work with Test America on analytical results.

T&D Coordinator continued to work with Lonestar, US Ecology, Veolia, and Clean Harbor on present and future waste streams. Continued work with Test America on analytical results for waste profiling.

The crew continued removal of residual sludge from FT 1004. Material transferred to VB 25229. Pumped water from South Pond to storage frac tank. Opened ST 1 for inspection. Removed oily water and debris from the North, North Containment. Water placed in FT 1001. Debris including ADS hose was placed in OT 25337.

TIBC picked up one load of wastewater from Lonestar Ecology from FT 30335.

OSC Date: Time: RM  Date: 3.26.2015 Time: 0900

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Pump water from rain event removing the water from the South Pond to the Middle Pond. Start acid transfers from drums and totes in Area 2, Groups 6,7,10,11,12,14. Move to Area 1, Area 4, Area 5 and Area 6.

Submit operational plan for ST 1 to Health and Safety and OSC. Update spreadsheet set up for sampling event. Veolia scheduled.