

| | | | | | |
|---|--|--|--|---|--|
| Site Name: Task Order 62 CES Environmental | | Operational Period: Date: 1-13-2015 | | U.S. EPA Region 6 DAILY WORK ORDER | |
| Branch: Federal | | Division/ Group: Response | | Emergency and Rapid Response Service | |

WORK AUTHORIZED:

Continue to pump water on site as necessary depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

| | | | |
|------------------|------------------|-----------------------|------------------------------|
| Site Cercis:# | TXD 008950461 | On-Scene Coordinator: | ERRS Response Manager |
| Contract Number: | EP - S6 - 07 -02 | Gary Moore, USEPA | LeRoy Cassidey, CB&I Federal |
| Task Order: | 062 | Date: 1.13.2015 | Time: 1700 |

| PERSONNEL ON-SITE: | | QTY | Used | Unused | EQUIPMENT ON-SITE: | | QTY | USED | Unused |
|------------------------------|--|-----|------|--------|---------------------------|--|-----|------|--------|
| Response Manager | | 1 | 1 | | Pick -up Truck | | 1 | | |
| Foreman | | 1 | 1 | | Generator | | 1 | | |
| Health and Safety Manager | | 0 | 0 | | Trash Pumps | | 1 | | |
| Truck Driver/Equip Op | | 1 | 1 | | Multiple Gas Monitor | | 0 | | |
| Laborer | | 3 | 3 | | Frac Tank w Liner | | 1 | | |
| PERSONNEL OFF-SITE | | | | | 4,000 PSI Pressure Washer | | 1 | | |
| | | | | | Open Top Roll Off | | 7 | | |
| | | | | | Vacuum Truck Air Mover | | 1 | | |
| | | | | | Carbon Vapor Unit | | 1 | | |
| | | | | | Skid Steer | | 1 | | |
| | | | | | Vacuum Boxes | | 17 | | |
| | | | | | 9,000 lb Overhead Lift | | 1 | | |
| | | | | | Storage Trailer | | 1 | | |
| | | | | | Myers (Bean) Pump | | 1 | | |
| | | | | | Air Compressor | | 1 | | |
| Subcontract Manager | | 1 | 1 | | | | | | |
| Transport and Disposal Coord | | 1 | 1 | | | | | | |
| Field Cost Accountant | | 1 | 1 | | | | | | |


WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):

RM coordinated site activities with the Foreman. He completed the Health/Safety and Operational daily paperwork. He continued discussions with the OSC on operational planning and site activities. He examined the data from the USEPA Houston Lab for the returned samples, additional sample data is needed. Processed vendor invoices.

The crew completed pumping water from the North Pond. They continued to pump water from the middle pond to the storm sewer. Crew removed sludge from S T 8 and N OT 3. Man ways were removed from N OT 3 and N OT 6.

Lonestar LLC sales representative picked up samples of N OT 7, N OT 8, and FT 5180. They will be doing the odor treatment for FT 1004 on site.

T&D Coordinator continued to profile waste streams and work with vendors (especially Veolia) on the existing waste.

| | | | | | |
|-----|-------|-------|--|-----------------|-----------|
| OSC | Date: | Time: | RM:  | Date: 1.13.2015 | Time: 800 |
|-----|-------|-------|--|-----------------|-----------|

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Pump water from the Middle Pond.

Remove remaining sludge from the warehouse bays.

Continue removal of sludge from N OT 6, N OT 5, N OT 3, remove additional hatches.

Continue working on disposal of the USEPA lab samples.