

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-14-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:

Continue to pump water on site as necessary depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Start removal of water, oil, and sludge from the ASTs.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.14.2014 Time:1700	Date: 11.14.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	3	3		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver/Equip Oper	1	1	Air Mover		Multiple Gas Monitor	1	1		
Laborer	4	4			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	2	2		
					Open Top Roll Off	3	3		
PERSONNEL OFF-SITE					Vacuum Truck Air Mover	1	1		
Subcontract Manager	1	1			Carbon Vapor Unit	1	1		
Health and Safety Manager	0	0			Back hoe	1	1		
Transport and Disposal Coord	1	1			Vacuum Boxes	10	10		
Field Cost Accountant	1	1			10,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		


WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-5Pon5):

Crew completed cleaning of RO 620. Debris was removed to the warehouse. Sludge was mixed in the oily soil and place in the OT roll off. OT 25160 is full.

RM coordinated site activities with the Foreman and transport of waters to Ecoserve. He completed the daily paperwork, approved-corrected invoices and purchase orders. He discussed site progress and daily plans with the onsite and offsite OSC. He approved invoices and helped T&D Coordinator with disposal options and procurements. He set up scheduling for transport of waste for next week.

T&D Coordinator continue work on disposal of material contained in the AST's in the North and South Containment and the WWT area. Profile completed for Republic, and worked with RM and OSC on scheduling, profiling and procurement of waste.

H/S completed daily safety paperwork, conducted the site meeting and air monitoring. He completed preparing of the operation guidelines and safety review for the North and South Containment area and tanks.

OSC	Date:	Time:	RM		Date: 11.17.2014	Time: 930
-----	-------	-------	----	--	------------------	-----------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Start removal of water from the North Containment. Remove debris to poly sheeting nearby. Water to FT 5180.

Clean up the work bays.

Start removal of oil from the South AST secondary containment

Continue to remove water from the North Pond to the sanitary sewer and the Middle Pond to the North Pond