Site Name: Operational Period: U.S. EPA Region 6 Task Order 62 CES Environmental Date: 11-17-2014 DAILY WORK ORDER Division/ Federal Branch: Response mergency and Rapid Response Service Group: WORK AUTHORIZED: Continue to pump water on site as necessary depending on rainfall. Continue development of profiles and disposal of sludge, liquids, and solids. Start removal of water, oil, and sludge from the ASTs Site Cerclis:# TXD 008950461 On-Scene Coordinator: ERRS Response Manager Contract Number: EP - S6 - 07 -02 Gary Moore, USEPA LeRoy Cassidey, CB&I Federal Task Order: Date: 11.17.2014 Time:1700 Date: 11.17.2014 Time: 1700 PERSONNEL ON-SITE: QTY Used Unused EQUIPMENT ON-SITE: USED QTY Unused Response Manager 1 1 Pick -up Truck 3 3 1 1 Foreman Generator 1 1 Health and Safety Manager 1 1 Trash Pumps 2 2 Air Truck Driver/Equip Oper 1 1 Multiple Gas Monitor 1 1 Mover Frac Tank w Liner 5 5 Laborer 1 1 4.000 PSI Pressure Washer 1 1 2 4 Man 12 Bottle Breathing Air 2 PERSONNEL OFF-SITE Open Top Roll Off 4 4 Subcontract Manager 1 1 Vacuum Truck Air Mover 1 1 0 0 Health and Safety Manager Carbon Vapor Unit 1 1 Transport and Disposal Coord 1 1 Back hoe 0 0 Field Cost Accountant 1 1 Vacuum Boxes 10 10 10,000 lb Overhead Lift 1 1 Storage Trailer WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary )(Input for day's 1900-5Pon5):

Crew cleaned the North AST containments, debris was moved to one corner. Water, oil, and sludge were removed by vacuum truck and transfer to FT 5180.

RM coordinated site activities with the Foreman. He completed the daily paperwork, approved-corrected invoices and purchase orders. He discussed site progress and daily plans with the onsite OSC. He assisted the T&D Coordinator with disposal options, schedule, and procurements.

T&D Coordinator continue work on disposal of material contained in the AST's in the North and South Containment and the WWT area. She worked with disposal vendors on scheduling, manifest and associated documents. She worked with OSC on the overall waste disposal strategy.

H/S completed daily safety paperwork, conducted the site meeting and air monitoring. He completed preparing of the operation guidelines and safety review for the North and South Containment area and tanks.

OSC

Time:

14.18.2014

Time:700

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Start removal of water from the South Containment. Decant water to FT 1001 and petroleum to FT 1002 or FT 506 depending on OSC direction and T&D Coordinator guidance.

Scrape oily mat from the North Pond Area.

Continue to remove water from the North Pond to the sanitary sewer and the Middle Pond to the North Pond.