

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 11-28-2014	U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

WORK AUTHORIZED:

Continue to pump water on site.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.28.2014	Time: 1700
		Date: 11.28.2014	Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		0	0		Pick -up Truck		1	1	
Foreman		0	0		Generator		1	1	
					Trash Pumps		2	2	
Truck Driver		0	0		Multiple Gas Monitor		0	0	
Laborer		2	2		Frac Tank w Liner		1	1	
					4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE					Open Top Roll Off		4	4	
Subcontract Manager		1	1		Vacuum Truck Air Mover		1	1	
Health and Safety Manager		0	0		Carbon Vapor Unit		1	1	
Transport and Disposal Coord		1	1		Skid Steer		1	1	
Field Cost Accountant		1	1		Vacuum Boxes		10	10	
					10,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-5Pon5):

Crew continued to pump water from the South Pond to the Middle Pond and the Middle Pond to the North Pond. Water was also pumped from the North Pond to the Sanitary Sewer.

OSC	Date:	Time:	RM	Date: 12.2.2014	Time: 930
-----	-------	-------	----	-----------------	-----------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Continue to remove water from the Middle Pond to the North Pond and the North Pond to the sanitary sewer.

Prepare South Containment for removal of water from South T 5.

Clean up former Shed area for drum/tote staging.