

| | | | | | |
|--|--|--|--|---|--|
| Site Name: Task Order 62 CES Environmental | | Operational Period: Date: 12-10-2014 | | U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service | |
| Branch: Federal | | Division/Group: Response | | | |

WORK AUTHORIZED:
 Continue to pump water on site as necessary depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue removal of water, oil, and sludge, from the ASTs and Frac Tanks.

| | | | |
|------------------|------------------|-----------------------|------------------------------|
| Site Cerclis:# | TXD 008950461 | On-Scene Coordinator: | ERRS Response Manager |
| Contract Number: | EP - S6 - 07 -02 | Gary Moore, USEPA | LeRoy Cassidey, CB&I Federal |
| Task Order: | 062 | Date: 12.10.2014 | Time: 1700 |

| PERSONNEL ON-SITE: | | QTY | Used | Unused | EQUIPMENT ON-SITE: | | QTY | USED | Unused |
|------------------------------|---|-----|------|-----------------------------------|---------------------------|----|-----|------|--------|
| Response Manager | 1 | 1 | | | Pick -up Truck | 3 | 3 | | |
| Foreman | 1 | 1 | | | Generator | 1 | 1 | | |
| Health and Safety Manager | 1 | 1 | | | Trash Pumps | 1 | 1 | | |
| Truck Driver/Equip Op | 1 | 1 | | Air Mover/Overhead Reach Forklift | Multiple Gas Monitor | 0 | 0 | | |
| Laborer | 3 | 3 | | | Frac Tank w Liner | 1 | 1 | | |
| PERSONNEL OFF-SITE | | | | | 4,000 PSI Pressure Washer | 1 | 1 | | |
| | | | | | Open Top Roll Off | 6 | 6 | | |
| Subcontract Manager | 1 | 1 | | | Vacuum Truck Air Mover | 1 | 1 | | |
| Transport and Disposal Coord | 1 | 1 | | | Carbon Vapor Unit | 1 | 1 | | |
| Field Cost Accountant | 1 | 1 | | | Skid Steer | 1 | 1 | | |
| | | | | | Vacuum Boxes | 10 | 10 | | |
| | | | | | 10,000 lb Overhead Lift | 1 | 1 | | |
| | | | | | Storage Trailer | 1 | 1 | | |

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary) (Input for day's 1900-5Pon5):*

The crew continued to scrape the oily/mud residue from the North Pond Area and dry it out on poly sheeting. Material was loaded into OT 25160 and OT 25480. The crew did additional cleaning to the large sump in the North Pond area.

Three loads of oily water were transported to Lonestar Ecology LLC and one load to EcoServe via Lonestar. FT 33529 emptied.

Health and Safety Office reviewed plan for the confined space in the North Pond Area. He reviewed SWSES and overall site safety. He asked for a modification to the ladder accessing the frac tanks.

T&D Coordinator completed additional waste profiles for Lonestar Ecology LLC. Continue work with OSC and RM on materials contained in the AST's and WWT. She worked with disposal vendors on waste approvals, profiles, and disposal of waste in AST Tanks.

RM coordinated site activities with the Foreman. He discussed site progress and daily plans with the onsite OSC. He completed daily paperwork with Health/Safety and Operations. He continued discussions with OSC and T&D Coordinator on the remaining site waste including drums and totes.

| | | | | | |
|-----|-------|-------|----|------------------|-----------|
| OSC | Date: | Time: | RM | Date: 12.11.2014 | Time: 930 |
|-----|-------|-------|----|------------------|-----------|

Next OPERATIONAL PERIOD *(administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):*

The crew will continue to stage empty totes and drums. They will continue to remove the oil and mud from the North Pond area and load it into the open top roll offs. They will start pressure washing the oily areas in the North Pond area.

Three trucks in rotation scheduled for the Dana Frac tanks material with Lonestar Ecology LLC .

Continue working with START on drum/tote sampling event in January and OT containers tomorrow.