

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 12-29-2014	U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

WORK AUTHORIZED:

Continue to pump water on site as necessary depending on rainfall.


Continue development of profiles and disposal of sludge, liquids, and solids.

Site Cerclis:# TXD 008950461	On-Scene Coordinator: ERRS Response Manager
Contract Number: EP - S6 - 07 -02	Gary Moore, USEPA LeRoy Cassidey, CB&I Federal
Task Order: 062	Date: 12.30.2014 Time:1700 Date: 12.30.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager					Pick -up Truck		1	1	
Foreman					Generator		1	1	
Health and Safety Manager					Trash Pumps		3	3	
Truck Driver/Equip Op					Multiple Gas Monitor		0	0	
Laborer	2	2			Frac Tank w Liner		1	1	
PERSONNEL OFF-SITE					4,000 PSI Pressure Washer		0	0	
					Open Top Roll Off		6	6	
					Vacuum Truck Air Mover		1	1	
					Carbon Vapor Unit		1	1	
					Skid Steer		1	1	
					Vacuum Boxes		10	10	
					10,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	
Subcontract Manager					Myers (Bean) Pump		0	0	
Transport and Disposal Coord									
Field Cost Accountant									

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):

Crew started pumping water from the North Pond to the Sanitary Sewer and Storm Sewer. Water was too high to lift gate. Crew continued to pump the middle pump to the Storm Sewer.

OSC	Date:	Time:	RM 	Date: 12.30.2014	Time: 930
-----	-------	-------	---	------------------	-----------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Two man crew set up to removal water, as needed, due to rain events.