


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 12-31-2014		U.S. EPA Region 6 DAILY WORK ORDER	
Branch: Federal		Division/ Group: Response		Emergency and Rapid Response Service	
WORK AUTHORIZED:					
Continue to pump water on site as necessary depending on rainfall.					
Continue development of profiles and disposal of sludge, liquids, and solids.					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 1.2.2015 Time:1700		Date: 1.2.2015 Time: 1700	
PERSONNEL ON-SITE:		QTY		EQUIPMENT ON-SITE:	
		Used Unused		QTY USED Unused	
Response Manager				Pick -up Truck 1 1	
Foreman				Generator 1 1	
Health and Safety Manager				Trash Pumps 3 3	
Truck Driver/Equip Op				Multiple Gas Monitor 0 0	
Laborer 2		2		Frac Tank w Liner 1 1	
				4,000 PSI Pressure Washer 0 0	
PERSONNEL OFF-SITE				Open Top Roll Off 6 6	
Subcontract Manager				Vacuum Truck Air Mover 1 1	
Transport and Disposal Coord				Carbon Vapor Unit 1 1	
Field Cost Accountant				Skid Steer 1 1	
				Vacuum Boxes 10 10	
				10,000 lb Overhead Lift 1 1	
				Storage Trailer 1 1	
				Myers (Bean) Pump 0 0	
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):					
Crew continued pumping water from the Middle Pond to the Storm Sewer and started pumping water from the South Pond to the Middle Pond.					
OSC		Date: Time:		RM  Date: 1.5.2015 Time:930	
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
RM mobilization on January 4 th . On January 5 th a small crew will start site set up and continue to pump water. Foreman will pick up the Vacuum Truck Air Mover.					