Site Name:	Operation	al Period:			1	S EDA	Pagion 6	
Task Order 62 CES Environmental		Date:	2-4-2015			U.S. EPA Region 6 DAILY WORK ORDER		
Branch: Federal		Division/ Group:	Respons	Response		Section 1997 Section 1997		se Service
WORK AUTHORIZED:								
Continue to pump water on si	te as neo	cessary, d	epending of	on rainfall.				
Continue development of prof	files and	disposal o	of sludge, li	iquids, and solids.				
Continue removal of water, oi								
Site Cerclis:# TXD 008	On-Scene Coordinator:			ERRS Response Manager				
Contract Number: EP - S6 - 07 -02 Gary Moore, USEPA				A	LeRoy Cassidey, CB&I Federal			
Task Order: 062		Date: 2.4.2			Date: 2.4.2015 Time: 1700		0	
PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON- SITE:		QTY	USED	Unused
Response Manager	1	1		Pick -up T	ruck	2	2	
Foreman	1	1		Gene	rator	1	1	
Health and Safety Manager	0	0		Trash Pu	mps	0	0	
Truck Driver/Equip Op	1	1			PID	1	1	
Laborer	2	2		Frac Tank w l	10970	1	1	
	2	2		4,000 PSI Pres			-	
					sher	1	1	
PERSONNEL OFF-SITE				Open Top Ro	II Off	8	8	
Subcontract Manager	1	1		Vacuum Truck Air M	over	1	1	
Transport and Disposal Coord	1	1		Carbon Vapor	Unit	1	1	
Field Cost Accountant	1	1		Skid S	Steer	1	1	
				Vacuum B	oxes	22	22	
				9,000 lb Overhead	d Lift	1	1	
				Storage Tr	railer	1	1	
				Myers (Bean) P	ump	1	1	
				Air Compre	essor	1	1	
WORK ACCOMPLISHED / A	MENDM	ENTS (pro	oblem areas.	general comments summar	v )(Input for	dav's 1. 90	0-5Pon5):	
The RM coordinated site activoperational daily paperwork. categorization data. Labeled	vities with He conti , packag	n the Fore nued disc ed and sh	man, proceussions wi ipped sam	essed invoices, and co th the OSC on operation ple of FT 215012 to Te	mpleted to onal plann est Americ	ne health ing and t a.	/safety an the field	
The T&D Coordinator working approval for N OT 8 sludge at					o. Sne co	munues	to work or	a waste
The Subcontract Administrate					e tomorro	w. He c	ompleted t	he
change order for Lonestar Ec							opiotou	
The crew completed removal Liquids. Removed water from	of sludge the Sou	e from S T	Γ 5 and sta nment.	rted removal on S T 8.	Started t	agging C	Group 2 Ne	eutral
Final WWT load of wastewate Rental staged vacuum boxes	er from T	n was		osed at EcoServe via I	onestar E	cology l	LC. Dyna	amic
The stage of the s	Date:							
osc	Time: RM		RM	Date: 2.4.2015 Time: 1100				
					0			
Next OPERATIONAL PERIO	D (admini	istrative, tac	tical / resourc	e status changes, special ins	structions, H	&S)(Input	for next DWC	)):
Continue the removal of slud	ge from S	S T 8. Tag	drums an	d totes by group. Clea	r warehou	se trenc	h.	
Start preparation for treatmer	nt of FT 1	004.						