Site Name: Task Order 62 CES Environmental Branch: Federal		Operational Period:			U.S. EPA Region			Region 6
		Date:	3-27-2015		mergency	DAILY WORK ORDER		
		Division/ Group:	Respons	e n		and Rap	id Respon	se Service
WORK AUTHORIZED:								
Continue to pump water on sit	e as ne	cessary, o	depending o	n rainfall.				
Continue development of profi								
Continue removal of water, oil	, sludge							
Site Cerclis:# TXD 008950461		On-Scene Coordinator:			ERRS Response Manager			
Contract Number: EP - S6	- 07 -02	Gary Moore, USEPA		A	LeRoy Cassidey, CB&I Federal			
Surface Control of the Control of th		Date: 3.27.2015 Time:1700			Date: 3.27.2015 Time: 1700			
PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON- SITE:		QTY	USED	Unused
Response Manager	1	1		Pick –up Tru	uck	2	2	
Foreman	1	1		Genera	ator	1	1	
	0	0		Trash Pumps		2	2	
Truck Driver/Equip Op	0	0		Utility Trailer		0	0	
Laborer	3	3		Frac Tank w Liner		1	1	
Health and Safety Manager	0	0		4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE				Open Top Roll	-1-11-1	8	8	
Subcontract Manager	1	1		Vacuum Truck Air Mover		1	1	
Transport and Disposal Coord	1	1		Carbon Vapor L	Jnit	1	1	
Field Cost Accountant	1	1		Skid St	eer	0	0	7
				Vacuum/OT Box	xes	22	22	
				9,000 lb Overhead	Lift	1	1	
				Storage Tra	iler	1	1	
				Myers (Bean) Pu	mp	1	1	
				Air Compres	sor	1	1	
				Acid Pu		1	1	
WORK ACCOMPLISHED / A	MENDN	IENTS (pr	oblem areas.	general comments, summary	)(Input for	day's 1. 90	0-5Pon5):	
The RM continued processing Continued analysis of ST 1 sluprovided technical advice. Wo	of oper udge op orked wi	ational-Hations, con th T&D C	/Safety pape npleted SOV oordinator o	erwork, procurements, in Wand Zero Requisition on disposal of waste.	nvoices, for air nit	and state obler. Tr	us spreads acked aci	d transfer
T&D Coordinator continued to streams.	work w	ith Lones	tar, US Ecol	logy, Veolia, and Clean	Harbor o	n preser	nt and futu	re waste
Crew completed acid transfers removal of the final load from								on
Final load removed from FT 3 totes for fuel blending at Ashg					epacked	a portion	of the loa	ad into six
osc	Date:	,	Time:	RMS Cox	O D	ate: 3.30.	2015 т	ime:1330
	-11-				-			

Continue with base transfers Groups 13,15,16,17,18,19,20 in all areas. Start Acid Transfers from Poly Tanks.

Review operational plan for ST 1 with Health and Safety. Continue to update spreadsheets during transfers, set up for sampling event.