


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 4-14-2015		<b>U.S. EPA Region 6</b>	
Branch: Federal		Division/ Group: Response		<b>DAILY WORK ORDER</b>	
Emergency and Rapid Response Service					
<b>WORK AUTHORIZED:</b>					
Continue to pump water on site as necessary, depending on rainfall.					
Continue development of profiles and disposal of sludge, liquids, and solids.					
Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.					
Site Cercles:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 4.14.2015 Time:1700		Date: 4.14.2015 Time: 1700	
<b>PERSONNEL ON-SITE:</b>		QTY		<b>EQUIPMENT ON-SITE:</b>	
		Used Unused		QTY USED Unused	
Response Manager	1	1		Pick -up Truck	2 2
Foreman	1	1		Generator	2 2
	0	0		Trash Pumps	2 2
Truck Driver/Equip Op	1	1		Utility Trailer	0 0
Laborer	2	2		Frac Tank w Liner	1 1
Health and Safety Manager	0	0		4,000 PSI Pressure Washer	1 1
<b>PERSONNEL OFF-SITE</b>				Open Top Roll Off	8 8
Subcontract Manager	1	1		Vacuum Truck Air Mover	1 1
Transport and Disposal Coord	1	1		Carbon Vapor Unit	1 1
Field Cost Accountant	1	1		Skid Steer	0 0
				Vacuum/OT Boxes	22 22
				9,000 lb Overhead Lift	1 1
				Storage Trailer	1 1
				Myers (Bean) Pump	1 1
				Air Compressor	1 1
				Acid Pump	1 1
<b>WORK ACCOMPLISHED / AMENDMENTS</b> (problem areas, general comments, summary )(Input for day's 1, 900-5Pon5):					
The RM continued processing of operational-H/Safety paperwork, procurements, invoices, and status/projection spreadsheets. Scheduled two loads for transportation and disposal by Republic Services.					
T&D Coordinator continued to work/profile waste with Lonestar, US Ecology, Veolia, and Clean Harbor. Continue to work with Test America on the waste stream analytical reports and detection limits issues. Continue to work with CB&I on TCEQ proposal for Clean Harbors.					
The crew set up and pumped water from the South pond to the Middle pond and the Middle pond to the North sump. Crew continued removal of sludge from ST 1, 21 drums total. Crew continued to cut drums and totes. Pumped out the South Containment after rain event.					
Subcontract Manager submitted FT1004 change order to TIBM, change order to Texas Waste for additional funding for the portalets and wash station.					
OSC	Date:	Time:	RM	Date: 4.14.2015	Time:0800
					
<b>Next OPERATIONAL PERIOD</b> (administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):					
Crew will pump water as needed from the Middle and South Ponds. Continue removal of sludge from ST 1. Check OT containers for transport tomorrow.					
US Ecology boxes OT 25319 and OT 25134 set up for pick up. Republic Services boxes OT 25480 VB and VB 25146. Additional VB 2564 to Veolia.					