

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 4-10-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			

WORK AUTHORIZED:
 Continue to pump water on site as necessary, depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cerclis:# TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number: EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order: 062	Date: 4.10.2015 Time: 1700	Date: 4.10.2015 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick -up Truck	2	2		
Foreman	1	1			Generator	2	2		
	0	0			Trash Pumps	1	1		
Truck Driver/Equip Op	1	1			Utility Trailer	1	1		
Laborer	2	2			Frac Tank w Liner	1	1		
Health and Safety Manager	0	0			4,000 PSI Pressure Washer	1	1		
PERSONNEL OFF-SITE					Open Top Roll Off	8	8		
Subcontract Manager	1	1			Vacuum Truck Air Mover	1	1		
Transport and Disposal Coord	1	1			Carbon Vapor Unit	1	1		
Field Cost Accountant	1	1			Skid Steer	1	1		
					Vacuum/OT Boxes	22	22		
					9,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		
					Myers (Bean) Pump	1	1		
					Air Compressor	1	1		
					Acid Pump	1	1		

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):
 The RM continued processing of operational-H/Safety paperwork, procurements, invoices, and status spreadsheets. Continued work on setting up ST 1 and FT 1004 activities. Worked with crew on consolidation of stray drums by group. Continued with cost projections.
 T&D Coordinator continued to work with Lonestar, US Ecology, Veolia, and Clean Harbor on present and future waste streams. Worked with RM and OSC on disposal of the remaining waste streams. Helped with cost projections.
 The crew cut up empty drums and totes for disposal and processed rinsates through the appropriate waste stream. Crew set up for upcoming rain event.

OSC	Date: 4/13/15	Time: 1151	RM	Date: 4.13.2015	Time: 0900
-----	---------------	------------	----	-----------------	------------

Next OPERATIONAL PERIOD (administrative, tactical / status changes, special instructions, H&S) (Input for next DWO):
 Crew will pump water from the middle pond to the North Sump, prepare the South Containment for ST 1 removal operations and start sludge removal.
 Continue to set up for removal of material from ST 1 including confined space entries. Manage procurement for FT 1004 cleaning through review processes. Continue cost projections for April and May.