

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 4-2-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			

WORK AUTHORIZED:

Continue to pump water on site as necessary, depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cercles:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 4.2.2015	Time: 1700



PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick-up Truck		2	2	
Foreman		1	1		Generator		1	1	
		0	0		Trash Pumps		0	0	
Truck Driver/Equip Op		1	1		Utility Trailer		1	1	
Laborer		2	2		Frac Tank w Liner		1	1	
Health and Safety Manager		0	0		4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE					Open Top Roll Off		8	8	
Subcontract Manager		1	1		Vacuum Truck Air Mover		1	1	
Transport and Disposal Coord		1	1		Carbon Vapor Unit		1	1	
Field Cost Accountant		1	1		Skid Steer		1	1	
					Vacuum/OT Boxes		22	22	
					9,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	
					Myers (Bean) Pump		1	1	
					Air Compressor		1	1	
					Acid Pump		1	1	

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):

The RM continued processing of operational-H/Safety paperwork, procurements, invoices, and status spreadsheets. Set up sampling event with Test America. Worked with T&D Coordinator on disposal of remaining waste streams and SWSES/CB&I Federal Services Safety Departments on ST1 AHA/JSA development.

T&D Coordinator continued to work with Lonestar, US Ecology, Veolia, and Clean Harbor on present and future waste streams. Worked with RM and Chemist on disposal of remaining waste streams. Continued development of proposal outline for CB&I/TCEQ.

Crew transferred Group 9, 11 materials into FT 1001 Moved water back from FT 5180 to FT 1004. Removed remaining waste from RO 2 transferred into FT 1001. Continued cutting up ADS Hose placed into OT 25337. Transferred supersack material OT 25563.

OSC		Date:	4/7/15	Time:	1018	RM		Date:	4.7.2015	Time:	0930
-----	---	-------	--------	-------	------	----	--	-------	----------	-------	------

Next OPERATIONAL PERIOD (administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):

Continue to stage items for final disposal or consolidation. Collect/dispose of ADS hose. Pick up all remaining containers, samples and waste and place them in the appropriate areas. Veolia load out scheduled VBDW 25196, Republic boxes VB 25203, VB 25315, VB25146. Prepare South Containment for Acid Transfer ST 1.

Review AHA/(JSA) from SWSES for ST 1 with Health and Safety. Update spreadsheet on remaining waste. Complete full inventory of waste.

Consolidate remaining containers into appropriate containers for sampling and disposal (roll-off, vac boxes) by air mover and skidsteer.