

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 2-20-2015	U.S. EPA Region 6 <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response	

**WORK AUTHORIZED:**

Continue to pump water on site as necessary, depending on rainfall.  
Continue development of profiles and disposal of sludge, liquids, and solids.  
Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cercis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 2.20.2015	Time: 1700



PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick-up Truck		3	3	
Foreman		1	1		Generator		1	1	
		0	0		Trash Pumps		0	0	
Truck Driver/Equip Op		1	1		PID		1	1	
Laborer		3	3		Frac Tank w Liner		1	1	
Health and Safety Manager		0	0		4,000 PSI Pressure Washer		1	1	
					Open Top Roll Off		8	8	
<b>PERSONNEL OFF-SITE</b>					Vacuum Truck Air Mover		1	1	
Subcontract Manager		1	1		Carbon Vapor Unit		1	1	
Transport and Disposal Coord		1	1		Skid Steer		1	1	
Field Cost Accountant		1	1		Vacuum Boxes		25	25	
					9,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	
					Myers (Bean) Pump		1	1	
					Air Compressor		1	1	

**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):

The RM discussed the remaining tank waste and the drums/totes bulking schemes with the OSC, T&D Coordinator, and Foreman. Continued to processed invoices, operational-H/Safety paperwork and update status spreadsheets. Continue to provide information to CB&I for their TCEQ proposal modifications.

T&D Coordinator continued developed of sampling/bulking schemes, scheduling for transportation and disposal of totes, drums, and small container waste. Continue discussion on remaining waste with the OSC and RM.

Crew continued sludge removal from the WWT Tanks T10, T11, T13 and T 12. Crew secured site for weekend

OSC		Date:	2/23/15	Time:	1254	RM		Date:	2.23.2015	Time:	0830
-----	---	-------	---------	-------	------	----	--	-------	-----------	-------	------

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Clean Frac Tank FT 1001, FT 5180.

Start removal of water and sludge from PT 4. Break/drain lines in WWT area.