

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-17-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			

WORK AUTHORIZED:

Continue to pump water on site as necessary depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Start removal of water, oil, and sludge from the ASTs

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.17.2014 Time:1700	Date: 11.17.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick-up Truck	3	3		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver/Equip Oper	1	1		Air Mover	Multiple Gas Monitor	1	1		
Laborer	5	5			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	2	2		
					Open Top Roll Off	4	4		
					Vacuum Truck Air Mover	1	1		
					Carbon Vapor Unit	1	1		
					Back hoe	0	0		
					Vacuum Boxes	10	10		
					10,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		

PERSONNEL OFF-SITE		QTY	Used	Unused
Subcontract Manager	1	1		
Health and Safety Manager	0	0		
Transport and Disposal Coord	1	1		
Field Cost Accountant	1	1		



WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1900-5Pon5):

Crew cleaned the North AST containments, debris was moved to one corner. Water, oil, and sludge were removed by vacuum truck and transfer to FT 5180.

RM coordinated site activities with the Foreman. He completed the daily paperwork, approved-corrected invoices and purchase orders. He discussed site progress and daily plans with the onsite OSC. He assisted the T&D Coordinator with disposal options, schedule, and procurements.

T&D Coordinator continue work on disposal of material contained in the AST's in the North and South Containment and the WWT area. She worked with disposal vendors on scheduling, manifest, and associated documents. She worked with OSC on the overall waste disposal strategy.

H/S completed daily safety paperwork, conducted the site meeting and air monitoring. He completed preparing of the operation guidelines and safety review for the North and South Containment area and tanks.

OSC		Date:	11/18/14	Time:	0820	RM		Date:	11.18.2014	Time:	700
-----	---	-------	----------	-------	------	----	--	-------	------------	-------	-----

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Start removal of water from the South Containment. Decant water to FT 1001 and petroleum to ~~FT 1002~~ or FT 506 depending on OSC direction and T&D Coordinator guidance.

Scrape oily mat from the North Pond Area.

Continue to remove water from the North Pond to the sanitary sewer and the Middle Pond to the North Pond.