

Site Name: Task Order 62 CES Environmental	Operational Period: Date: 12-31-2014	U.S. EPA Region 6 <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal	Division/ Group: Response	

**WORK AUTHORIZED:**



Continue to pump water on site as necessary depending on rainfall.  
Continue development of profiles and disposal of sludge, liquids, and solids.

Site Cerclis:# TXD 008950461	On-Scene Coordinator: Gary Moore, USEPA	ERRS Response Manager LeRoy Cassidey, CB&I Federal
Contract Number: EP - S6 - 07 -02	Date: 1.2.2015	Date: 1.2.2015
Task Order: 062	Time: 1700	Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager					Pick -up Truck		1	1	
Foreman					Generator		1	1	
Health and Safety Manager					Trash Pumps		3	3	
Truck Driver/Equip Op					Multiple Gas Monitor		0	0	
Laborer	2	2			Frac Tank w Liner		1	1	
<b>PERSONNEL OFF-SITE</b>					4,000 PSI Pressure Washer		0	0	
					Open Top Roll Off		6	6	
					Vacuum Truck Air Mover		1	1	
					Carbon Vapor Unit		1	1	
					Skid Steer		1	1	
					Vacuum Boxes		10	10	
					10,000 lb Overhead Lift		1	1	
Subcontract Manager					Storage Trailer		1	1	
Transport and Disposal Coord					Myers (Bean) Pump		0	0	
Field Cost Accountant									

**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary )(Input for day's 1, 900-5Pon5):

Crew continued pumping water from the Middle Pond to the Storm Sewer and started pumping water from the South Pond to the Middle Pond.

OSC 	Date: 1/5/15	Time: 1800	RM 	Date: 1.5.2015	Time: 930
---	--------------	------------	---	----------------	-----------

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

RM mobilization on January 4<sup>th</sup>. On January 5<sup>th</sup> a small crew will start site set up and continue to pump water. Foreman will pick up the Vacuum Truck Air Mover.