



<b>Site Name:</b> Task Order 62 CES Environmental		<b>Operational Period:</b> Date: 12-19-2014		<b>U.S. EPA Region 6</b>							
<b>Branch:</b> Federal		<b>Division/Group:</b> Response		<b>DAILY WORK ORDER</b>							
<b>Emergency and Rapid Response Service</b>											
<b>WORK AUTHORIZED:</b>											
Continue to pump water on site as necessary depending on rainfall.											
Continue development of profiles and disposal of sludge, liquids, and solids.											
Continue removal of water, oil, and sludge, from the ASTs and Frac Tanks.											
<b>Site Cerclis:#</b> TXD 008950461		<b>On-Scene Coordinator:</b>		<b>ERRS Response Manager</b>							
<b>Contract Number:</b> EP - S6 - 07 -02		<b>Gary Moore, USEPA</b>		<b>LeRoy Cassidey, CB&amp;I Federal</b>							
<b>Task Order:</b> 062		<b>Date:</b> 12.21.2014 <b>Time:</b> 1700		<b>Date:</b> 12.21.2014 <b>Time:</b> 1700							
<b>PERSONNEL ON-SITE:</b>		<b>QTY</b>	<b>Used</b>	<b>Unused</b>	<b>EQUIPMENT ON-SITE:</b>	<b>QTY</b>	<b>USED</b>	<b>Unused</b>			
Response Manager	1	1			Pick-up Truck	1	1				
Foreman	1	1			Generator	1	1				
Health and Safety Manager					Trash Pumps	2	2				
Truck Driver/Equip Op					Multiple Gas Monitor	0	0				
Laborer	2	2			Frac Tank w Liner	1	1				
<b>PERSONNEL OFF-SITE</b>					4,000 PSI Pressure Washer	0	0				
Subcontract Manager	1	1			Open Top Roll Off	6	6				
Transport and Disposal Coord	1	1			Vacuum Truck Air Mover	1	1				
Field Cost Accountant	1	1			Carbon Vapor Unit	1	1				
					Skid Steer	1	1				
					Vacuum Boxes	10	10				
					10,000 lb Overhead Lift	1	1				
					Storage Trailer	1	1				
					Myers (Bean) Pump	0	0				
<b>WORK ACCOMPLISHED / AMENDMENTS</b> (problem areas, general comments, summary )(Input for day's 1900-5Pon5):											
The crew continued to pump water from the Middle Pond to the North Pond. Foreman picked up the Vacuum Truck Air Mover from TIBM, to skim oil from the South Containment. Oil discharged into S T8. Crew added boom and returned the Vacuum Truck to TIBM for cleaning and finally back to Vacuum Truck Rental.											
RM coordinated shut down of site for the holidays.. He coordinated the vacuum truck cleaning services. He completed daily paperwork with Health/Safety and Operations. He continued discussions with OSC, START on the remaining site waste and debris and planned January Operations.											
T&D Coordinator continues to work with vendors on final disposal options for material in the ASTs. She continues to track the VB at Veolia Environmental Services.											
OSC 		Date: 1/5/15		Time: 1740		RM 		Date: 12.22.2014		Time: 930	
<b>Next OPERATIONAL PERIOD</b> (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):											
Two man crew set up to removal water as needed due to rain events.											