Site Name:	Operational Period:				11	5 ED4			
Task Order 62 CES Environmental		Date:	ate: 12-3-2014					Region 6	
Branch: Federal	ranch: Federal		on/ Response	9	merge	DAILY WORK ORDER mergency and Rapid Response Service			
WORK AUTHORIZED:		Group:							
Continue to pump water on si	te as ne	cessar	y depending on	rainfall.					
Continue development of prof	files and	dispos	sal of sludge, liq	uids, and solids.					
Start removal of water, oil, an	d sludge	from t	the ASTs.			AND DESCRIPTION OF THE PROPERTY OF THE PROPERT	>:		
		On-Scene Coordinator:			ERRS Response Manager				
Contract Number: EP – S6 - 07 -02			The same of the sa		LeRoy Cassidey, CB&I Federal				
Task Order: 062		Date: 1	12.3.2014	Time:1700	Date: 12.3.2014 Time: 1700				
PERSONNEL ON-SITE: QTY		Used Unused		EQUIPMENT ON- SITE:		QTY	USED	Unused	
Response Manager	1	1		Pick –up Tr	ruck	2	2		
Foreman	1	1		Generator Trash Pumps Multiple Gas Monitor		1	1		
						2	2		
			Air						
Truck Driver/Equip Op	1	1	Mover/Overhead Reach			0	0		
Laborer	3	3		Frac Tank w Liner		1	1		
				4,000 PSI Press Was		1	1		
PERSONNEL OFF-SITE	1	Martin de la companya		Open Top Roll Off		6	6		
Subcontract Manager	1	1		Vacuum Truck Air Mover		1	1		
Health and Safety Manager	0	0		Carbon Vapor Unit		1	1		
Transport and Disposal Coord	1	1		Skid Steer		1	1		
Field Cost Accountant	1	1		Vacuum Boxes		10	10		
				10,000 lb Overhead	Lift	1	1	N	
				Storage Tra	ailer	1	1		
WORK ACCOMPLISHED / AI	MENDM	ENTS	(problem areas, ge	neral comments, summary)(Input i	for day's 1900-5	iPon5):		
Crew completed pumping wate o scrape the North Pond Area	er from t	he Nor	th Pond to the S	Sanitary Sewer from the				v started	
ndividual H2S monitor were of the truck was transported to Tessel was picked up and tran Containment and placed it into	TIBM for sported to	cleanir to TIBN	ng. Crew starte	ed cleanup around the	Form	er Shed Area	a. Vacuu	m Box	
Manifest received for US Ecolo he North and South Containm	ogy. T&I	D Coor the W	dinator continue	e work on disposal of	materi	ial contained	in the As	ST's in	
RM coordinated site activities of DSC. He completed daily paper processing and new proces	with the perwork v	Forema	an. He discusse						
osc Marin Falmi	Date:		Time: RI	MS Cou	E	Date: 12.2.2	014	Time:930	
		l					ACTUAL CONTRACTOR OF THE CONTRACTOR OF T		
		Annual Control of the							

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Remove water/oil from the South Containment. ST5 set up for transport and disposal at EcoServe via Lonestar Ecology LLC.

Clean up the Former shed area for drum/tote staging. Continue work on the South Containment removing oil/water to FT 1001. Remove the contaminated sand from working bay and place in a separate open top roll off.