

From: [Delgado, Paige](#)
To: [Moore, Gary](#)
Cc: [Martin, John](#); [Lara, Alex](#)
Subject: RE: FJ Doyle Removal Chronology (DRAFT) - November 18
Date: Monday, November 19, 2018 4:08:26 PM

November 19, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating FJD03-07E (6 in) and FJD03-8W and FJD03-8N (24 in). Team 2 loaded non-TSCA PCB contaminated soil into transportation trucks for disposal. A total of 12 loads/trucks were loaded and delivered their loads to the Maloy Landfill. An additional 4 trucks were pre-loaded with soil for delivery to the landfill on November 20, 2018. START collected confirmation soil samples from grids EAS04, EAS05, FJD05-04A, FJD02-08, FJD03-07, FJD03-05, FJD03-04, FJD03-02 and FJD03-08 and submitted the samples for laboratory analysis. Analytical data for the backfill soil indicated no contamination over regional screening levels. Personnel On-site: 1 EPA, 1 START, 10 ERRS

From: Delgado, Paige
Sent: Saturday, November 17, 2018 4:38 PM
To: Moore, Gary <moore.gary@epa.gov>
Cc: Martin, John <martin.john@epa.gov>
Subject: RE: FJ Doyle Removal Chronology (DRAFT) - November 16 & 17

November 16, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating EAS04 (12 in), FJD06-01 (12 in), and FJD05-04A (12 in). Team 2 continued excavation activities in FJD03-07 (6 in), FJD03-05 (6 in), FJD03-02 (24 in), and FJD03-04 (24"). The team continued segregation and stockpiling of waste materials. Representative of TCEQ and City Councilman, Darrel Grintz came by the site to observe cleanup activities and spoke with the OSC. Personnel On-site: 2 EPA, 1 START, 10 ERRS

November 17, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating EAS05 (12 in), and FJD06-01 (12 in). Team 2 continued excavation activities in FJD03-07 (6 in) and FJD03-08 (24 in). Team 2 also supported Team 1 in movement/stockpiling of excavated soil and laying rock path for transportation and disposal vehicles. The team secured the site and waste piles by covering with plastic sheeting and erosion control (straw waddles). Personnel On-site: 1 EPA, 1 START, 10 ERRS

From: Moore, Gary
Sent: Thursday, November 15, 2018 9:49 AM
To: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Webster, Susan <webster.susan@epa.gov>
Cc: Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: FJ Doyle Removal Chronology (DRAFT)

All:

This is our timeline of activities to date (draft) to give you an idea of where we are at. As you know, our schedule is M-Sat 7:00 – 5:30 (10 hr days). Our last day of full work will be 11/20 and the team will demobe on 11/21 to home. We will remobe on 11/26 and resume work on 11/27 and work until 12/21 and demobe on 12/22 with remobe on 1/2/19 and resume work on 1/3/19.

Thanks

Gary Moore

Gary W. Moore (6SF-ER)
Federal On-Scene Coordinator
U.S EPA Region 6
1445 Ross Ave, Suite 1200
Dallas, TX 75202-2733
Cell: 214.789.1627
moore.gary@epa.gov