From: <u>Lara, Alex</u>

To: <u>Delgado, Paige</u>; <u>Moore, Gary</u>

Cc: Martin, John

Subject: RE: FJ Doyle Removal Chronology (DRAFT) - November 18

Date: Monday, November 19, 2018 4:44:31 PM

Update, 13 trucks made it to the landfill and 4 trucks are pre-loaded.

Alejandro Lara Jr.

Project Scientist - START Team

From: Delgado, Paige [mailto:Delgado.Paige@epa.gov]

Sent: Monday, November 19, 2018 4:08 PM **To:** Moore, Gary < Moore. Gary@epa.gov>

Cc: Martin, John <martin.john@epa.gov>; Lara, Alex <Alex.Lara@WestonSolutions.com>

Subject: RE: FJ Doyle Removal Chronology (DRAFT) - November 18

** External Email **

November 19, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating FJD03-07E (6 in) and FJD03-8W and FJD03-8N (24 in). Team 2 loaded non-TSCA PCB contaminated soil into transportation trucks for disposal. A total of 12 loads/trucks were loaded and delivered their loads to the Maloy Landfill. An additional 4 trucks were pre-loaded with soil for delivery to the landfill on November 20, 2018. START collected confirmation soil samples from grids EAS04, EAS05, FJD05-04A, FJD02-08, FJD03-07, FJD03-05, FJD03-04, FJD03-02 and FJD03-08 and submitted the samples for laboratory analysis. Analytical data for the backfill soil indicated no contamination over regional screening levels. Personnel On-site: 1 EPA, 1 START, 10 ERRS

From: Delgado, Paige

Sent: Saturday, November 17, 2018 4:38 PM **To:** Moore, Gary <<u>moore.gary@epa.gov</u>> **Cc:** Martin, John <<u>martin.john@epa.gov</u>>

Subject: RE: FJ Doyle Removal Chronology (DRAFT) - November 16 & 17

November 16, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating EASO4 (12 in), FJD06-01 (12 in), and FJD05-04A (12 in). Team 2 continued excavation activities in FJD03-07 (6 in), FJD03-05 (6 in), FJD03-02 (24 in), and FJD03-04 (24"). The team continued segregation and stockpiling of waste materials. Representative of TCEQ and City Councilman, Darrel Grintz came by the site to observe cleanup activities and spoke with the OSC. Personnel On-site: 2 EPA, 1 START, 10 ERRS

November 17, 2018 (DRAFT): The EPA team continued excavation activities with Team 1 excavating EAS05 (12 in), and FJD06-01 (12 in). Team 2 continued excavation activities in FJD03-07 (6 in) and FJD03-08 (24 in). Team 2 also supported Team 1 in movement/stockpiling

of excavated soil and laying rock path for transportation and disposal vehicles. The team secured the site and waste piles by covering with plastic sheeting and erosion control (straw waddles). Personnel On-site: 1 EPA, 1 START, 10 ERRS

From: Moore, Gary

Sent: Thursday, November 15, 2018 9:49 AM

To: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris petersen.chris@epa.gov>; Webster,

Susan < webster.susan@epa.gov>

Cc: Delgado, Paige < <u>Delgado.Paige@epa.gov</u>>; Martin, John < <u>martin.john@epa.gov</u>>

Subject: FJ Doyle Removal Chronology (DRAFT)

All:

This is our timeline of activities to date (draft) to give you an idea of where we are at. As you know, our schedule is M-Sat 7:00-5:30 (10 hr days). Our last day of full work will be 11/20 and the team will demobe on 11/21 to home. We will remobe on 11/26 and resume work on 11/27 and work until 12/21 and demobe on 12/22 with remobe on 1/2/19 and resume work on 1/3/19.

Thanks
Gary Moore

Gary W. Moore (6SF-ER)
Federal On-Scene Coordinator
U.S EPA Region 6
1445 Ross Ave, Suite 1200
Dallas, TX 75202-2733

Cell: 214.789.1627 moore.gary@epa.gov

WARNING: External Email: This email originated outside of Weston Solutions. DO NOT CLICK on any links or attachments unless you recognize the sender and are expecting the email.

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.