

Site:	<u>Rose, Martha</u>
ID #:	<u>MOB980633069</u>
Brook:	<u>2.5</u>
Other:	<u>10-9-86</u>

SUBJECT: Superfund Action - Martha C. Rose Chemical

TO: Tim Fields, Director (WH-548-B)
Emergency Response Division - EPA/HQ

CLASS: EPA Region VII Superfund Site #8D - Emergency Action

ORDER #: 6860-07-026

POLLUTANT: PCB-contaminated items on private and commercial properties.

LOCATION: Holden and Kansas City, Missouri

WATER: East Branch, Pin Oak Creek

SOURCE: Unchanged from POLREP #1, October 1, 1986

DATE: October 9, 1986

POLREP: #4



40025859
SUPERFUND RECORDS

I. SITUATION: See POLREP #1

II. ACTIONS TAKEN

A. Four PCB-contaminated machines (press, saw, forklift and welder) were removed. Sampling was done under an earlier warrant. The equipment was taken from the facility at 2459 Charlotte, and placed in the American Steel portion of the Holden facility.

B. Transferred a press, which was sampled under an earlier warrant at the former Donna Thomas property (now Dwight Thomas), to the Holden facility.

C. The OSC met with Mr. McCoy and made arrangements to transfer Carolan Group equipment from his property (adjacent to the Holden facility) to the Holden facility.

III. FUTURE ACTIONS

A. On October 10, 1986, two fork lifts will be removed from the Hayes' property, this will complete removal at this site. Three vats will be removed from the Buxton property (this will leave the house boat as the only known Carolan group item on this property). All Carolan items will be removed from the McCoy property.

B. No actions are planned for October 11 - 12.

C. Will remove items identified as PCB contaminated at 2459 Charlotte, on October 13, 1986, pending sample results.

D. Will remove welder samples at the Donna Thomas property pending sample results.

E. Will remove items on land adjacent to the Donna Thomas site identified as being owned by a third party who lives near St. Louis.

F. Anticipate a removal completion date of October 15, 1986.

IV. PERSONNEL ON SCENE

George Hess, OSC
 Bill Hare, EPA/Criminal Investigation/Deputy, U.S. Marshal
 TAT (2)
 ERCS (4)
 Dangard Security - Clean Sites

V. CONTRACT COSTS (through September 29, 1986)

Current Delivery Order ceiling	\$ 55,843
Actual costs billed on 1900-55 (security)	5,154

Total Costs	\$ 5,154

Remaining funds in current ceiling	\$ 50,689
------------------------------------	-----------

VI. STATUS

Case pends.

cc: Morris Kay, RGAD	John Hopkins, ERCS
David Wagoner, WSTM	Steve Dorrlor, ERT
John Wicklund, ENSV	Rowena Michaels, PBAF
NRC	Ron Ritter, CIGL
Russ Krohn, TAT/VII	Russ Wyer, (WH-548-E)
Mark Mjones, (WH-548-B)	Cal McWhirter, (PM-214-F)
Jim Long, MDNR	Tom Sullivan, (PM-214F)
John Anderson, FNMG	David Tripp, CNSL

§§§