

To: Dan Miller[Dan.Miller@ci.bremerton.wa.us]
From: Trip McConkey
Sent: Fri 9/14/2007 9:39:15 AM
Subject: Re: Gasworks - Revised Schedule

Thank you Dan. I really appreciate everything that you have done for this project.

I'll look forward to hearing Geo's report next monday.

----- Original Message -----

From: Dan Miller
To: Trip McConkey
Sent: Thursday, September 13, 2007 2:56 PM
Subject: RE: Gasworks - Revised Schedule

Trip,

As a follow-up to our telephone conversation this morning, I have attached a revised schedule that reflects delays I mentioned in our conversation (laboratory results, data reduction & evaluation). Although the initial "anticipated" schedule slipped substantially, I have been revising the anticipated schedule as GeoEngineers continues to assemble and reduce the data in their evaluation process relative to the laboratory/data results. GeoEngineers reports the lab/data results slowed the process but also the progress in data reductive/evaluation has also impacted the schedule. GeoEngineers's intention is to transmit the "draft" assessment report to EPA for initial review prior to finalizing the report.

According to the revised schedule, the "draft" data reduction/evaluation report to EPA for comments is anticipated September 17th and the "final" report is anticipated to be released by GeoEngineers to EPA, City, Ecology, and yourself on or about September 27th.

Gasworks - Activity Description	Anticipated Date(s)
Prepare Final Draft - Upland Assessment Work Plan (with SAP, QAPP, and HASP) and submit to the City, EPA, and Ecology	<u>Complete</u> April 2, 2007
Incorporate EPA comments & resubmit Final – Upland Assessment Work Plan	<u>Complete</u> May 3, 2007
Preliminary Investigation Field Activities/USACE Archeologist	<u>Complete</u> May 21 – May 25, 2007
Consultant receives chemical analytical data from laboratory <i>Laboratory backlog of work delayed the anticipated schedule</i>	<u>Complete</u> July 19, 2007*
Draft Report - Data reduction/evaluation w/ results transmitted to EPA for comments; and Final Report transmitted to EPA, City, Ecology, and Stakeholders	+/- September 20, 2007* +/- September 27, 2007*
Scoping meeting to determine <u>additional</u> scope of work required at Site	+/- October 10, 2007*
EPA's contractor, Ecology & Environment (E&E) submits SAP/QAPP for additional scope items	+/- October 24, 2007*
EPA approves E&E SAP/QAPP for additional scope items	+/- November 8, 2007*

EPA's contractor E&E conducts additional investigation scope	+/- Nov. 12 – December 14, 2007*
EPA's contractor E&E provides summary of additional investigation results	+/- January 17, 2008*

All attempts by GeoEngineers is being made to keep with these revised "anticipated" dates.

Dan Miller, Project Manager
City of Bremerton - Public Works & Utilities
3027 Olympus Drive, Bremerton WA 98310-4620
Tel: (360) 473-2314 / Fax: (360) 473-5018
Email: dan.miller@ci.bremerton.wa.us