

LDW3F
4.8.2
1-14-15

Jorgensen Forge Outfalls Site (JFOS)


USEPA with Boeing and Jorgensen Forge

January 14, 2015

PRESENTATION MATERIALS FOR DISCUSSION PURPOSES ONLY



JFOS Site Location



JFOS Order Status

- AOC Signed on 12/1/10
 - Field Work conducted Jan- Mar 2011
 - Clay pipes cleaned/sealed from East Marginal to Transition to Corrugated Metal Pipes (CMP)
 - Initial Geoprobe soil and groundwater Study around CMP
 - Completion Report approved by EPA July 2011
- First Modification to the AOC Signed on 3/23/12
 - Geoprobe Field Work conducted late March 2012
 - Completion Report approved by EPA August 2012
- Second Modification to the AOC Signed on 8/19/13
 - Angle Geoprobos Extended Further Under Shoreline Bank in October 2013
 - Sheetpile Cofferdam designed and installed in February 2014
 - EMJ dredges out PCB-impacted sediment and backfills in mid August 2014
 - Sheetpiles removed in late August 2014
 - Supplemental Completion Report submitted October 2014

Initial AOC Work

Goal: Address high levels of contamination in the Outfall pipes

- Seal upstream end of 24-inch clay pipe.
- Remove accumulated solids and jet clean interior of pipes, laterals, and manholes.
- Seal pipes at transition to CMP to prevent tidal waters from entering.
- Video pipes for all connections/laterals
- Sample solids within the 12-inch and 24-inch pipes, manholes, and laterals.
- Geoprobe borings advanced along three transects perpendicular to shoreline
- Results:
 - PCBs >> 50 ppm found at depth in CMP area
 - Further investigation necessary

First Modification Work

Goal: Define Extent of PCBs > 1 ppm beneath CMP sections

1. 13 Geoprobe borings advanced, intensive sampling to 42' BGS
2. Soil samples collected mainly for PCBs, some VOC, SVOC and metals analysis
3. Logged soils and fill occurrence; transition to native soils noted
4. Fill included sand (possibly hydraulic fill), rock fill, and poor quality fill; visible contamination and sheens were noted

Second Modification Work

Goal: Define Extent of PCBs > 1 ppm under bank and install/remove sheetpile

1. 4 angle borings advanced under shoreline
2. Cofferdam installed to contain underbank contamination
3. Sheetpile removed/stored for subsequent use

Conceptual Site Model


- Background and Outfall Area History
- Extent of Contamination
- Pathways of Exposure

JFOS Shoreline with Plant 2 and Isaacson Steel – 1942




Plant 2 manufacturing of airplanes and Isaacson Steel manufacturing drive shafts for maritime vessels.

JFOS shoreline with Bethlehem Steel facility - 1953




JFOS Shoreline - 1953



Nature & Extent of Contamination in CMP Segment Area

- Corrosion and holes in CMP sections indentified in 2005 video survey
- Significant (> 50 ppm) PCB contamination beneath pipes
 - Beginning at the end of the clay pipe and extending toward waterway
 - Distinct “hot spots” beneath the 12-inch and 24-inch CM pipes.
- PCBs > 1 ppm found as deep as 32 feet bgs
- All samples between 32 feet to 40 feet < 1ppm
- One of two deep samples from 40-42 feet is ~2 ppm, attributed to drag down


Third Modification Figure – Submitted Draft



\\0189\projects\6016-PL3\MOD3\Figure 1 Site Features.mxd
 12/20/14


DRAFT FOR DISCUSSION PURPOSES

Depth and Areal Extent of PCBs Relative to 50 ppm




Data boxes: maximum depth of PCBs >50 ppm / depth to reach 1 ppm

Area Surrounding CMP has been Extensively Studied as Well



Results: Surface to 18 ft bgs (18 ft bgs = 0 MLLW)




An approximately 2,000 square foot surface area

Total PCBs in soil in mg/kg (ppm)


- Non-Detect
- Detected < 0.130 ppm
- 0.130 to <1 ppm
- 1 to <25 ppm
- 25 to <50 ppm
- 50 to <150 ppm
- > 150 ppm

Results: 18 to 34 ft bgs



 An approximately 2,000 square foot cleanup box.

Total PCBs in soil in mg/kg (ppm)

-  Non-Detect
-  Detected < 0.130 ppm
-  0.130 to <1 ppm
-  1 to <25 ppm
-  25 to <50 ppm
-  50 to <150 ppm
-  > 150 ppm

Human Health & Environment Risk Pathways

Assumptions:

- Risk to be managed is from soil deeper than 8 feet
 - Direct Contact Risk to Workers
 - Groundwater migration pathway
- Ecological Risk to Sediments and Waterway is addressed and not part of the Third Modification Scope


Objective and Assumption:

- Removal of PCBs >1 ppm (per TSCA rule and for MTCA Residential Cleanup Level) will address both pathways and, therefore, not require institutional controls


Remedial Options Considered - All achieve the goal

- Drilled Shafts - “Cookie Cutter” soil removal & replacement with lean concrete
- Slurry Trench – Soil removal & replacement with lean concrete
- Braced Sheet Pile Shoring & Excavation in the Dry
- **Unbraced Sheet Pile Shoring & Excavation in the Wet (Preferred)**


Drilled Shaft Soil Removal




Slurry Trench Soil Removal



Braced Sheet Pile Shoring & Excavation in the Dry



Unbraced Sheet Pile Shoring & Excavation in the Wet - PREFERRED



Sheetpiled Excavation “In The Wet”

- Temporary sheetpile uplands cofferdam:
 - allows effective and more controlled excavation below water table
 - dampens or eliminates groundwater flow and tidal/river level fluctuations
 - fixes lateral excavation limits
 - uses and protects existing Boeing sheetpile
- Top of Bank sheetpiles already in place
- Sheets stacked on ground are sufficient to encompass CMP area

Questions for EPA to Guide Planning Process

- May we segregate and dispose of separately TSCA from non-TSCA soil (i.e., soil conservatively determined to be < 50 ppm), where it can be segregated?
 - Soils 0 – 7 ft bgs (i.e., soils above the level of the CMP source elevation)
 - Soils below the deepest documented levels > 50 ppm
- May we consider the soil at ~42 ft bgs (with 1 of 2 sample results > 1 ppm) as dragdown?
- What confirmation sampling will be required to document completion of the Third Modification?

Next Step and Schedule Questions

- What is EPA's schedule for Third Modification text and figure finalization?
- Level of detailed needed in Work Plan for EPA review and approval (as opposed to what JFC and Boeing need for contracting, etc.)?
- What contract-specific detailed documents will EPA need to review and approve (versus EPA just needing to know they exist)?
- What steps during plan implementation will EPA want to formally approve before JFC/Boeing can proceed with the next Plan step?
- What other topics need to be addressed now?