From: Schindler, Jason

To: <u>Haklar, James</u>; <u>"Anthony Findley"</u>; <u>Mark Fisher</u>

Cc: Ramin Ansari (Ramin.Ansari@chemtura.com); Martin, Ana (Ana.Martin@chemtura.com);

lisa.daniel@chemtura.com; Venkat Puranapanda (Venkat.puranapanda@chubb.com); Blarr, Steve; Jones, Sally;

Devorak, Coleen; Peachey, Bryan

Subject: RE: Hatco Project Update - September 2017

Date: Thursday, October 05, 2017 3:04:37 PM

Jim, Tony, Mark,

Here is a short update of activities for the Hatco project during September 2017:

• Weston continued manual recovery operations. On September 6 and 7, Weston recovered 57.7 gallons of light non-aqueous phase liquid (LNAPL) using a portable peristaltic pump, bailers, and sorbent socks. Total recovery to date:

o 9.048 gallons recovered using skimmer pumps and bailers since March 2011;

- o 3,200 gallons recovered and shipped offsite in liquid phase during the SE Leg remediation; and
- o 25,000 gallons estimated in LNAPL-saturated soils shipped for offsite disposal during the SE Leg remediation.
- Weston performed the supplemental sampling of Crows Mill Creek on August 23 to 25, 2017. Weston is evaluating the results and will prepare a progress report.
- Weston provided Remedial Action Workplan (RAWP) Addendum 4 to USEPA and NJDEP for review on August 29, 2017. We are currently preparing the required permit applications. Remediation work will be scheduled following receipt of regulatory approval of the RAWP Addendum and the permit approvals. Weston is scheduling a pre-application meeting with NJDEP for October.
- Remediation of the Southeast Leg area is complete. The draft Remedial Action Progress Report is currently under review by the LSRP.
- Weston has finalized plans for the permanent capping of the Former Lagoon Area. The project will include repair to a portion of the Southeast Leg engineered cap, and removal of minor surficial polychlorinated biphenyl (PCB) contamination at the perimeter of Scrape Area X119. Weston is currently reviewing contractor proposals. Our target mobilization date is the week of October 23. We will provide an updated schedule once the contractor proposals have been reviewed.

Please let me know if you have any questions.

Thanks,

Jason

Jason Schindler

Principal Project Manager

Weston Solutions, Inc.

205 Campus Drive

Edison, NJ 08837

Tel: 732-417-5804 Cell: 732-740-5529 Fax: 732-417-5801

## www.westonsolutions.com

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email

from your system. Thank you.