From: Hass, Andrew

To: Apakian, Mary; Geiger, William
Subject: RE: schedule for next week
Date: Friday, June 17, 2016 10:22:06 AM

Hi Mary Jo,

The update this morning had no change from what I wrote yesterday to the "work to be performed" for the next week. Rock placement should be done today and welding/waler repair should be completed by next Wed. w/ tie rod testing Wed. & Thurs. USACE will be present for the tie-rod testing. Weather should not delay the work so unless something unforeseen happens, I don't see this schedule changing.

Will maybe back to work next week barring any unforeseen set back. I will confirm that on Monday. I will be POC until then.

Please let me know if you have any questions or need add'l info. Thanks.

Drew

From: Apakian, Mary [mailto:ApakianMJ@cdmsmith.com]

Sent: Friday, June 17, 2016 10:08 AM **To:** Hass, Andrew; Geiger, William **Subject:** RE: schedule for next week

Hi Drew,

What is the update for the day?

Who is the EPA POC for next week (until Will returns)?

From: Hass, Andrew [mailto:hass.andrew@epa.gov]

Sent: Thursday, June 16, 2016 11:59 AM

To: Apakian, Mary < <u>ApakianMJ@cdmsmith.com</u>>; Fatzinger, Travis T NAP

<<u>Travis.T.Fatzinger@usace.army.mil</u>>; Depolo, David S NAP <<u>David.S.Depolo@usace.army.mil</u>>

Cc: Geiger, William < Geiger. William @epa.gov>

Subject: RE: schedule for next week

Hi Mary Jo,

Thanks for the updated info. Based off of this, we can tentatively expect:

Monday – I will cover Monday morning. There should not be much else going on besides welding since rip-rap placement maybe completed Friday and that activity is on hold until results of bathometric survey

Tuesday – Should only be finishing up welding

Wednesday – tie-rod test starting...USACE coverage

- results of bathometric test

Thursday – tie-rod test completing...USACE coverage

-possible rip-rap work depending on bathometric tests or de-mob of equipment

Friday – possible rip-rap work

The only guarantee for this schedule is I will be out on Monday morning. We should have a better handle on things tomorrow and will update accordingly. Sorry for the many emails discussing the sheet pile wall repair schedule. However, I know you all have other work so am just trying to keep on top of things with the schedule so you can plan for that.

Please let me know if you have any other questions. Thanks for all your help with this!

Drew

From: Apakian, Mary [mailto:ApakianMJ@cdmsmith.com]

Sent: Thursday, June 16, 2016 10:59 AM

To: Hass, Andrew < hass.andrew@epa.gov >; Fatzinger, Travis T NAP

<Travis.T.Fatzinger@usace.army.mil>; Depolo, David S NAP < David.S.Depolo@usace.army.mil>

Cc: Geiger, William < Geiger. William@epa.gov>

Subject: RE: schedule for next week

Here what Steve Glazier found out about schedule today while onsite.

- 1 Bathometric survey is scheduled for Friday (tomorrow) Expect results by next Wednesday
- 2 Believe that Rip-Rap placement complete this week, depending on Bathometric survey results
- 3 Waler repair is 85% complete. Need to erect last piece of waler and place shims and weld in place. Anticipate complete next Wednesday.
- 4 Crane demob / Reese mat removal, dependent on Bathometric survey results. No real information on restoration start date or duration.

From: Hass, Andrew [mailto:hass.andrew@epa.gov]

Sent: Thursday, June 16, 2016 8:31 AM

To: Fatzinger, Travis T NAP < <u>Travis.T.Fatzinger@usace.army.mil</u>>; Depolo, David S NAP < <u>David.S.Depolo@usace.army.mil</u>>; Apakian, Mary < <u>ApakianMJ@cdmsmith.com</u>>

Cc: Geiger, William < <u>Geiger.William@epa.gov</u>>

Subject: schedule for next week

Hi everyone,

From the latest Metal Bank sheet pile wall repair daily update, the "work to be performed" schedule had certain activities pushed back. Tie-rod testing is now scheduled for Wednesday-Thursday and that still may change based on work completed over the next couple days. It sounds like you all were flexible next week w/ respect to coverage. The main thing is you all need to know what activity will be performed when so we have the appropriate folks on-site for oversight. That will hopefully happen tomorrow where we get another update and clearer picture of work to be performed next week.

We tentatively scheduled coverage for next week yesterday, but that is no longer applicable based on the new update. Sorry for the constant changing of schedules but I will look to coordinate coverage for next week as early as possible tomorrow so everyone can plan accordingly. Also, please let me know if there has been any updated scheduling conflicts/availability that has may have arisen. Thanks.

Hope all is well.

Drew